

**Bid Abstract - Unchecked Bid Results**

**Clarks Point and Port Heiden RPSU Projects Modular Power Plant Assembly 19041**

2-pm, February 22, 2019

BID ITEM	DESCRIPTION	Engineer's Estimate	Contractor <i>Sturgeon Elec.</i>	Contractor <i>STG</i>	Contractor <i>Electric Power Corp.</i>	Contractor <i>ASRC</i>	Contractor <i>Premier Elec.</i>
1	Port Heiden Module Assembly	\$983,320.00	924,238.00	1,161,950.00	1,051,560.00	979,215.00	1,070,000.00
2	Clarks Point Module Assembly	\$1,107,470.00	1,094,444.00	1,235,900.00	1,206,987.00	1,135,578	1,190,000.00
TOTAL BID: (1+2)		\$2,090,790.00	1,998,682.00	2,397,850.00	2,258,547.00	2,114,793	2,260,000.00