

AKHIOK POWER SYSTEM UPGRADE PROJECT

ITB 20039 - MODULAR POWER PLANT ASSEMBLY

MODULAR POWER PLANT ASSEMBLY – MECHANICAL DRAWINGS


- M1.1 MECHANICAL LEGEND, SCHEDULES, & SEQUENCE OF OPERATIONS
- M1.2 WARNING SIGN & FIRE EXTINGUISHER PLAN, SIGN & VALVE TAG SCHEDULES
- M2.1 MECHANICAL PENETRATIONS PLAN, ELEVATIONS, & DETAILS
- M2.2 MECHANICAL PENETRATION DETAILS
- M2.3 MECHANICAL SUPPORT PLANS & DETAILS
- M2.4 RADIATOR SUPPORT PLAN & DETAILS
- M2.5 MECHANICAL SUPPORT HORIZONTAL WALL STRUT INSTALLATION
- M2.6 MECHANICAL SUPPORT VERTICAL WALL STRUT INSTALLATION
- M3.1 EQUIPMENT LAYOUT PLAN, SECTIONS, & DETAILS
- M3.2 WALL ELEVATIONS & PIPING DETAILS
- M3.3 GENERATOR FABRICATION DETAILS
- M3.4 GLYCOL STORAGE & EXPANSION TANKS FABRICATION
- M4.1 COOLANT & HEAT RECOVERY PIPING PLAN & DETAILS
- M4.2 COOLANT & HEAT RECOVERY ISOMETRICS & DETAILS
- M5.1 DIESEL FUEL & USED OIL PIPING PLAN, DIAGRAM, & DETAILS
- M5.2 DIESEL FUEL & USED OIL PIPING ELEVATIONS & DETAILS
- M5.3 200 GALLON DAY TANK FABRICATION
- M5.4 USED OIL BLENDER FILTER BANK LAYOUT & CONFIGURATION
- M5.5 USED OIL BLENDER TYPICAL FILTER HOUSING DETAILS
- M5.6 USED OIL BLENDER 25 GALLON HOPPER FABRICATION
- M6 EXHAUST & CRANK VENT PLAN & DETAILS
- M7.1 VENTILATION PLAN & DETAILS
- M7.2 SHEET METAL FABRICATION DETAILS
- FS1 FIRE SUPPRESSION SYSTEM PLAN, SECTION, LEGEND, & NOTES

MODULAR POWER PLANT ASSEMBLY – ELECTRICAL & ARCHITECTURAL

- E1 ELECTRICAL LEGENDS & SCHEDULES
- E3.1 WIREWAY PLAN, MODULE SECTION, & DETAILS
- E3.2 ELEVATIONS & DETAILS
- E3.3 ELEVATIONS & DETAILS
- E4.1 RECEPTACLE & LIGHTING PLANS & STATION SERVICE PANEL
- E4.2 STATION SERVICE PLAN, DETAILS, & PANEL
- E5 INSTRUMENTATION & DATA PLANS & DETAILS
- E6.1 SWITCHGEAR ENCLOSURE LAYOUT
- E6.2 SWITCHGEAR ONE-LINE & SCHEMATICS
- E6.3 24VDC ENGINE WIRING JUNCTION BOX
- E7.1 FUEL SYSTEM CONTROL PANEL LOGIC DIAGRAM & BILL OF MATERIALS
- E7.2 FUEL SYSTEM CONTROL PANEL LAYOUT & TERMINAL STRIPS
- E7.3 FUEL SYSTEM CONTROL PANEL SEQUENCE OF OPERATION & DETAILS
- A1 FLOOR PLAN, REFLECTED CEILING PLAN, CODE ANALYSIS, & GENERAL NOTES
- A2 INTERIOR ELEVATIONS & DOOR/WINDOW DETAILS

OWNER FURNISHED MODULE STRUCTURE APPROVED SHOP DRAWINGS

- T1 TITLE COVER SHEET
- E1 BASE FRAMING PLAN
- E2 CEILING FRAMING PLAN
- E3 EXTERIOR ELEVATIONS
- E4 FLOOR PLAN
- E5 DECK & CEILING PLATES
- E6 RADIATOR SUPPORTS & STAIR FRAMING PLANS
- D1 BASE BEAM DETAILS
- D2 WALL FRAMING DETAILS
- D3 CEILING TUBE DETAILS
- D4 MISCELLANEOUS DETAILS
- D5 STAIR ASSEMBLY DETAILS



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
 MODULE STRUCTURE FABRICATION
 SCHEDULE OF DRAWINGS

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20

Plot Date 1/6/20
 Designed BCG
 Drawn JTD
 Approved BCG

PIPING LEGEND

	BUTTERFLY VALVE
	BALL VALVE
	CHECK VALVE
	HOSE END DRAIN VALVE
	GAUGE COCK
	Y-STRAINER
	AUTOMATIC AIR VENT
	FLEXIBLE CONNECTOR
	FLANGED JOINT
	UNION
	ELBOW TURNED UP
	ELBOW TURNED DOWN
	PIPING CONNECTION (TEE)
	PIPING REDUCER
	DIRECTION OF FLOW

INSTRUMENT/CONTROL LEGEND

	PRESSURE GAUGE
	ANALOG THERMOMETER
	DIGITAL THERMOMETER
	TEMPERATURE TRANSMITTER
	PRESSURE TRANSMITTER
	DIFFERENTIAL PRES GAUGE
	FLOW METER
	FLOAT SWITCH
	LOW COOLANT SWITCH
	TANK LEVEL MONITOR
	LEVEL SENSOR PROBE
	GLYCOL LEVEL SENSOR

NOTE: SEE ELECTRICAL FOR ADDITIONAL DETAIL ON CONTROL & INSTRUMENTATION DEVICES

ABBREVIATIONS

Ø	DIAMETER (PHASE)
A	AMPS
AFF	ABOVE FINISHED FLOOR
BTU	BRITISH THERMAL UNIT
DFR	DIESEL FUEL RETURN
DFS	DIESEL FUEL SUPPLY
ECR	ENGINE COOLANT RETURN
ECS	ENGINE COOLANT SUPPLY
EWT	ENTERING WATER TEMPERATURE
EXIST	EXISTING
FPT	FEMALE PIPE THREAD
GA	GAUGE
GALV	GALVANIZED
GPM	GALLONS PER MINUTE
GRC	GALVANIZED RIGID CONDUIT
HP	HORSEPOWER
HYR	HYDRONIC RETURN
HYS	HYDRONIC SUPPLY
ID	INSIDE DIAMETER
KW	KILOWATT
LT	LIQUID TIGHT
LWT	LEAVING WATER TEMPERATURE
MAX	MAXIMUM
MBH	THOUSAND BTU PER HOUR
MIN	MINIMUM
MPT	MALE PIPE THREAD
NC	NORMALLY CLOSED
NO	NORMALLY OPEN
OC	ON CENTER
OD	OUTSIDE DIAMETER
PRV	PRESSURE RELIEF VALVE
PSI	POUNDS/PER SQUARE INCH
PSID	PSI DIFFERENTIAL
PSIG	PSI GAUGE
SCH	SCHEDULE
TDH	TOTAL DEVELOPED HEAD
TYP	TYPICAL
UOR	USED OIL RETURN
V	VOLTS
W	WATTS
WG	WATER GAUGE

EQUIPMENT REQUIREMENTS FOR APPROVED EQUALS (APPLIES TO ALL SCHEDULES):
SPECIFIC PARTS MANUFACTURER AND MODEL SELECTED NOT ONLY TO MEET PERFORMANCE FUNCTION BUT ALSO TO COORDINATE AND INTERFACE WITH OTHER DEVICES AND SYSTEMS. APPROVED EQUAL SUBSTITUTIONS WILL BE ALLOWED ONLY BY ENGINEER'S APPROVAL. TO OBTAIN APPROVAL, SUBMITTALS MUST CLEARLY DEMONSTRATE HOW SUBSTITUTE ITEM MEETS OR EXCEEDS SPECIFIED ITEM QUALITY AND PERFORMANCE CHARACTERISTICS AND ALSO COMPLIES WITH MECHANICAL AND/OR ELECTRICAL CONNECTIONS AND PHYSICAL LAYOUT REQUIREMENTS.

ENGINE COOLING SYSTEM EQUIPMENT SCHEDULE

SYMBOL	SERVICE/FUNCTION	DESCRIPTION	MANUFACTURER/MODEL
R-1 R-2	GLYCOL RADIATOR	SINGLE PASS, 4 ROW, VERTICAL CORE, 3" FLANGED CONNECTIONS, GALVANIZED COATING, EXPANDED METAL GUARD. 6,000 BTU/MIN AT 77°F AMBIENT, 50 GPM 50% ETHYLENE GLYCOL AT 192F IN, 0.22 PSI MAX GLYCOL PRESSURE DROP. 3 HP, 460 V, 3 PH, MOTOR SUITABLE FOR VFD OPERATION AT 10:1 TURNDOWN RATIO.	DIESEL RADIATOR PART NO. DR3490
TV-1	COOLANT THERMOSTATIC VALVE	3" ANSI 125# FLAT FACED FLANGES, CAST IRON BODY, FACTORY SET NON-ADJUSTABLE. FIELD REPLACEABLE THERMOSTATIC ELEMENTS, 175F NOMINAL TEMPERATURE	FPE PART NO. A3010-175
TV-2	HEAT RECOV. THERMOSTATIC VALVE	2" ANSI 125# FLAT FACED FLANGES, CAST IRON BODY, FACTORY SET NON-ADJUSTABLE. FIELD REPLACEABLE THERMOSTATIC ELEMENTS, 185F NOMINAL TEMPERATURE,	FPE PART NO. AF2012-185
ET-1	GEN COOLANT EXPANSION TANK	24 GALLON CAPACITY TANK, 12.75" O.D x 48" LONG FABRICATED STEEL TANK, SEE FABRICATION DETAIL	CUSTOM FABRICATION
HP-EC	ENGINE COOLANT FILL HAND PUMP	DOUBLE ACTION PISTON HAND PUMP, ALUM HOUSING, SS PISTON SHAFT & LINER, BUNA-N SEALS, ANTI-SIPHONING VALVE.	GPI MODEL HP-100
G-EC	ENGINE COOLANT GLYCOL TANK LEVEL GAUGE	MAGNETIC OPERATED SPIRAL GAUGE FOR #1 DIESEL, 25 PSIG MAX OPERATING PRESSURE, 35" LIQUID COLUMN PLUS 4" RISER.	ROCHESTER MODEL 8660

HEAT RECOVERY & PLANT HEATING EQUIPMENT SCHEDULE:

HX-1	POWER PLANT HEAT EXCHANGER	316 SS PLATES, BRAZED CONST. 2" SOLDER CUP PORTS, 150 MBH MIN CAPACITY. PRIMARY: 35 GPM 195F EWT (50% ETHYLENE) 1.5 PSI MAX WPD, SECONDARY: 36 GPM 185F LWT (50% PROPYLENE) 1.5 PSI MAX WPD	AMERIDEX SLB-35T-40M
P-HR1	CONTROL ROOM HEAT	1 GPM AT 18' TDH, 1/25HP, 115V, 1Ø. PROVIDE WITH 3/4" SOLDER COMPANION SHUT OFF FLANGES, GASKETS, & BOLTS.	GRUNDFOS UPS 15-58FC, SPEED 3
P-HR2A	HEAT RECOV. PRIMARY	35 GPM AT 8' TDH, 1/6HP, 115V, 1Ø. PROVIDE WITH 2" NPT COMPANION FLANGES, GASKETS, & BOLTS.	GRUNDFOS UPS 50-44F
P-HR2B	HEAT RECOV. SECONDARY	36 GPM AT 17' TDH, 1/2HP, 115V, 1Ø. PROVIDE WITH 1-1/4" SOLDER COMPANION FLANGES, GASKETS, & BOLTS.	GRUNDFOS UPS 32-80/2 SPEED 3
CUH-1	CONTROL ROOM HEAT	WALL MOUNTED HOT WATER CABINET UNIT HEATER, 18 MBH AT 1 GPM 180F EWT & 60F EAT.	TOYOTOMI HC-20 WITH WALL MOUNT BRACKET
ET-2	HEAT RECOV. EXP. TANK	BLADDER TYPE EXPANSION TANK, 44 GALLON TANK, 22 GALLON ACCEPTANCE VOL, 125 PSIG WORKING PRESSURE, 12 PSIG PRE-CHARGE.	AMTROL AX-80

VENTILATION EQUIPMENT SCHEDULE:

EF-1 EF-2	GENERATION ROOM EXHAUST FANS	DIRECT DRIVE 14"Ø PROPELLER SIDEWALL EXHAUST FAN, 2,100 CFM AT 0.375" SP, 1,750 RPM. FURNISH WITH SPECIAL 1/2 HP, 115 V, 1 PH VARIGREEN MOTOR WITH OPTIONAL 0-10V LEADS	GREENHECK SE1-14-436-VG (1/2 HP)
EF-1 EF-2 COMB.	FAN & INTAKE DAMPERS	OPPOSED BLADE LOW-LEAKAGE CONTROL DAMPER, GALVANIZED STEEL CONSTRUCTION, 304 STAINLESS STEEL BEARINGS AND JAMB SEALS, EPDM BLADE SEALS.	GREENHECK VCD-23
MD	MOTORIZED DAMPER ACTUATOR	120V SPRING RETURN ACTUATOR	BELIMO AF-BUP

FUEL SYSTEM EQUIPMENT SCHEDULE

SYMBOL	SERVICE/FUNCTION	DESCRIPTION	MANUFACTURER/MODEL
P-DF1	DAY TANK FILL PUMP	ROTARY GEAR PUMP, 1/2" FPT INLET AND OUTLET, DUCTILE IRON CONSTRUCTION WITH STAINLESS STEEL SHAFT, BUNA-N LIP SEAL, CARBON BEARINGS, DIRECT FLEX COUPLED TO 1725 RPM ODP THERMALLY PROTECTED, AUTO RESET MOTOR, 1/3 HP, 115 V, 1 PH, 60 HZ, 4.0 GPM @ 20 PSID.	OBENDORFER C992M3E5QF50
P-DF2 P-UO1	DIESEL CIRC. & USED OIL DRAIN PUMPS	ROTARY GEAR PUMP, 1/2" FPT INLET AND OUTLET, BRONZE CONSTRUCTION WITH SS SHAFTS, BUNA-N SEAL, CARBON BEARINGS, DIRECT FLEX COUPLED TO 1150 RPM ODP THERMALLY PROTECTED, AUTO RESET MOTOR, 1/2 HP, 115 V, 1 PH, 60 HZ, 6.6 GPM @ 20 PSID. PROVIDE WITH 40 PSID INTERNAL PRV.	OBENDORFER N994RH-J46
P-UO2	USED OIL INJECTION PUMP	ROTARY GEAR PUMP GEAR PUMP - 1.2 GPH @ 15 PSID, 1/8" FPT INLET AND OUTLET, PEEK GEARS, PTFE SEALS, MAGNETICALLY COUPLED TO 1725 RPM TEFC THERMALLY PROTECTED AUTO RESET MOTOR, 1/4 HP, 115 V, 1 PH, 60 HZ. FURNISH WITH BASE MOUNT S56C FRAME INDUSTRIAL MOTOR.	MICROPUMP GA-V21J8FS.A PUMP WITH #81518 ADAPTER & BALDOR CFDL3504M MOTOR
HP-DI	DAY TANK FILL HAND PUMP	DOUBLE ACTION PISTON HAND PUMP, ALUM HOUSING, SS PISTON SHAFT & LINER, BUNA-N SEALS, ANTI-SIPHONING VALVE.	GPI MODEL HP-100
G-DI	DAY TANK LEVEL GAUGE	MAGNETIC OPERATED SPIRAL GAUGE FOR #1 DIESEL, 25 PSIG MAX OPERATING PRESSURE, 35" LIQUID COLUMN PLUS 4" RISER.	ROCHESTER MODEL 8660
M-DI	DAY TANK METER	STEEL BODY, 1" ANSI 150# FLANGED ENDS, 20-800 GPH FLOW RANGE, 0-RINGS AND SEALS COMPATIBLE WITH #1 DIESEL, DIRECT READ 6-DIGIT REGISTER TO 0.1 GAL, DRY CONTACT PULSER.	ISTEC CONTOIL 9226-F
F-DI	DAY TANK FILTER	10 MICRON FILTER FOR DIESEL FUEL, CLEAR BOWL WITH BOTTOM DRAIN VALVE, 150 PSIG MAXIMUM OPERATING PRESSURE, 25 GPM MAXIMUM FLOW. REPLACE FPT HEAD ASSEMBLY WITH CUSTOM FABRICATED STEEL HEAD WITH ANSI 150# FLANGED ENDS. FURNISH COMPLETE WITH WRENCH AND 5 SPARE FILTER ELEMENTS.	SUPERIOR MACHINE & WELDING HEAD WITH GOLDEN ROD NO. 495-4 BOWL, 491 WRENCH, 470-5 ELEMENTS
F-UOB	USED OIL BLENDER FILTER	CUSTOM FABRICATED FILTER BANK. FURNISH WITH TWO STAGE ELEMENTS: 10 MICRON HYDROSORB II FILTER 2 MICRON PARTICULATE FILTER PROVIDE 3 OF EACH ELEMENT TYPE	CIM-TEK #30034 CIM-TEK #30066

PIPE/TUBING STRUT CLAMP SCHEDULE

PIPE/TUBE	CLAMP #	PIPE/TUBE	CLAMP #	NOTES:
1/2" COPPER	BVT062	1/2" STEEL	B2008	1) ALL CLAMP NUMBERS ARE B-LINE. EQUIVALENT EQUALS ACCEPTABLE. 2) ALL COPPER TUBE CLAMPS TO BE CUSHIONED, VIBRA-CLAMP. 3) ALL STEEL PIPE CLAMPS NOT CUSHIONED. USE FOR ALL STEEL PIPE AND RIGID CONDUIT. 4) SEE PLANS, ELEVATIONS, ISOMETRICS, AND DETAILS FOR ACTUAL PIPE SIZES.
3/4" COPPER	BVT087	3/4" STEEL	B2009	
1" COPPER	BVT112	1" STEEL	B2010	
1-1/4" COPPER	BVT125	1-1/4" STEEL	B2011	
1-1/2" COPPER	BVT162	1-1/2" STEEL	B2012	
2" COPPER	BVT212	2" STEEL	B2013	
2-1/2" COPPER	BVT262	2-1/2" STEEL	B2014	
3" COPPER	BVT312	3" STEEL	B2015	
4" COPPER	BVT412	4" STEEL	B2017	

INSTRUMENTATION: SEE ELECTRICAL INSTRUMENTATION SCHEDULE ON SHEET E1.1 FOR INSTRUMENTATION DEVICES SHOWN ON THE MECHANICAL DRAWINGS.

SEQUENCE OF OPERATIONS

DAY TANK WILL HAVE AUTOMATIC FILL CONTROLS WITH REDUNDANT HIGH AND LOW LEVEL ALARMS AND TIMERS. USED OIL/DIESEL FUEL BLENDER WILL RUN ANY TIME DAY TANK FILL PUMP RUNS. SEE FUEL SYSTEM CONTROL PANEL DRAWINGS FOR DETAILED SEQUENCE.

ALL DAMPER MOTORS WILL BE NORMALLY CLOSED SPRING RETURN AND WILL CLOSE ON LOSS OF POWER (FIRE ALARM) IN LESS THAN 30 SECONDS. VENTILATION AIR INTAKE AND EXHAUST MOTORIZED DAMPERS WILL OPEN ANY TIME ASSOCIATED EXHAUST FAN OPERATES. THE COMBUSTION AIR INTAKE MOTORIZED DAMPER WILL BE OPEN ANY TIME PLANT OPERATES (STATION SERVICE POWER ON).

EXHAUST FANS EF-1 AND EF-2 WILL OPERATE ON A CALL FOR COOLING THROUGH A 24VAC DIGITAL MODULATING THERMOSTAT. THE THERMOSTAT WILL PROVIDE A 0-10V SIGNAL TO MODULATE THE FAN SPEED AS REQUIRED TO MAINTAIN GENERATING ROOM TEMPERATURE, 75F, ADJUSTABLE.

CABINET UNIT HEATER CUH-1 AND CIRCULATING PUMP P-HR1 WILL OPERATE ON A CALL FOR HEATING THROUGH THE INTERNAL CUH CONTROLS TO MAINTAIN CONTROL ROOM TEMPERATURE, 65F, ADJUSTABLE.

RADIATOR FAN MOTORS WILL OPERATE UNDER VARIABLE FREQUENCY DRIVE (VFD) CONTROL. WHEN THE COOLANT RETURN TEMP REACHES THE WAKE UP SETPOINT THE MOTOR WILL START AT MINIMUM SPEED AND RAMP UP TO THE REQUIRED SPEED. USING PID CONTROL, THE VFD WILL MODULATE THE FAN SPEED AS REQUIRED TO MAINTAIN COOLANT RETURN TEMP AT THE PID REFERENCE SETPOINT. AS THE COOLANT RETURN TEMP RISES, THE VFD WILL INCREASE THE SPEED OF THE FAN MOTOR UP TO 100%. ONCE THE FAN REACHES THE MINIMUM SPEED, THE VFD WILL MAINTAIN THAT SPEED UNTIL THE LOW SPEED TIME OUT EXPIRES. WHEN THE LOW SPEED TIME OUT EXPIRES THE MOTOR WILL STOP. THE MOTOR WILL REMAIN OFF UNTIL THE COOLANT RETURN TEMP RISES TO THE WAKE UP SETPOINT. THE INITIAL OPERATING SETTINGS SHALL BE SET TO THE FOLLOWING VALUES AND SHALL BE ADJUSTABLE:
 170F = PID REFERENCE TEMPERATURE 160F = WAKE UP TEMPERATURE
 0.93 = PROPORTIONAL GAIN 0.3 = INTEGRAL GAIN 0 = DERIVATIVE
 6 HZ = MINIMUM SPEED 60 SEC = LOW SPEED TIME OUT

HEAT RECOVERY PUMPS P-HR2A AND P-HR2B WILL OPERATE CONTINUOUSLY UNDER MANUAL CONTROL.

WHEN THE SYSTEM PRESSURE IN THE HEAT RECOVERY PIPING DROPS BELOW 15 PSIG FOR 15 MINUTES, A RED LAMP "HEAT RECOVERY LOSS OF PRESSURE" LOCATED IN THE SWITCHGEAR MASTER SECTION WILL ILLUMINATE.

WHEN THE HEAT RECOVERY RETURN TEMP. IS EQUAL TO OR GREATER THAN THE HEAT RECOVERY SUPPLY TEMP. FOR 60 MINUTES, AN AMBER LAMP "NO LOAD ON HEAT RECOVERY" LOCATED IN THE SWITCHGEAR MASTER SECTION WILL ILLUMINATE. WHEN THE HEAT RECOVERY SUPPLY TEMP. IS A MIN. OF 1°F GREATER THAN THE HEAT RECOVERY RETURN TEMP. THE LAMP WILL TURN OFF.

WHEN THE FLOW RATE IN THE HEAT RECOVERY PIPING FALLS BELOW 10 GPM FOR 15 MINUTES, A RED LAMP "HEAT RECOVERY LOSS OF FLOW" LOCATED IN THE SWITCHGEAR MASTER SECTION WILL ILLUMINATE.

ELECTRIC BOILER PUMP P-EB1 WILL OPERATE CONTINUOUSLY UNDER MANUAL CONTROL. PUMP SHALL RUN ANYTIME THE REMOTE ELECTRIC WIND POWER GENERATORS ARE AVAILABLE TO RUN.



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
 MECHANICAL LEGENDS, SCHEDULES, & SEQUENCE OF OPERATIONS

NO.	REVISION	DATE	BY
0	ISSUED FOR CONSTRUCTION	1/6/20	BCG

Plot Date	1/6/20	Designed	BCG	Drawn	JTD	Approved	BCG
-----------	--------	----------	-----	-------	-----	----------	-----

NO.	REVISION	DATE
0	ISSUED FOR CONSTRUCTION	1/6/20

Plot Date	1/6/20
Designed	BCG
Drawn	JTD
Approved	BCG

WARNING SIGN & INFORMATIONAL PLACARD SCHEDULE:

WARNING SIGNS & INFORMATIONAL PLACARDS – PROVIDE DECALS AND SIGN BOARDS AS INDICATED IN THE SCHEDULE BELOW, QUANTITY & LOCATION WHERE SHOWN ON THE WARNING SIGN/PLACARD PLAN THIS SHEET.

DECALS

DECALS TO BE WHITE NON-REFLECTIVE VINYL BACKGROUND, 3M 3650-10, WITH 3M SERIES 225 HIGH PERFORMANCE VINYL LETTERS, ONE SIDE ONLY, SELF ADHESIVE BACK. NOMINAL 10"x14" SIZE UNLESS INDICATED OTHERWISE OR REQUIRED TO BE LARGER FOR SPECIFIED LETTER SIZE. WARNING LITES OR EQUAL. INSTALL ON FACE OF DOORS OR ELECTRICAL ENCLOSURES WHERE INDICATED. CLEAN SURFACES AND APPLY IN ACCORDANCE WITH MANUFACTURER'S INSTRUCTIONS.

BOARDS

SIGN BOARDS TO BE EQUAL TO DECALS EXCEPT MOUNTED ON 0.08" ALUMINUM PLATE. PROVIDE 3/16" HOLES IN ALL FOUR CORNERS. ATTACH TO CHAIN LINK FENCING WITH HOG RINGS OR STAINLESS STEEL TIES. ATTACH TO WALLS OR STRUCTURES WITH STAINLESS STEEL SCREWS OR BOLTS.

WARNING SIGNS – RED LETTERING ON WHITE BACKGROUND.

A "FIRE ALARM"

C "CAUTION, ROOM PROTECTED BY WATER MIST FIRE PROTECTION SYSTEM, IN CASE OF FIRE KEEP DOOR CLOSED AND DO NOT ENTER"

D "FLASHING LIGHT MEANS FIRE SUPPRESSION AGENT HAS DISCHARGED"

10 "CAUTION: THIS UNIT STARTS AUTOMATICALLY, LOCK & TAG OUT PRIOR TO SERVICE"

11 "DANGER HIGH VOLTAGE, AUTHORIZED PERSONNEL ONLY"

12 "CAUTION HEARING & EYE PROTECTION REQUIRED"

13 "FUEL OIL DAY TANK ALARM"

14 "IN CASE OF SPILL CALL DEC 1-800-478-9300"

INFORMATIONAL PLACARDS – BLACK LETTERING ON WHITE BACKGROUND.

15 "CHECK INTERMEDIATE TANK LEVEL DAILY, FILL WHEN BELOW 4'-0"

16 "TO MANUALLY FILL DAY TANK IN CASE OF EMERGENCY:
 1) TURN OFF POWER TO THE DAY TANK CONTROL PANEL
 2) MANUALLY OPEN ACTUATOR VALVE AT INTERMEDIATE TANK USING A WRENCH
 3) OPEN NORMALLY CLOSED VALVE BY HAND PUMP
 4) OPERATE HAND PUMP WHILE MONITORING LEVEL GAUGE"

17 "TO CHANGE ENGINE OIL:
 1) LOCK & TAG GENERATOR OUT OF SERVICE
 2) OPEN NORMALLY CLOSED DRAIN VALVE AT GEN
 3) TURN ON PUMP TIMER & PUMP OUT ENGINE OIL
 4) CHANGE FILTER & PLACE OLD ONE IN HOPPER
 5) CLOSE DRAIN VALVE & REFILL ENGINE
 6) RUN ENGINE, SHUT OFF, & CHECK DIPSTICK
 7) TOP OFF & PLACE ENGINE BACK IN SERVICE"

VALVE TAG SCHEDULE:

VALVE TAGS – 3"x5"x.08" ALUMINUM, 3/16" HOLES IN ALL FOUR CORNERS, BLACK GERBER THERMAL TRANSFER FILM PRINTED LETTERS ON GERBER 220 HIGH PERFORMANCE VINYL BACKGROUND, COLOR AS INDICATED, ONE SIDE ONLY. WARNING LITES OR APPROVED EQUAL.
 NOTE: PROVIDE TAGS NOTED AS DECALS WITHOUT ALUMINUM BACKING PLATE.

GREEN (DIESEL FUEL)

21 "NORMALLY OPEN, CLOSE ONLY FOR EMERGENCIES & TEMPORARY MAINTENANCE OF DAY TANK & DEVICES"

22 "NORMALLY CLOSED, OPEN ONLY FOR HAND PRIMING DAY TANK"

23 "NORMALLY OPEN, CLOSE ONLY FOR TEMPORARY MAINTENANCE OF BLENDER"

24 "NORMALLY OPEN, CLOSE ONLY FOR TEMPORARY MAINTENANCE OF ENGINE"

O.S. 25 "NORMALLY CLOSED, OPEN ONLY FOR TANK FILL"

BROWN (USED OIL)

41 "NORMALLY CLOSED, OPEN ONLY FOR ENGINE OIL CHANGE"

42 "BLENDER FILTER #1, 10 MICRON HYDROSORB" (DECAL)

43 "BLENDER FILTER #2, 2 MICRON PARTICULATE" (DECAL)

PINK (COOLING/ETHYLENE GLYCOL)

51 "NORMALLY CLOSED, OPEN ONLY FOR ADDING COOLANT – ETHYLENE GLYCOL ONLY"

52 "NORMALLY CLOSED, OPEN ONLY ON HIGH COOLANT TEMPERATURE ALARM"

53 "NORMALLY OPEN, CLOSE ONLY ON HIGH COOLANT TEMPERATURE ALARM"

54 "NORMALLY OPEN, HEAT RECOVERY SUPPLY"

55 "NORMALLY OPEN, HEAT RECOVERY RETURN"

ORANGE (HEAT RECOVERY/PROPYLENE GLYCOL)

61 "NORMALLY CLOSED, OPEN ONLY FOR ADDING FLUID – PROPYLENE GLYCOL ONLY"

62 "NORMALLY OPEN, HEAT RECOVERY SUPPLY"

63 "NORMALLY OPEN, HEAT RECOVERY RETURN"

64 "NORMALLY OPEN, CLOSE ONLY FOR TEMPORARY MAINTENANCE OF SYSTEM"

O.S. 65 "NORMALLY OPEN, BOILER RETURN TO HX"

O.S. 66 "NORMALLY OPEN, HX TO BOILER"

INSTALLATION – SECURE EACH TAG TIGHT TO VALVE, PIPE, OR DEVICE WITH STAINLESS STEEL CABLE TIES OR SAFETY WIRE THROUGH ALL FOUR CORNERS OR FASTEN TO ADJACENT WALL OR SECTION OF STRUT WITH SCREWS.

NOTES:


1) SEE DRAWINGS THAT FOLLOW FOR LOCATIONS OF ALL SPECIFIC FUNCTION TAGS.
 2) FOR ALL VALVES NOT INDICATED WITH A SPECIFIC FUNCTION TAG PROVIDE 1-1/2"Ø BRASS TAG LABELED "N.O." FOR NORMALLY OPEN VALVES AND 1"Ø BRASS TAG LABELED "N.C." FOR NORMALLY CLOSED VALVES. SECURE TAGS TO VALVE OR ADJACENT PIPE WITH BEADED BRASS CHAIN.

MODULE SHOP/ON-SITE NOTES:


1) FURNISH AND INSTALL ALL DECALS, SIGN BOARDS, AND FIRE EXTINGUISHERS AS PART OF THE MODULE SHOP FABRICATION WORK.

2) FURNISH AND INSTALL ALL VALVE TAGS AS PART OF THE MODULE SHOP FABRICATION WORK EXCEPT WHERE DESIGNATED ON SITE (O.S). SEE NOTE 3.

3) FURNISH AND INSTALL ALL VALVE TAGS DESIGNATED O.S. AS PART OF THE ON SITE CONSTRUCTION WORK (NOT PART OF MODULE ASSEMBLY SCOPE). SEE ON SITE WORK DRAWINGS FOR LOCATIONS.




1 POWER PLANT WARNING SIGN/PLACARD & FIRE EXTINGUISHER PLAN
 M1.2 1/4"=1'-0"




- NOTES:
- 1) FABRICATE FRAMED OPENING WITH MITERED CORNERS AND FULL PENETRATION GROOVE WELDS.
 - 2) FABRICATE TO FINISHED INSIDE (CLEAR) DIMENSIONS INDICATED ON PLANS.
 - 3) GRIND OUT INSIDE OF MITERED CORNERS TO PROVIDE FULL CLEAR OPENING.

1 TYPICAL ROOF OPENING DETAIL
M2.2 2"=1'-0"




NOTE: SEE ELEVATION FOR INSIDE CLEAR OPENING SIZE.

2 TYPICAL WALL OPENING - ELEVATION
M2.2 1"=1'-0"




- NOTES:
- 1) FABRICATE FRAMED OPENING WITH MITERED CORNERS AND FULL PENETRATION GROOVE WELDS.
 - 2) FABRICATE TO FINISHED INSIDE (CLEAR) DIMENSIONS INDICATED ON ELEVATIONS.
 - 3) GRIND OUT INSIDE OF MITERED CORNERS TO PROVIDE FULL CLEAR OPENING.


3 TYPICAL SECTION THROUGH WALL OPENING
M2.2 2"=1'-0"




4 EXHAUST PIPE SUPPORT AT FRAMED OPENING
M2.2 2"=1'-0"



5 TYPICAL WALL PENETRATION PIPE SLEEVE
M2.2 2"=1'-0"



6 TYPICAL HEAT RECOVERY ARCTIC PIPE WALL PENETRATION
M2.2 2"=1'-0"



7 TYPICAL PIPE NIPPLE THROUGH WALL
M2.2 2"=1'-0"

NOTE: THIS DRAWING SHOWS WORK THAT WAS PERFORMED BY OTHERS AS PART OF THE FABRICATION OF THE OWNER FURNISHED MODULE STRUCTURE AND IS PROVIDED FOR REFERENCE ONLY. SEE OWNER FURNISHED MODULE SHOP DRAWINGS FOR ADDITIONAL DETAIL




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
MECHANICAL PENETRATION DETAILS

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	11/1/19

Plot Date	11/1/19
Designed	BCG
Drawn	JTD
Approved	BCG

Sheet No. **M2.2**

NOTE: ALL DIMENSIONS FROM GRIDLINE (OUTSIDE OF DECK)




1 MODULE MECHANICAL SUPPORT PLAN
M2.3 3/8"=1'-0"


NOTE: THIS DRAWING SHOWS WORK THAT WAS PERFORMED BY OTHERS AS PART OF THE FABRICATION OF THE OWNER FURNISHED MODULE STRUCTURE AND IS PROVIDED FOR REFERENCE ONLY. SEE OWNER FURNISHED MODULE SHOP DRAWINGS FOR ADDITIONAL DETAIL

GENERAL NOTES:


- 1) FABRICATE PEDESTALS FROM ASTM A36 ANGLE AND PLATES AS SHOWN.
- 2) ALL STRUT 12 GAUGE 1-5/8"x1-5/8" SOLID BACK PLAIN (UNFINISHED). B-LINE B22-PLN OR EQUAL. PURCHASE IN 20' LENGTHS TO MINIMIZE SPLICES.
- 3) INSTALL ALL SUPPORTS INDICATED AND GRIND SMOOTH PRIOR TO SANDBLASTING MODULE. SANDBLAST AND PAINT ALL SUPPORTS THIS SHEET EQUIVALENT TO MODULE INTERIOR. SEE SHEET A1 FOR PAINTING SPECIFICATIONS.




2 SECTION THROUGH CEILING - CORRUGATION & STRUT LAYOUT
M2.3 3/4"=1'-0"




3 STRUT ATTACHMENT TO CEILING
M2.3 NO SCALE



4 CEILING STRUT SUPPORT LAYOUT PLAN
M2.3 3/8"=1'-0"



CEILING PLATE & CORRUGATION LAYOUT



- NOTES: 1) MAKE ALL JOINTS WITH CONTINUOUS GROOVE OR FILLET WELDS.
2) SLOT FLOOR PLATE 3 SIDES, WELD PEDESTAL TO TOP OF BEAM, THEN SEAL WELD TO FLOOR PLATE ALL AROUND.


5 SUPPORT PEDESTAL FABRICATION
M2.3 2"=1'-0"




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
MECHANICAL SUPPORT PLANS & DETAILS

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	11/1/19

Plot Date	11/1/19	Designed	BCG	Drawn	JTD	Approved	BCG
-----------	---------	----------	-----	-------	-----	----------	-----



1 RADIATOR SUPPORT PLAN
 M2.4 1/2"=1'-0"




- SUPPORT FABRICATION NOTES:**
- 1) FABRICATE SUPPORT FROM ASTM A36 ANGLE & CHANNEL AS SHOWN.
 - 2) RACK ALL SUPPORT BRACKETS LEVEL & PERPENDICULAR TO SKID WITH CONNECTIONS BOLTED TIGHT PRIOR TO WELDING.
 - 3) UPON COMPLETION OF WELDING ROUND CORNERS AND GRIND EDGES SMOOTH.
 - 4) PRIOR TO SANDBLASTING MODULE REMOVE SUPPORTS THEN SANDBLAST AND PAINT EQUIVALENT TO MODULE EXTERIOR WALLS. SEE SHEET A1 FOR PAINTING SPECIFICATIONS.

2 RADIATOR SUPPORT FABRICATION
 M2.4 1-1/2"=1'-0"


NOTE: THIS DRAWING SHOWS WORK THAT WAS PERFORMED BY OTHERS AS PART OF THE FABRICATION OF THE OWNER FURNISHED MODULE STRUCTURE AND IS PROVIDED FOR REFERENCE ONLY. SEE OWNER FURNISHED MODULE SHOP DRAWINGS FOR ADDITIONAL DETAIL

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	11/1/19


Plot Date	11/1/19
Designed	BCG
Drawn	JTD
Approved	BCG




1 END WALL (GRID 1) HORIZONTAL WALL STRUT LAYOUT
M2.5 1/2"=1'-0"




2 BACK WALL (GRID A) HORIZONTAL WALL STRUT LAYOUT
M2.5 1/2"=1'-0"




3 END WALL (GRID 2) HORIZONTAL WALL STRUT LAYOUT
M2.5 1/2"=1'-0"



4 FRONT WALL (GRID B) HORIZONTAL WALL STRUT LAYOUT
M2.5 1/2"=1'-0"



5 GEN BAY RIGHT WALL HORIZONTAL WALL STRUT LAYOUT
M2.5 1/2"=1'-0"




6 CONTROL ROOM LEFT WALL HORIZONTAL WALL STRUT LAYOUT
M2.5 1/2"=1'-0"


HORIZONTAL WALL STRUT INSTALLATION NOTES:

- 1) ALL LOCATIONS ARE CENTERLINE OF STRUT ABOVE FINISHED FLOOR (AFF).
- 2) ALL STRUT SHALL BE 12 GAUGE, 1-5/8" x 1-5/8", PLAIN (UN-FINISHED BLACK) WITH SOLID BACK, B-LINE B22-PLN OR EQUAL.
- 3) PRIOR TO PAINTING MODULE, WELD ALL HORIZONTAL STRUT SECTIONS TO WALLS AS SHOWN. SANDBLAST AND PAINT STRUT WITH MODULE INTERIOR WALLS. SEE SHEET A1 FOR PAINTING SPECIFICATIONS.

NOTE: THIS DRAWING SHOWS WORK THAT WAS PERFORMED BY OTHERS AS PART OF THE FABRICATION OF THE OWNER FURNISHED MODULE STRUCTURE AND IS PROVIDED FOR REFERENCE ONLY. SEE OWNER FURNISHED MODULE SHOP DRAWINGS FOR ADDITIONAL DETAIL




7 HORIZONTAL WALL STRUT ATTACHMENT
M2.5 NO SCALE




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
MECHANICAL SUPPORT
HORIZONTAL WALL STRUT INSTALLATION

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	11/1/19


Plot Date	11/1/19	Designed	BCG	Drawn	JTD	Approved	BCG
-----------	---------	----------	-----	-------	-----	----------	-----




1 END WALL (GRID 1) VERTICAL WALL STRUT LAYOUT
M2.6 1/2"=1'-0"




2 BACK WALL (GRID A) VERTICAL WALL STRUT LAYOUT
M2.6 1/2"=1'-0"




3 END WALL (GRID 2) VERTICAL WALL STRUT LAYOUT
M2.6 1/2"=1'-0"



4 FRONT WALL (GRID B) VERTICAL WALL STRUT LAYOUT
M2.6 1/2"=1'-0"




5 GEN BAY RIGHT WALL VERTICAL WALL STRUT LAYOUT
M2.6 1/2"=1'-0"



6 CONTROL ROOM LEFT WALL VERTICAL WALL STRUT LAYOUT
M2.6 1/2"=1'-0"

VERTICAL WALL STRUT INSTALLATION NOTES:


- 1) ALL HORIZONTAL LOCATIONS ARE CENTERLINE OF STRUT FROM FACE OF TS COLUMNS. ALL VERTICAL LOCATIONS ARE END OF STRUT ABOVE FINISHED FLOOR.
- 2) ALL STRUT SHALL BE 12 GAUGE, PRE-GALVANIZED FINISH WITH SLOTTED BACK.
"STD" DESIGNATES STANDARD 1-5/8" x 1-5/8" SINGLE STRUT, B-LINE B22-SH-GALV OR EQUAL.
"DEEP" DESIGNATES 3-1/4" x 1-5/8" SINGLE STRUT, B-LINE B11-SH-GALV OR EQUAL.
- 3) FASTEN ALL VERTICAL STRUT SECTIONS TO HORIZONTAL STRUT WITH 1/2"x1" ALLEN HEAD CAP SCREWS & STRUT NUTS.
- 4) ONLY MAJOR WALL MOUNTED EQUIPMENT SUPPORT STRUT SHOWN THIS SHEET. SEE MECHANICAL AND ELECTRICAL DRAWINGS FOR OTHER EQUIPMENT, PIPING, AND WIREWAY STRUT SUPPORT DETAILS.




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
MECHANICAL SUPPORT
VERTICAL WALL STRUT INSTALLATION

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20


Plot Date	1/6/20	Designed	BCG	Drawn	JTD	Approved	BCG
-----------	--------	----------	-----	-------	-----	----------	-----




1 END WALL ELEVATION
 M3.2 1/2"=1'-0"




2 BACK WALL ELEVATION
 M3.2 1/2"=1'-0"



3 TYPICAL PIPE SUPPORT AT BACK WALL
 M3.2 1"=1'-0"



4 TYPICAL GENERATOR DISCHARGE CONNECTION
 M3.2 NO SCALE



5 TYPICAL GENERATOR SUCTION CONNECTION
 M3.2 NO SCALE




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
 WALL ELEVATIONS & PIPING DETAILS

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20


Plot Date: 1/6/20
 Designed: BCG
 Drawn: JTD
 Approved: BCG

MINIMUM HOSE SIZE SCHEDULE		
FUEL SUPPLY	FUEL RETURN	USED OIL
#8	#8	#10


NOTE:
ON 4045'S GROUP HOSES
ON LEFT SKID AS SHOWN
TO COORDINATE WITH
COOLANT HOSES.



LEFT SKID PLAN (TOP) VIEW




ELEVATION (SIDE) VIEW




SECTION A-A


1 FUEL/OIL HOSE & BATTERY CABLE INSTALLATION
M3.3 NO SCALE




PLAN (TOP) VIEW



ELEVATION (SIDE) VIEW



SECTION A-A




SECTION B-B

NOTES:

- 1) FABRICATE FROM ASTM A-36 STEEL. BEND PLATES & CUT ENDS OF CHANNELS AT 90° & 45° AS SHOWN.
- 2) EXCEPT WHERE INDICATED AS BOLTED MAKE ALL CONNECTIONS WITH CONTINUOUS WELDS (FILLET OR FULL-PENETRATION GROOVE AS REQUIRED) IN ACCORDANCE WITH CURRENT AWS STANDARD CODE.
- 3) ROUND ALL CORNERS & GRIND WELDS SMOOTH AFTER FABRICATION. PAINT TO MATCH ENGINE-GENERATOR.
- 4) PLACE UNIT ON SKID SO THAT THE EXHAUST RISER CENTERLINE IS 3'-3" FROM THE FRONT OF THE SKID.


2 TYPICAL GENERATOR SKID FABRICATION
M3.3 NO SCALE



NOTES:


- 1) 1/4" STEEL SUPPORT PLATE PRE-DRILLED TO MATCH GAUGE/SWITCH MOUNTS, CHANNEL SKID HOLES AND BOTTOM HOSE ENTRANCE. BOLT TO INSIDE (BACK) OF CHANNEL SKID AT HEIGHT AS REQUIRED TO CENTER GAUGE AT NORMAL FULL OIL LEVEL. ADJUST SWITCH CONTACTS 1/2" ABOVE & BELOW.
- 2) MOUNT OIL LEVEL GAUGE/SWITCH TO STEEL SUPPORT PLATE WITH RUBBER SHOCK MOUNTS.
- 3) #8 HOSE WITH 1/2" OR 3/8" NPT JIC SWIVEL ENDS AS REQUIRED.
- 4) CONNECT TOP (VENT) PORT TO ENGINE CRANK CASE WITH HOSE. ROUTE UPPER HOSE TO AVOID LOW POINT TRAPS.
- 5) CONNECT BOTTOM PORT TO ENGINE OIL PAN WITH HOSE. DO NOT TEE INTO OIL DRAIN LINE. ROUTE LOWER HOSE BACK THROUGH PRE-DRILLED HOLE IN STEEL PLATE.

3 TYPICAL OIL LEVEL GAUGE/SWITCH INSTALLATION
M3.3 NO SCALE



NOTE: ALL PIPE & FITTINGS 3/4" THREADED UNLESS INDICATED OTHERWISE.

4 CONDENSATE TRAP FABRICATION
M3.3 NO SCALE



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
GENERATOR FABRICATION DETAILS

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20

Plot Date	1/6/20
Designed	BCG
Drawn	JTD
Approved	BCG


Sheet No. **M3.3**

GLYCOL TANK GENERAL NOTES:

- FABRICATE SINGLE WALL 60 GALLON NOMINAL CAPACITY GLYCOL TANK.
- FABRICATE FROM ASTM A-36 STEEL PLATE, 10 GAUGE MINIMUM EXCEPT FOR TOP 3/16" MINIMUM. ALL TANK SEAM JOINTS TO BE FULL CONTINUOUS WELDS.
- PROVIDE WITH ALL OPENINGS AND ATTACHMENTS INDICATED. SEAL WELD ALL TANK ATTACHMENTS.
- ALL FPT OPENINGS TO BE FORGED STEEL HALF COUPLINGS.
- PRESSURE TEST COMPLETED ASSEMBLY TO 5 PSIG MAXIMUM USING SOAPY WATER SOLUTION ON ALL WELD JOINTS.
- UPON COMPLETION OF FABRICATION, ROUND ALL CORNERS AND SHARP EDGES. SANDBLAST TANK EXTERIOR AND ALL ATTACHMENTS IN ACCORDANCE WITH SSPC-SP-6. PRIME AND COVER WITH TWO COATS OF EPOXY, SHERWIN WILLIAMS MACROPOXY 646 OR APPROVED EQUAL, COLOR STRUCTURAL GRAY 4031.
- UPON COMPLETION FLUSH INTERIOR OF TANK TO REMOVE ALL DIRT AND DEBRIS AND AIR DRY INTERIOR. INSTALL 2" SCREENED VENT ON 2" FPT FILL CONNECTION WITH 2" CLOSE NIPPLE FOR SHIPPING. SEAL ALL OTHER OPENINGS WITH PLASTIC OR STEEL PLUGS..

GLYCOL TANK SPECIFIC NOTES:


- 1-1/2" FPT (TANK GAUGE)
- 2" FPT (VENT) - INSTALL 2" THREADED VENT CAP
- 1" SCHEDULE 80 PIPE WITH THREADED TOP CONNECTION (WITHDRAWAL)
- 1" SOCKETWELD 90° ELBOW
- 6" LONG STRUT, END FLUSH WITH FRONT OF TANK
- 2x1/4" FLAT BAR CONTINUOUS THREE SIDES
- 3/8" HOLE AT 8" O.C. ALL AROUND
- L3x3x1/4"x6" LONG FOR FUTURE CONNECTION TO HAND PUMP BY OTHERS. PAINT TO MATCH TANK AND FASTEN TO STRUTS WITH 1/2" BOLTS & STRUT NUTS.




1 60 GALLON GLYCOL STORAGE TANK
M3.4 1"=6"

EXPANSION TANK GENERAL NOTES:

- FABRICATE SINGLE WALL 24 GALLON NOMINAL CAPACITY GLYCOL EXPANSION TANK.
- FABRICATE SHELL FROM MINIMUM 10 GAUGE ASTM A-36 PLATE STEEL ROLLED AND WELDED OR SCHEDULE 5 LIGHTWALL ASTM A53 STEEL PIPE. FABRICATE HEADS FROM 3/16" THICK ASTM A-36 PLATE STEEL. MAKE ALL JOINTS WITH CONTINUOUS FULL-PENETRATION WELDS.
- PROVIDE WITH ALL OPENINGS INDICATED USING MINIMUM 3000# FORGED STEEL PIPE HALF COUPLINGS IN ACCORDANCE WITH U.L 142 FIGURE 7.1 #2.
- PRESSURE TEST COMPLETED ASSEMBLY TO 15 PSIG MINIMUM.
- UPON COMPLETION OF FABRICATION, ROUND ALL CORNERS AND SHARP EDGES. SANDBLAST TANK EXTERIOR AND ALL ATTACHMENTS IN ACCORDANCE WITH SSPC-SP-6. PAINT WITH TWO COATS OF SHERWIN WILLIAMS MACROPOXY 646 OR APPROVED EQUAL, COLOR STRUCTURAL GRAY 4031.
- UPON COMPLETION FLUSH INTERIOR OF TANK TO REMOVE ALL DIRT AND DEBRIS, AIR DRY INTERIOR, AND SEAL ALL TANK OPENINGS WITH PLASTIC PLUGS.




2 24 GALLON GLYCOL EXPANSION TANK
M3.4 1"=6"




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
GLYCOL STORAGE & EXPANSION TANKS FABRICATION

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20


Plot Date	1/6/20
Designed	BCG
Drawn	JTD
Approved	BCG




1 COOLANT AND HEAT RECOVERY PIPING PLAN
M4.1 3/8"=1'-0"



2 TV-1 INSTALLATION
M4.1 NO SCALE




3 TV-2 INSTALLATION
M4.1 NO SCALE




NOTES:
1) USE T-DRILL TAPS AS SHOWN FOR INSTALLATIONS IN 1-1/4" AND LARGER COPPER MAINS. USE LINE SIZE TEE FITTINGS FOR INSTALLING INSTRUMENTATION IN 1" AND SMALLER MAINS.
2) TEMPERATURE TRANSMITTER INSTALLATION SIMILAR TO THERMOMETER EXCEPT USE 3/4"x1/2" BUSHING.
3) FOR MAINS SMALLER THAN 2" USE COPPER TUBE RISER AS SHOWN, LENGTH AS REQUIRED FOR 1" TO 2" WELL INSERTION INTO MAIN. FOR LARGER PIPES OMIT RISER AND INSERT 3/4" FTGxFPT ADAPTER INTO T-DRILL TAP.

4 TYPICAL INSTRUMENT INSTALLATION
M4.1 NO SCALE




NOTES:
1) SMOOTH EDGES AFTER FABRICATION, WIRE BRUSH, SOLVENT CLEAN, AND PAINT WITH TWO COATS OF DIRECT TO METAL ALKYD ENAMEL, SHERWIN WILLIAMS DTM OR APPROVED EQUAL, COLOR STRUCTURAL GRAY 4031.
2) ONE STRAP SHOWN. INSTALL FOUR IDENTICAL STRAPS.

5 HEAT RECOVERY EXP TANK ET-2 SUPPORT
M4.1 NO SCALE




6 HEAT EXCHANGER SUPPORT FROM WALL
M4.1 NO SCALE




7 HEAT RECOVERY ARCTIC PIPE WALL PENETRATIONS
M4.1 NO SCALE


ARCTIC PIPE GENERAL NOTES:
1) SEE ELEVATION 3/M3.2 FOR PENETRATION LOCATIONS.
2) ONE PIPE FOR EACH SIZE SHOWN. PROVIDE TWO IDENTICAL FOR EACH SIZE.
ARCTIC PIPE SHOP/ON-SITE NOTES:
1) SHOP INSTALLATION SHOWN. STUB PIPE 8" MIN BEYOND WALL & TEMPORARILY CONNECT SUPPLY TO RETURN FOR TESTING.
2) AFTER TESTING REMOVE TEMPORARY CONNECTION, BREAK FLANGE JOINT, AND STORE PIPE IN MODULE. PLUG WALL PENETRATION FOR SHIPPING.
3) AS PART OF ON-SITE INSTALLATION REINSTALL PIPE THROUGH WALL AND CONNECT TO ARCTIC PIPE, SEE SHEET M8.




8 HX PIPING CONNECTION
M4.1 NO SCALE



9 COOLANT PIPING WALL PENETRATION
M4.1 NO SCALE




10 TYPICAL AIR VENT INSTALLATION
M4.1 NO SCALE




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
COOLANT & HEAT RECOVERY PIPING PLAN & DETAILS

NO.	REVISION	DATE
0	ISSUED FOR CONSTRUCTION	1/6/20


Plot Date	1/6/20	Designed	BCG	Drawn	JTD	Approved	BCG
-----------	--------	----------	-----	-------	-----	----------	-----



1 DIESEL FUEL SYSTEM & USED OIL PIPING PLAN
M5.1 3/8"=1"



6 ENGINE FUEL PIPING CONNECTION
M5.1 NO SCALE




PIPING DIAGRAM SPECIFIC NOTES:

- 1 FASTEN DEVICE TO FLOOR WITH MIN 1"x3/16" FILLET WELD ALL 4 CORNERS, WIRE BRUSH AND RE-PAINT WELD AREA TO MATCH EXISTING.
- 2 1" ANSI 150# FLANGED FILTER F-DI, REMOVE DRAIN VALVE & INSTALL 1/8" Mx F DRAIN COCK.
- 3 DIGITAL THERMOMETER, INSTALL WELL IN 3/4" THREAD-O-LET.
- 4 #10 HOSE WITH 1/2" OR 3/4" NPT ENDS.
- 5 #12 HOSE WITH 1/2", 3/4", OR 1" NPT ENDS.
- 6 #6 HOSE WITH 1/8", 1/4", OR 3/8" NPT ENDS.
- 7 1" THREADED STRAINER IN 1" UOR WITH GAUGE COCK BLOW DOWN.
- 8 1/2" NO SOLENOID VALVE.
- 9 1/2" NC SOLENOID VALVE.
- 10 METER M-DT EQUIPPED WITH 1" ANSI 150# FLANGED ENDS, PROVIDE SOCKET WELD FLANGE ON INLET & THREADED FLANGE ON OUTLET.
- 11 3/4" THREADED BALL VALVE WITH HOSE ADAPTER & CAP, TYP(3).
- 12 3/4" THREADED BALL VALVE, TYP(2).


PIPING DIAGRAM GENERAL NOTES:

- 1) FABRICATE DAY TANK, FILTER BANK, & HOPPER IN ACCORDANCE WITH FABRICATION PLANS AND DETAILS.
- 2) ALL DAY TANK SUPPLY & RETURN PIPING 1" SCH 80 EXCEPT WHERE INDICATED AS 1-1/2". ALL VENT PIPING 2" SCH 40.
- 3) ALL PIPING JOINTS SOCKET OR BUTT WELD EXCEPT FOR THREADED VENT & CONNECTIONS TO EQUIPMENT & VALVES.
- 4) ON ALL HOSES INSTALL JIC-NPT SWIVEL ENDS, SIZE REQUIRED TO MATCH PIPING OR PUMPS


2 DIESEL FUEL & USED OIL PIPING DIAGRAM
M5.1 NO SCALE




3 TOP OF DAY TANK - PLAN VIEW
M5.1 NO SCALE



4 DAY TANK FLOAT SWITCH INSTALLATION
M5.1 NO SCALE



5 TYPICAL LEVEL SENSOR PROBE INSTALLATION
M5.1 NO SCALE




AKHIOK, ALASKA

POWER SYSTEM UPGRADE PROJECT

DIESEL FUEL & USED OIL PIPING PLAN, DIAGRAM, & DETAILS

NO.	REVISION	DATE	BY	DATE
0	ISSUED FOR CONSTRUCTION	1/6/20	BCG	


Plot Date	1/6/20	Designed	BCG
Drawn	JTD	Approved	BCG




1 DIESEL FUEL FRONT WALL ELEVATION
M5.2 1"=1'

MODULE SHOP/ON-SITE NOTES:


1. DURING SHOP FABRICATION STUB DAY TANK FILL PIPE 8" MIN BEYOND WALL & TERMINATE WITH 1" MALE THREAD FOR TESTING.
2. UPON COMPLETION OF TESTING, DRAIN & REMOVE FILTER & STORE IN MODULE. SLIDE PIPE OVER & SECURE FOR SHIPPING.
3. AS PART OF ON-SITE INSTALLATION REINSTALL FILTER THEN CUT THREADS OFF END OF EXTERIOR PIPE & INSTALL SOCKET WELD ELBOW.
4. DURING SHOP FABRICATION INSTALL TEMPORARY VENT PIPE OUT WALL. REMOVE TEMP PIPE FOR SHIPPING.
5. AS PART OF ON-SITE INSTALLATION INSTALL 2" GALVANIZED THREADED VENT PIPE OUT WALL & UP TO VENT, SEE DETAIL 3/M5.2.
6. DURING SHOP FABRICATION HOLE SAW 1/2" Ø OVERSIZE OPENINGS THEN SEAL FOR SHIPPING AFTER REMOVING PIPES. UPON FINAL ON-SITE ASSEMBLY SEAL 1" FILL & 2" VENT PIPES TO EXTERIOR WALL WITH POLYURETHANE CAULKING ALL AROUND.




2 DIESEL FUEL & USED OIL END WALL ELEVATION
M5.2 1"=1'




3 DAY TANK VENT INSTALLATION
M5.2 3/8"=1'-0"




4 TOP OF HOPPER - PLAN VIEW
M5.2 NO SCALE




5 HOPPER BASE ELEVATION
M5.2 NO SCALE



6 FILTER BANK ELEVATIONS & INSTALLATION DETAILS
M5.2 NO SCALE



7 SECTION THROUGH HOPPER
M5.2 NO SCALE



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
DIESEL FUEL & USED OIL
PIPING ELEVATIONS & DETAILS

NO.	REVISION	DATE	BY
0	ISSUED FOR CONSTRUCTION	1/6/20	BCG


Plot Date	1/6/20	Designed	BCG
Drawn	JTD	Approved	BCG

DAY TANK SPECIFICATIONS:


- 1) FABRICATE SINGLE WALL 200 GALLON NOMINAL CAPACITY DAY TANK. FABRICATE IN ACCORDANCE WITH UL 142.
- 2) FABRICATE FROM ASTM A-36 STEEL PLATE, 10 GAUGE MINIMUM EXCEPT FOR TOP 3/16" MINIMUM. ALL TANK SEAM JOINTS TO BE FULL CONTINUOUS WELDS IN ACCORDANCE WITH UL 142 FIGURE 6.5 - #1, #6, #7, OR #8.
- 3) PROVIDE WITH ALL OPENINGS AND ATTACHMENTS INDICATED. ALL STRUT TO BE 1-5/8"x1-5/8"x12 GA SOLID BACK PLAIN (BLACK), B-LINE B22 PLN OR EQUAL. SEAL WELD ALL TANK ATTACHMENTS.
- 4) INSTALL ALL FPT OPENINGS IN ACCORDANCE WITH UL 142 FIGURE 7.1 - #4 UNLESS INDICATED OTHERWISE. ALL DROP TUBES SCH 40 ASTM A53 STEEL PIPE WITH MPT OR FLANGED END AS INDICATED.
- 5) PRESSURE TEST COMPLETED ASSEMBLY TO 5 PSIG MAXIMUM USING SOAPY WATER SOLUTION ON ALL WELD JOINTS.
- 6) UPON COMPLETION OF FABRICATION, ROUND ALL CORNERS AND SHARP EDGES. SANDBLAST TANK EXTERIOR AND ALL ATTACHMENTS IN ACCORDANCE WITH SSPC-SP-6. PAINT WITH TWO COATS OF SHERWIN WILLIAMS MACROPOXY 646 OR APPROVED EQUAL, COLOR STRUCTURAL GRAY 4031.
- 7) LABEL ALL OPENINGS WITH 1/4" BLACK LETTERS INDICATING FUNCTION AS LISTED IN PARENTHESES IN SPECIFIC NOTES.
- 8) UPON COMPLETION FLUSH INTERIOR OF TANK TO REMOVE ALL DIRT AND DEBRIS AND AIR DRY INTERIOR. SEAL ALL MPT OPENINGS WITH THREADED STEEL CAPS. SEAL FPT TANK OPENINGS WITH THREADED STEEL PIPE PLUGS WHERE INDICATED. INSTALL 1-1/4" VENT CAP WHERE INDICATED. SEAL ALL OTHER FPT OPENINGS WITH PLASTIC OR STEEL PLUGS.

DAY TANK SPECIFIC NOTES:


- 1) PROVIDE 2" HIGH LETTERING: "DIESEL FUEL 200 GALLONS"
- 2) 4" FPT (MANUAL FILL) - INSTALL THREADED STEEL PLUG
- 3) 1-1/4" FPT (OVERFILL) - INSTALL VENT CAP FOR SHIPPING
- 4) 1-1/4" FPT (PUMP STOP)
- 5) 1-1/4" FPT (PUMP START)
- 6) 1-1/4" FPT (LOW ALARM)
- 7) 1-1/2" FPT (TANK GAUGE)
- 8) 30"L STRUT, END FLUSH WITH BACK OF TANK
- 9) 6"L STRUT
- 10) NOT USED
- 11) NOT USED
- 12) NOT USED
- 13) 1-1/2" SCH 40 DROP TUBE (FILL) WITH 150# FLANGE
- 14) 1" FPT (SPARE) - INSTALL THREADED STEEL PLUG
- 15) 2" FPT (VENT)
- 16) 3" FPT (EMERGENCY VENT) - INSTALL THREADED STEEL PLUG
- 17) 1" FLANGE (SUPPLY) - SEE DETAIL 2/M5.3
- 18) NOT USED
- 19) 1" FLANGE (DRAIN) - SEE DETAIL 3/M5.3
- 20) C6x8.2, 38" LONG
- 21) 2" FPT (TANK LEVEL PROBE)




TOP VIEW




RIGHT SIDE VIEW




BACK VIEW



LEFT SIDE VIEW




2 1" FLANGED SUPPLY CONNECTION
M5.3 NO SCALE



3 1" FLANGED DRAIN CONNECTION
M5.3 NO SCALE

1 200 GALLON SINGLE WALL DAY TANK
M5.3 1"=6"





AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
200 GALLON DAY TANK FABRICATION

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20

Plot Date 1/6/20
Designed BCG
Drawn JTD
Approved BCG

Sheet No. M5.3




FILTER BANK GENERAL NOTES:


1. FABRICATE TWO CHAMBER FILTER BANK AS INDICATED. SEE SHEET M5.5 FOR INTERNAL DETAILS.
2. FABRICATE FROM ASTM A-36 STEEL PLATE AND SHAPES AND ASTM A-53 PIPE. ALL JOINTS TO BE FULL CONTINUOUS SEAL WELDS EXCEPT WHERE SPECIFICALLY INDICATED OTHERWISE.
3. PROVIDE WITH ALL OPENINGS AND ATTACHMENTS INDICATED. INSTALL MINIMUM 3,000# FORGED STEEL HALF COUPLINGS FOR ALL FPT OPENINGS IN ACCORDANCE WITH UL 142 FIGURE 7.1 - #2.
4. PRESSURE TEST COMPLETED ASSEMBLY TO MINIMUM 50 PSIG USING SOAPY WATER SOLUTION ON ALL WELD JOINTS.
5. UPON COMPLETION OF FABRICATION, ROUND ALL CORNERS AND SHARP EDGES. SANDBLAST TANK EXTERIOR AND ALL ATTACHMENTS IN ACCORDANCE WITH SSPC-SP-6. PAINT WITH TWO COATS OF SHERWIN WILLIAMS MACROPOXY 646 OR APPROVED EQUAL, COLOR STRUCTURAL GRAY 4031.
6. AFTER PAINTING REMOVE LID, WIRE BRUSH MATING SURFACES OF LID AND RING TO REMOVE ALL PAINT AND POLISH SURFACES SMOOTH. APPLY A LIGHT COAT OF GREASE OR ANTI-SIEZE PASTE TO BOTH FACES PRIOR TO INSTALLING GASKET. INSTALL 13.5" O.D. FULL-FACED 1/4" BUNA-N RUBBER GASKET (ALASKA RUBBER OR EQUAL) ON FILTER LIDS.
7. FURNISH FASTENERS AS INDICATED AND COAT WITH ANTI-SIEZE.
8. PRESSURE TEST EACH FILTER HOUSING ASSEMBLY TO 50 PSIG MINIMUM.
9. UPON COMPLETION FLUSH INTERIOR OF TANK TO REMOVE ALL DIRT AND DEBRIS, AIR DRY INTERIOR, AND SEAL ALL TANK OPENINGS WITH PLASTIC PLUGS.

1 OIL FILTER BANK FRONT ELEVATION
M5.4 1/4" = 1"

2 SECTION THROUGH FILTER & BASE
M5.4 1/4" = 1"




3 OIL FILTER BANK BASE PLAN
M5.4 1/4" = 1"




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
USED OIL BLENDER
FILTER BANK LAYOUT & CONFIGURATION

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20



Plot Date	1/6/20
Designed	BCG
Drawn	JTD
Approved	BCG




1 TYPICAL FILTER HOUSING – PLAN VIEW
 M5.5 1/2" = 1"




3 ELEMENT RETAINER CAP
 M5.5 1/2" = 1"




6 LID & MATING RING – PLAN VIEW
 M5.5 1/4" = 1"



4 ELEMENT BASE STAND
 M5.5 1/2" = 1"




2 TYPICAL SECTION THROUGH FILTER HOUSING
 M5.5 1/4" = 1"




5 SECTION THROUGH ELEMENT GUIDE
 M5.5 1/2" = 1"

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20


Plot Date	1/6/20
Designed	BCG
Drawn	JTD
Approved	BCG




PLAN VIEW - TOP OF HOPPER




SECTION A-A




PLAN VIEW - BOTTOM OF HOPPER




2
M5.6
FIXED LID PERIMETER ATTACHMENT
12\"=1'-0"



3
M5.6
FIXED LID ENLARGED PLAN VIEW
4\"=1'-0"



4
M5.6
HOPPER RIGHT SIDE ELEVATION
3\"=1'-0"



5
M5.6
HINGED LID & FILTER TRAY DETAIL
6\"=1'-0"

1
M5.6
HOPPER PLAN & SECTION
3\"=1'-0"

FABRICATION NOTES:


- FABRICATE SINGLE WALL 25 GALLON USABLE CAPACITY HOPPER.
- FABRICATE FROM MINIMUM 10 GAUGE ASTM A-36 STEEL PLATE. ALL TANK SEAM JOINTS TO BE FULL CONTINUOUS WELDS. SEAL WELD ALL TANK ATTACHMENTS.
- PROVIDE WITH ALL OPENINGS AND ATTACHMENTS INDICATED. INSTALL ALL FPT OPENINGS IN ACCORDANCE WITH UL 142 FIGURE 7.1 - #1, #2, #4, OR #6. ALL STRUT TO BE 1-5/8"x1-5/8"x12 GA SOLID BACK PLAIN (BLACK), B-LINE B22 PLN OR EQUAL. FURNISH ALL FASTENERS AS INDICATED.
- UPON COMPLETION OF FABRICATION, ROUND ALL CORNERS AND SHARP EDGES. SANDBLAST TANK EXTERIOR AND ALL ATTACHMENTS IN ACCORDANCE WITH SSPC-SP-6. PAINT WITH TWO COATS OF SHERWIN WILLIAMS MACROPOXY 646 OR APPROVED EQUAL, COLOR STRUCTURAL GRAY 4031.
- PRIOR TO SHIPPING, SEAL ALL FPT OPENINGS WITH PLASTIC OR STEEL PLUGS.



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
 USED OIL BLENDER
 25 GALLON HOPPER FABRICATION

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20

Plot Date	1/6/20	Designed	BCG	Drawn	JTD	Approved	BCG
-----------	--------	----------	-----	-------	-----	----------	-----




1 MUFFLER, EXHAUST & CRANK VENT PIPE PLAN
M6 3/8"=1'-0"

EXHAUST & CRANK VENT GENERAL NOTES:


- 1) ALL EXTERIOR EXHAUST PIPE AND FITTINGS (FROM MUFFLER TO RAIN CAP) TYPE 304L STAINLESS STEEL WITH BUTT WELD FITTINGS. INTERIOR EXHAUST PIPE RISER (FROM FLEX TO MUFFLER) CARBON STEEL OR MAY BE STAINLESS AT CONTRACTORS OPTION. ALL FLANGES ANSI 150# FLAT FACED SLIP ON.
- 2) ALL EXTERIOR CRANK VENT PIPE AND FITTINGS TYPE 304L STAINLESS STEEL WITH BUTT WELD FITTINGS. ALL INTERIOR CRANK VENT PIPE AND FITTINGS CARBON STEEL WITH SOCKET WELD FITTINGS OR MAY BE STAINLESS AT CONTRACTORS OPTION. ALL FLANGES ANSI 150# FLAT FACED SOCKET WELD.
- 3) ALL EXHAUST FLANGE BOLTS BLACK OR STAINLESS STEEL. COAT WITH HIGH TEMPERATURE ANTI-SIEZE.

EXHAUST & CRANK VENT SHOP/ON-SITE NOTES:


- 1) SHOP FABRICATE COMPLETE EXHAUST AND CRANK VENT PIPING SYSTEM AS INDICATED.
- 2) SHOP INSTALL INSULATION FROM FLEX TO MUFFLER. SHOP FIT INSULATION FROM MUFFLER TO WALL, LABEL FOR THE ASSOCIATED GENERATOR AND STORE INSIDE MODULE.
- 3) SHOP FABRICATE STAINLESS STEEL COVER PLATES BUT DO NOT INSTALL. LABEL COVER PLATES FOR THE ASSOCIATED GENERATOR AND STORE INSIDE MODULE. SHOP FURNISH ROCK WOOL INSULATION AND PACKAGE LOOSE SHIP WITH COVER PLATES.
- 4) UPON COMPLETION OF TESTING BREAK EXHAUST FLANGE JOINT ON MUFFLER OUTLET AND CRANK VENT FLANGE JOINT AND REMOVE U-BOLTS. REMOVE PIPING FOR SHIPPING AND TEMPORARILY SEAL WALL PENETRATION.
- 5) IN FIELD REINSTALL PIPING WITH NEW FLANGE GASKETS. RE-INSTALL PIPING INSULATION. INSULATE WALL PENETRATION, INSTALL COVER PLATES, AND SEAL TO WALL.



2 TYPICAL MUFFLER, EXHAUST, CONDENSATE TRAP & CRANK VENT PIPE INSTALLATION
M6 3/4"=1'-0"




3 WALL PENETRATION & CRANK VENT PIPE TERMINATION
M6 NO SCALE




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
EXHAUST & CRANK VENT
PLAN & DETAILS

NO.	REVISION	DATE
0	ISSUED FOR CONSTRUCTION	1/6/20


Plot Date	1/6/20
Designed	BCG
Drawn	JTD
Approved	BCG




1
M7.1 VENTILATION PLAN
3/8"=1'-0"



2
M7.1 INTAKE DUCT INSTALLATION
3/4"=1'-0"



3
M7.1 EXHAUST FAN INSTALLATION
3/4"=1'-0"



4
M7.1 TYPICAL WALL PENETRATION
4"=1'-0"

VENTILATION SYSTEM SHOP/ON-SITE NOTES:

- 1) FURNISH ENTIRE VENTILATION SYSTEM AS PART OF MODULE SHOP FABRICATION.
- 2) DURING SHOP FABRICATION INSTALL EXHAUST FAN ASSEMBLY. TEST FIT EXTERIOR HOODS AND INTAKE DUCTS BUT DO NOT INSTALL.
- 3) DURING SHOP FABRICATION TEMPORARILY CONNECT INTAKE DAMPERS TO ELECTRICAL ROUGH IN AND TEST TO VERIFY FUNCTION. SEE SHEET E4.2.
- 4) AS PART OF ON-SITE WORK INSTALL EXHAUST HOODS AND INTAKE DUCTING AS INDICATED.


- NOTES:**
- 1) FASTEN MOUNTING FLANGE TO TS WITH #12 STAINLESS STEEL SELF TAPPING SCREWS. ON HOODS FASTEN ON TOP AND SIDES ONLY. ON EXHAUST FANS FASTEN ON SIDES ONLY.
 - 2) SEAL MOUNTING FLANGE TO TS WITH CONTINUOUS BEAD OF POLYURETHANE CAULKING ALL AROUND.



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
VENTILATION PLAN & DETAILS


NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20

Plot Date	1/6/20
Designed	BCG
Drawn	JTD
Approved	BCG




NOTE: FABRICATE 3 IDENTICAL DUCTS FROM MIN 18 GAUGE GALV SHEET METAL WITH SEALED MECHANICAL JOINTS OR AT CONTRACTORS OPTION 0.090" THICK TYPE 5052 ALUMINUM WITH ALL WELDED SEAMS.

1 INTAKE DUCT FABRICATION
M7.2 1"=1'-0"




- NOTES:
- FABRICATE 3 IDENTICAL AIR INTAKE MESH FRAMES.
 - FABRICATE FRAME FROM 2"x2"x3/16" ALUMINUM ANGLE WITH MITERED AND WELDED CORNERS AND 1/4" HOLES AT 6" O.C. ALL AROUND, 1/2" FROM OUTSIDE EDGE OF FRAME.
 - INSTALL 1"x1" STAINLESS STEEL WIRE MESH IN HEMMED STAINLESS STEEL FRAME AND FASTEN TO ANGLE FRAME WITH STAINLESS STEEL SCREWS ALL AROUND.

2 INTAKE MESH FRAME
M7.2 1"=1'-0"




- NOTES:
- FABRICATE 3 IDENTICAL VENTILATION INTAKE ASSEMBLIES.
 - SHOP MOUNT DUCTMATE FLANGE.
 - PROVIDE MIN 3" DAMPER ROD EXTENSION ON SIDE INDICATED AND FABRICATE SHEET METAL STAND-OFF BRACKET TO FULLY SUPPORT THE ACTUATOR FROM THE DAMPER FRAME.
 - INSTALL FRAME FOR REMOVABLE 24"x24"x2" FURNACE FILTERS. FABRICATE FROM "C" CHANNEL THREE SIDES WITH LATCHING HINGED COVER ON FOURTH SIDE TO ALLOW FILTERS TO SLIDE OUT. SEE PLAN VIEW FOR DAMPER ACTUATOR AND FILTER PULL ORIENTATION. EXTEND FILTER FRAME 2"± BEYOND DAMPER FRAME EACH WAY ON NARROW DIMENSION.

3 INTAKE AIR DAMPER FABRICATION
M7.2 1"=1'-0"




- NOTES:
- FABRICATE 2 IDENTICAL ASSEMBLIES COMPLETE WITH FAN AND DAMPER MOUNTED AND SEALED TO DUCT.
 - PROVIDE 2" WIDE MOUNTING FLANGE ON SIDES WITH 1/4" HOLES AT 5" O.C. PROVIDE 1" MOUNTING FLANGE ON TOP AND BOTTOM WITHOUT HOLES.
 - PROVIDE MIN 3" DAMPER ROD EXTENSION ON THE LEFT SIDE AND FABRICATE SHEET METAL STAND-OFF BRACKET TO FULLY SUPPORT THE ACTUATOR FROM THE DAMPER FRAME.

4 EXHAUST FAN ASSEMBLY FABRICATION
M7.2 1"=1'-0"



- NOTES:
- FABRICATE 2 IDENTICAL HOODS FROM 0.090" THICK TYPE 5052 ALUMINUM WITH ALL WELDED SEAMS.
 - PROVIDE 2" WIDE MOUNTING FLANGE ON TOP & SIDES WITH 1/4" HOLES AT 9" O.C.
 - INSTALL 1"x1" STAINLESS STEEL WIRE MESH IN HEMMED STAINLESS STEEL FRAME AND FASTEN TO ANGLE FRAME WITH STAINLESS STEEL SCREWS ALL AROUND.


5 EXHAUST HOOD FABRICATION
M7.2 3/4"=1'-0"




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
SHEET METAL FABRICATION & DETAILS

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20

Plot Date	1/6/20
Designed	BCG
Drawn	JTD
Approved	BCG



1 FIRE SUPPRESSION SYSTEM PLAN
 FS1 3/8"=1'-0"



2 TYPICAL SECTION THROUGH MODULE
 FS1 3/8"=1'-0"

FIRE SUPPRESSION SYMBOL LEGEND			
SYMBOL	DESCRIPTION	SYMBOL	DESCRIPTION
(HD)135'	NORMAL TEMP. (135°F) DETECTOR	[P]	MANUAL PULL STATION
(HD)190'	HIGH TEMP. (190°F) DETECTOR	[X]	INTERIOR ALARM HORN/STROBE
(FD)	FLAME (OPTICAL) DETECTOR	[X]WP	EXTERIOR ALARM HORN/STROBE
(SD)	SMOKE (IONIZATION) DETECTOR		

FIRE SUPPRESSION PLACARD SCHEDULE (SEE SHEET M1.2)	
SYMBOL	DESCRIPTION
[A]	"FIRE ALARM"
[C]	"CAUTION, ROOM PROTECTED BY WATER MIST FIRE PROTECTION SYSTEM, IN CASE OF FIRE KEEP DOOR CLOSED AND DO NOT ENTER"
[D]	"FLASHING LIGHT MEANS FIRE SUPPRESSION AGENT HAS DISCHARGED"


FIRE SUPPRESSION WIRE SCHEDULE			
SYMBOL	CIRCUIT DESCRIPTION	WIRE TYPE	WIRE COLOR
A	24V DC POWER	#14 AWG SOLID	RED & BLACK
B	DETECTION CIRCUITS	#14 AWG SOLID	BLUE & YELLOW
C	ANNUNCIATION ALARM	#14 AWG SOLID	BROWN & ORANGE
D	ANNUNCIATION DISCHARGE	#14 AWG SOLID	WHITE, & GRAY
E	24V DC AUX POWER	#14 AWG SOLID	RED & BLACK WITH GRAY STRIPE

FIRE SUPPRESSION GENERAL NOTES:

- 1) INTERIOR FINISH OF ALL WALLS, FLOOR, AND CEILING WELDED STEEL PLATE. CEILING HEIGHT IN ALL ROOMS 10'-2" ABOVE FINISHED FLOOR.
- 2) ALL DOORS SELF-CLOSING WITH GASKETS. ALL BUILDING PIPING AND CONDUIT PENETRATIONS SEALED LIQUID TIGHT. ALL BUILDING DUCT PENETRATIONS EQUIPPED WITH MOTORIZED DAMPERS THAT CLOSE ON GENERATOR SHUT DOWN.

FIRE SUPPRESSION SHOP/ON-SITE NOTES:

- 1) UPON COMPLETION OF MODULE SHOP TESTING: DISCONNECT BATTERIES. DRAIN ALL WATER OUT OF THE SYSTEM AND BLOW OUT WITH AIR TO PREVENT FREEZE DAMAGE. LEAVE ONE FULLY CHARGED NITROGEN CYLINDER INSTALLED IN THE RACK PLUS ONE LOOSE SHIP FULLY CHARGED SPARE NITROGEN CYLINDER.
- 2) DURING ON-SITE CONSTRUCTION: FILL BOTTLES WITH CLEAN POTABLE WATER IN ACCORDANCE WITH MANUFACTURER'S REQUIREMENTS. FULLY TEST AND CERTIFY SYSTEM. TRAIN AEA STAFF AND LOCAL OPERATORS.



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
 FIRE SUPPRESSION SYSTEM PLAN,
 SECTION, LEGEND, & NOTES

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	1/6/20

Plot Date	1/6/10	Designed	BCG
Drawn	JTD	Approved	BCG

Sheet No. **FS1**


BUILDING PLANS SYMBOL LEGEND	
SYMBOL	DESCRIPTION
SS-## 	HOME RUN TO PANEL & BREAKER(S) INDICATED. SHORT DASH INDICATES HOT CONDUCTOR, LONG DASH INDICATES NEUTRAL CONDUCTOR, CURVED DASH INDICATES GROUND CONDUCTOR. IF NOT SPECIFICALLY INDICATED, PROVIDE 2#12 AWG & 1#12 AWG GROUND.
	ELECTRICAL ITEM - SEE EQUIPMENT SCHEDULE
	MOTOR (HORSEPOWER INDICATED)
	MOTORIZED DAMPER - SEE MECHANICAL
	125V, 20A, DUPLEX RECEPTACLE
	LINE VOLTAGE THERMOSTAT
	DIGITAL THERMOSTAT, MODULATING
	SNAP SWITCH / SMALL MOTOR DISCONNECT
	TIMER SWITCH
	GROUND

EQUIPMENT REQUIREMENTS FOR APPROVED EQUALS (APPLIES TO ALL SCHEDULES):
 SPECIFIC PARTS MANUFACTURER AND MODEL SELECTED NOT ONLY TO MEET PERFORMANCE FUNCTION BUT ALSO TO COORDINATE AND INTERFACE WITH OTHER DEVICES AND SYSTEMS. APPROVED EQUAL SUBSTITUTIONS WILL BE ALLOWED ONLY BY ENGINEER'S APPROVAL. TO OBTAIN APPROVAL, SUBMITTALS MUST CLEARLY DEMONSTRATE HOW SUBSTITUTE ITEM MEETS OR EXCEEDS SPECIFIED ITEM QUALITY AND PERFORMANCE CHARACTERISTICS AND ALSO COMPLIES WITH MECHANICAL AND/OR ELECTRICAL CONNECTIONS AND PHYSICAL LAYOUT REQUIREMENTS.

ELECTRICAL EQUIPMENT SCHEDULE			
SYMBOL	SERVICE/FUNCTION	DESCRIPTION	MANUFACTURER/MODEL
	DAY TANK ALARM HORN/STROBE	MULTI-TONE ALARM WITH STROBE, 115V, NEMA 3R, WEATHER RESISTANT SURFACE MOUNT BELL BOX	WHEELLOCK MT4-115-WH-VNS
	DIGITAL THERMOSTAT	MULTIPLE OUTPUT MODULATING DIGITAL THERMOSTAT	HONEYWELL TB7980B
	LINE VOLTAGE THERMOSTAT	HEATING/COOLING THERMOSTAT, 16 FLA @ 120V, SPDT, 50F TO 80F RANGE.	DAYTON 1UHH2
	AREA LIGHT	AREA LIGHT, WIDE DISPERSION WALL PACK WITH PHOTO CONTROL. LED, 17.7W, 120-277V DRIVER	HUBBELL NRG-356L-5K-U-PC
	EMERGENCY LIGHT	WALL MOUNT, WHITE 20 GA STEEL ENCLOSURE, 277/120VAC, 8.4A INPUT, SEALED LEAD-ACID BATTERY, DUAL 5.3W 6VDC LED LAMPS	HUBBEL DUAL-LITE CCU2
	EMERGENCY/EXIT LIGHT COMBO	WHITE PLASTIC ENCLOSURE, RED EXIT SIGN, 277/120V INPUT, DUAL 1.5W 9.6V LED LAMPS. OPTIONAL HIGH OUTPUT NI-CAD BATTERY	LITHONIA LHQM-LED-R-HO OR EQUAL
	NOT USED	NOT USED	NOT USED
	MODULE INTERIOR LIGHTING	SURFACE MOUNTED LED STRIPLIGHT FIXTURE, 48" LONG, 34W, 5000K WITH SNAP ON FROSTED DIFFUSER	LITHONIA L1N-L48-5000LM-FST
	TIMER SWITCH	0-5 MINUTE, 120V, 20A, 1HP RATED, INSTALL IN 4"x4" PRESSED STEEL BOX WITH METAL COVER.	INTERMATIC FF5M
	LIGHT SWITCH	SINGLE POLE SNAP SWITCH, 120V, 20A, METAL, 1-1/2HP RATED, INSTALL IN 4"x4" STEEL BOX WITH METAL COVER, IVORY.	HUBBELL 1221-I
	1Ø SMALL MOTOR DISCONNECT	SINGLE POLE SNAP SWITCH WITH RED PILOT LIGHT, 120V, 20A, 1HP RATED, INSTALL IN 4"x4" STEEL BOX WITH METAL COVER	HUBBELL 1221-PL
	NOT USED	NOT USED	NOT USED
	STATION SERVICE TRANSFORMER	DRY TYPE, ENERGY STAR, ENCLOSURE TYPE 3R WITH INTEGRAL WALL MOUNT BRACKETS, 9 kVA, HV 480 DELTA, LV 208Y/120	HAMMOND HPS C3F009KBS WITH NQT6 CASE
	STATION SERVICE PANELBOARD	COPPER BUS, 3 PHASE, 4 WIRE, 120/208V, 100A, 30 CIRCUITS, BOLT-IN BREAKERS, SURFACE MOUNT, NEMA 1	SIEMENS OR SQUARE D
	STANDARD RECEPTACLE	SURFACE MOUNT 125V NEMA 5-20R RECEPTACLE. INSTALL IN 4"x4" STEEL BOX WITH METAL COVER	PASS & SEYMOUR 5362W
	EXTERIOR GFCI RECEPTACLE	125V NEMA 5-20R GFCI RECEPTACLE. MOUNT IN CAST FDA BOX WITH WEATHERPROOF COVER	PASS & SEYMOUR 2095-W
	BATTERY CHARGER	12/24-VOLT SOLID STATE 20-AMP AUTO-EQUALIZING BATTERY CHARGER FOR 120 VAC INPUT, WITH OPTIONAL HIGH/LOW VOLTAGE, AC POWER FAILURE, & REMOTE SUMMARY ALARM RELAYS	SENS NRG22-20-RLS OR CHARLES 93-INCHGR20-A
	WELDER/COMPR. RECEPTACLE	NEMA 6-30R, BLACK, 250V, 30A, 2 POLE, WITH GROUND. INSTALL IN DEEP 4"x4" STEEL BOX WITH 2.15"Ø HOLE METAL COVER	PASS & SEYMOUR 3801
	NOT USED	NOT USED	NOT USED
	RADIATOR MOTOR DISCONNECT	NON-FUSED LOCKABLE SAFETY SWITCH, NEMA 3R ENCLOSURE, 3PST, 600V, 30A, MIN 5HP RATED	SIEMENS HNF361R OR SQUARE D HU361R
	24VAC CONTROL TRANSFORMER	120V PRIMARY, 24V SECONDARY, 75VA OUTPUT, PLATE MOUNT, INSTALL ON 4"x4" PRESSED STEEL BOX	HONEYWELL AT175A1008
	ENCLOSED POWER RELAY	20A, 1HP RATED CONTACT, SPDT, 24VAC COIL, NEMA 1 ENCLOSURE, RED LED PILOT LIGHT	FUNCTIONAL DEVICES RIB2401B

ELECTRICAL CONDUCTOR SCHEDULE			
SERVICE/FUNCTION	DESCRIPTION	MANUFACTURER/MODEL	NOTES:
GENERATOR LEADS & FEEDERS (480V) & ENGINE STARTER CABLES (24VDC)	HIGH TEMPERATURE, EXTRA FLEXIBLE CABLE, TIN COATED COPPER CONDUCTOR, THERMOSET EPDM INSULATION, UL 3340/3374, MINIMUM 600V, LISTED 150°C FOR NON-FLEXING	COBRA CABLE, BELDEN, OR OMNI	TERMINATE WITH COPPER COMPRESSION LUGS RATED FOR THE FULL AMPACITY OF THE CABLE AT 150°C.
GENERAL USE CONDUCTORS	CLASS B CONCENTRIC STRANDED, SOFT DRAWN COPPER. TYPE XHHW INSULATION, 600V AND 75C RATED.		
SHIELDED/TWISTED INSTRUMENT & CONTROL & CANBUS CONDUCTORS	#18 AWG STRANDED TINNED COPPER CONDUCTORS, 600V POLYETHYLENE INSULATION, 100% COVERAGE ALUMINUM FOIL-POLYESTER TAPE SHIELD WITH STRANDED TINNED COPPER DRAIN WIRE & PVC OUTER JACKET	BELDEN PART #'S SINGLE PAIR: #1120A FOUR PAIR: #1049A SINGLE TRIAD: #1121A	GROUND SHIELD DRAIN WIRE AT PANEL END ONLY.
DEVICENET COMMUNICATION CONDUCTORS	STRANDED TINNED COPPER CONDUCTORS, 300V PVC & FRPE INSULATION, 100% COVERAGE ALUMINUM FOIL-POLYESTER TAPE SHIELD WITH TINNED COPPER BRAID & PVC OUTER JACKET	TWO PAIR #22 & #24 BELDEN 3084A	GROUND SHIELD DRAIN WIRE AT PANEL END ONLY. ROUTE ALL DEVICENET & CAT5e CABLES IN SEPARATE DEDICATED RACEWAY.
EHTERNET (CAT5e) COMMUNICATION CONDUCTORS	SOLID BARE COPPER CONDUCTORS, 300V FEP INSULATION & JACKET, 100% COVERAGE ALUMINUM FOIL-POLYESTER TAPE SHIELD WITH STRANDED TINNED COPPER DRAIN WIRE	FOUR PAIR #24 BELDEN 1585LC	GROUND SHIELD DRAIN WIRE AT PANEL END ONLY. ROUTE ALL DEVICENET & CAT5e CABLES IN SEPARATE DEDICATED RACEWAY.
COLOR CODING - UNLESS SPECIFICALLY INDICATED OTHERWISE CONDUCTORS SHALL BE COLOR CODED AS FOLLOWS: 480-VOLT POWER CONDUCTORS PHASE A - BROWN PHASE B - ORANGE PHASE C - YELLOW NEUTRAL - WHITE WITH YELLOW STRIPE 120/208-VOLT POWER CONDUCTORS PHASE A - BLACK PHASE B - RED PHASE C - BLUE NEUTRAL - WHITE 24 VOLT DC CONDUCTORS +24VDC - RED or RED WITH GRAY STRIPE -24VDC - BLACK or BLACK WITH GRAY STRIPE CONTROL & INSTRUMENT CONDUCTORS COLOR CODED PER MANUFACTURER'S STANDARD		NOTES: 1) FOR NO. 6 AWG AND SMALLER CONDUCTORS COLOR CODING SHALL BE PROVIDED BY USING CONDUCTORS WITH CONTINUOUS COLOR EMBEDDED IN THE INSULATION. FOR ALL CONDUCTORS LARGER THAN NO. 6 SCOTCH 35 MARKING TAPE OR EQUIVALENT MAY BE USED TO COLOR CODE THE CABLE. WHERE MARKING TAPE IS USED THE CABLE SHALL BE IDENTIFIED AT EVERY ACCESSIBLE LOCATION. PROVIDE A MINIMUM OF 2 INCHES OF TAPE AT EACH LOCATION. 2) GROUNDING - PROVIDE A SEPARATE EQUIPMENT GROUNDING CONDUCTOR IN EACH RACEWAY. DO NOT USE THE CONDUIT AS AN EQUIPMENT GROUNDING CONDUCTOR. EQUIPMENT GROUNDING CONDUCTORS SHALL BE CLASS B CONCENTRIC STRANDED, SOFT-DRAWN COPPER OF THE SIZES INDICATED ON THE DRAWINGS. CONDUCTORS NOT INDICATED SHALL BE SIZED IN ACCORDANCE WITH THE NATIONAL ELECTRICAL CODE.	


ELECTRICAL INSTRUMENTATION SCHEDULE			
SYMBOL	SERVICE/FUNCTION	DESCRIPTION	MANUFACTURER/MODEL
	TEMPERATURE TRANSMITTER	RTD, 20-240°F RANGE, 4-20mA OUTPUT, 1/2" NPT PIPING CONNECTION, 6mm DIAMETER BY 2.5" LONG STEM, HIRSCHMANN ELECTRICAL CONNECTION	NOSHOK 800-20/240-1-1-8-8-025-6
	PRESSURE TRANSMITTER	0-60 PSIG RANGE, 4-20mA OUTPUT, 1/4" NPT PIPING CONNECTION, HIRSCHMANN ELECTRICAL CONNECTION	NOSHOK 100-60-1-1-2-7
	HEAT RECOVERY FLOW METER	150# ANSI FLANGED CONNECTION, SIZE AS INDICATED, PTFE LINER, HASTELLOY C ELECTRODES, RATED FOR 210F OPERATION. FURNISH WITH TRANSMITTER FOR DIRECT AND REMOTE MOUNTING, 115/230 VAC, 50/60 HZ, AND NEMA 4X BODY.	SIEMENS SITRANS METER: FM MAGFLO MAG 3100 TRANSMITTER: F M MAGFLO MAG 5000, CODE NO. FDK: 7ME6910, OPTION 1AA10-1AA0
	DAY TANK/HOPPER FLOAT SWITCH	VERTICAL ACTION FLOAT SWITCH, REVERSIBLE 70VSPST NC/NO SWITCH, 1/8" NPT, 1" MAX Ø BUNA-N FLOAT FOR S.G.=.47, MINIMUM 60" LONG PVC COATED #20 AWG LEAD WIRES	INNOVATIVE COMPONENTS LS-12-111/2
	TANK LEVEL MONITOR PANEL	TANK LEVEL MONITOR CONSOLE FOR UP TO SIX TANKS, COLOR LCD SCREEN, ETHERNET CONNECTION WITH WEB INTERFACE, PROGRAMMABLE VOLUME CALCULATIONS WITH TEMPERATURE COMPENSATION	FRANKLIN FUELING EVO 200
	FUEL/OIL TANK LEVEL SENSOR PROBE	TOP-MOUNT TANK PROBE WITH INSTALLATION KIT FOR 2" NPT RISER, WATER TIGHT COMPRESSION GLAND FITTING FOR CABLE ENTRANCE. FRANKLIN FUEL SYSTEMS, NO SUBSTITUTES. PROBE AND RISER LENGTH AS INDICATED ON INSTALLATION DETAILS.	4' TANK PROBE: FMP-LL3-53-I 2' TANK PROBE: FMP-LL3-29-I FLOAT: TSP-IDF2 2" FOR DIESEL INSTALLATION KIT: TSP-C2A
	GLYCOL TANK LOW COOLANT ALARM	LOW COOLANT LEVEL ALARM FLOAT SWITCH, SEE MECHANICAL FOR INSTALLATION DETAILS	MURPHY EL-150-K1
	GLYCOL TANK LEVEL SENSOR PROBE	12" PROBE, 2" NPT TANK CONNECTION, SS FLOAT, 1/4" RESOLUTION, NEMA 4 ENCLOSURE WITH SIGNAL CONDITIONER AND 1/2" NPT CONDUIT CONNECTION	INNOVATIVE COMPONENTS CLM-2012-SS




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
 ELECTRICAL LEGENDS & SCHEDULES

NO.	ISSUED FOR CONSTRUCTION	REVISION	BY		DATE
			CW	DATE	
0					1/6/20


Plot Date: 1/6/20
 Designed: CWV/BCG
 Drawn: JTD
 Approved: CWV




1
E3.1
EQUIPMENT LAYOUT & WIREWAY PLAN
3/8"=1'-0"




2
E3.1
TYPICAL MODULE SECTION
3/4"=1'-0"




3
E3.1
10" WIREWAY TRAPEZE HANGER
NO SCALE




4
E3.1
WIREWAY WALL PENETRATION
NO SCALE



5
E3.1
4" WIREWAY SUPPORT FROM WALL
NO SCALE




6
E3.1
GENERATOR GROUNDING
NO SCALE




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
WIREWAY PLAN, MODULE SECTION, & DETAILS

NO.	REVISION	DATE	BY
0	ISSUED FOR CONSTRUCTION	1/6/20	CW


Plot Date: 1/6/20
Designed: CW/BCG
Drawn: JTD
Approved: CW




1 WALL ELEVATION AT GRID A
E3.2 3/8"=1'-0"




2 WALL ELEVATION AT GRID 2
E3.2 3/8"=1'-0"




3 WALL ELEVATION AT GRID B
E3.2 3/8"=1'-0"



4 INTERIOR WALL ELEVATION
E3.2 3/8"=1'-0"




5 WALL ELEVATION AT GRID 1
E3.2 3/8"=1'-0"




6 SWITCHGEAR ENTRY & WIREWAY SUPPORT
E3.2 NO SCALE

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	CWV	1/6/20


Plot Date	1/6/20
Designed	CWV/BCG
Drawn	JTD
Approved	CWV



1 BACK WALL EXTERIOR ELEVATION
E3.3 3/8"=1'-0"




2 RADIATOR POWER CONNECTION
E3.3 3/4"=1'-0"




3 RADIATOR TEMPERATURE TRANSMITTER
E3.3 3/4"=1'-0"

NOTES:


- 1) THIS DETAIL APPLIES TO CONNECTIONS TO WIREWAY, GENERATOR ENCLOSURES, SWITCHGEAR, AND PANELS.
- 2) AT A MINIMUM INSTALL GROUNDING BUSHING ON ALL GENERATOR POWER CONDUIT, COMMUNITY FEEDER CONDUIT, STATION SERVICE FEEDERS, AND WHERE OTHERWISE INDICATED OR REQUIRED. BOND GROUNDING BUSHING TO EQUIPMENT GROUNDING CONDUCTOR.
- 3) INSTALL PLASTIC BUSHING WHERE GROUNDING BUSHING IS NOT REQUIRED.
- 4) ON GENERATOR ENCLOSURES MAKE ALL CONNECTIONS AS TIGHT AS POSSIBLE.




4 TYPICAL INTERIOR DEVICE MOUNTING
E3.3 NO SCALE




5 TYP ENCLOSURE CONNECTION
E3.3 NO SCALE




6 ENGINE WIRING J-BOX SUPPORT
E3.3 NO SCALE



7 STATION SERVICE TRANSFORMER SUPPORT
E3.3 NO SCALE



8 TYP EXTERIOR WALL-MOUNT DEVICE
E3.3 NO SCALE



9 FEEDER ENTRANCE DETAIL
E3.3 1"=1'-0"

FEEDER SHOP/ON-SITE NOTES:

- 1) DURING SHOP FABRICATION INSTALL TEMPORARY FEEDER CABLES THROUGH ONE NIPPLE AS SHOWN. SPARE NIPPLE TO REMAIN CAPPED.
- 2) ROUTE TEMPORARY CABLES TO LOAD BANK FOR TESTING. AFTER TESTING INSTALL THREADED CAP ON EXTERIOR END OF NIPPLE.
- 3) INSTALL FEEDER TO TRANSFORMER AS PART OF ON-SITE WORK, SEE SHEET E2 FOR CONTINUATION.

RADIATOR SHOP/ON-SITE NOTES:

- 1) DURING SHOP FABRICATION INSTALL ALL DEVICES AND RACEWAYS AS INDICATED.
- 2) AS PART OF ON-SITE WORK, IF RADIATORS ARE REMOVED FOR SHIPPING DISCONNECT LIQUID TIGHT FLEXES AND SEAL ENDS. COIL AND SECURE CONDUCTORS AND FLEXES FOR SHIPPING.
- 3) AS PART OF ON-SITE WORK REINSTALL AS INDICATED.

ALASKA ENERGY AUTHORITY

STATE OF ALASKA
49th
CLAS W. VERST
EE 7802
REGISTERED PROFESSIONAL ENGINEER

CRW
ENGINEERING GROUP LLC
PHONE: (907) 502-1922

Gray
Sassell
Engineering, Inc.
PHONE: (907) 349-0100

AKHIOK, ALASKA

POWER SYSTEM UPGRADE PROJECT


ELEVATIONS & DETAILS

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	CWV	1/6/20


Plot Date	1/6/20	Designed	CWV/BCG
Drawn	JTD	Approved	CWV

NO.	REVISION	DATE
0	ISSUED FOR CONSTRUCTION	1/6/20


Plot Date	1/6/20
Designed	CWV/BCG
Drawn	JTD
Approved	CWV




1 RECEPTACLE PLAN
E4.1 3/8"=1'-0"



2 LIGHTING PLAN
E4.1 3/8"=1'-0"



3 STATION SERVICE PANEL "SS"
E4.1 NO SCALE




- NOTES:**
- INSTALL CONTACTOR, TIMER RELAY, AND CIRCUIT BREAKER IN 12"x12"x6" NEMA 1 JUNCTION BOX ON WALL ABOVE LIGHT SWITCHES.
 - ALL LIGHTING CIRCUIT WIRING MIN #12 AWG. ALL 5A CONTROL CIRCUIT WIRING MIN #16AWG.
 - SET TIMER FOR 5 MINUTES, SINGLE SHOT MODE.
 - CONNECT TO CONFIGURABLE OUTPUT PINS ON CAMERA AND PROGRAM TO POWER RELAY ON CAMERA OPERATION.
- BILL OF MATERIALS:**
- CBR1: 5A, 1P, RAIL MOUNT CIRCUIT BREAKER. ALLEN BRADLEY 1489-A1-050.
- C1: 23A, 3P CONTACTOR, 120V COIL. ALLEN BRADLEY 100-C23D10.
- T1: 10A, DPDT RELAY, 12VDC COIL, WITH SOCKET BASE AND TIMING MODULE. ALLEN BRADLEY 700-HA32212 RELAY WITH 700HN204 BASE AND 700HT3 SERIES B TIMING MODULE.
- 4** LIGHTING REMOTE CONTROL SCHEMATIC
E4.1 NO SCALE

BUILDING PLANS SYMBOL LEGEND		BUILDING PLANS SYMBOL LEGEND	
SYMBOL	DESCRIPTION	SYMBOL	DESCRIPTION
SS-##	HOME RUN TO PANEL & BREAKER(S) INDICATED. SHORT DASH INDICATES HOT CONDUCTOR, LONG DASH INDICATES NEUTRAL CONDUCTOR, CURVED DASH INDICATES GROUND CONDUCTOR. IF NOT SPECIFICALLY INDICATED, PROVIDE 2#12 AWG & 1#12 AWG GROUND.		125V, 20A, DUPLEX RECEPTACLE
			LINE VOLTAGE THERMOSTAT
#	ELECTRICAL ITEM - SEE EQUIPMENT SCHEDULE ON SHEET E6		DIGITAL THERMOSTAT, MODULATING
1/A	MOTOR (HORSEPOWER INDICATED)		SNAP SWITCH / SMALL MOTOR DISCONNECT
MD	MOTORIZED DAMPER - SEE MECHANICAL		TIMER SWITCH
			GROUND

NOTES:
1) ALL WIRING RUNS 2#12, #12G UNLESS SPECIFICALLY NOTED OTHERWISE.

NOTES:
1) ALL WIRING RUNS 2#12, #12G UNLESS SPECIFICALLY NOTED OTHERWISE.
2) MOUNT EXTERIOR AREA LIGHTS WITH TOP 9'-0" AFF.
3) FASTEN INTERIOR LIGHTS TO CEILING WITH #12 SHEET METAL SCREWS EXCEPT WHERE LIGHTS CROSS STRUT USE 1/4" BOLTS & STRUT NUTS, TYP



1 STATION SERVICE PLAN
E4.2 3/8"=1'-0"


STATION SERVICE GENERAL NOTES:

- 1) ALL WIRING RUNS 2#12, #12G UNLESS SPECIFICALLY NOTED OTHERWISE.
- 2) MOUNT ALARMS HORNS WITH TOP AT 9'-0" AFF TO MATCH EXTERIOR LIGHTS, SEE SHEET E4.1
- 3) SEE SHEETS E7.1-E7.3 FOR DAY TANK CONTROL PANEL DESIGN. ALL ACCESSORIES NOT SHOWN ON PLANS. SEE LOGIC DIAGRAMS FOR ADDITIONAL DETAIL.
- 4) SEE SWITCHGEAR SHOP DRAWINGS FOR TERMINATION OF ALL POWER AND CONTROL WIRING.
- 5) INSTALL FLOW METER FOR HEAT RECOVERY MONITORING WHERE SHOWN ON HEAT RECOVERY PIPING ISOMETRIC. PROVIDE POWER FROM P-HR2B DISCONNECT.
- 6) RADIATOR VFD POWER CONDUCTORS OVERSIZED FOR 80% DE-RATE. DO NOT ROUTE IN WIREWAY. ROUTE IN SEPARATE EXTERIOR CONDUIT, SEE ELEVATION 1/E3.3.
- 7) ROUTE BATTERY CABLES TO FRONT OF SKID SUPPORTED WITH CUSHIONED CLAMPS, SEE SHEET M3.3. ROUTE FROM SKID DIRECTLY UNDER FUEL HOSES TO WALL AND TYWRAP CABLES TO FUEL PIPES ALONG WALL. CUT TO PROVIDE 6"± SERVICE LOOP FOR FINAL TERMINATION ON BATTERIES.
- 8) MOUNT BATTERY CHARGER TO WALL ON SHALLOW STRUT AND INSTALL BATTERIES ON FLOOR BELOW, SEE ELEVATION 1/E3.2.


STATION SERVICE SHOP/ON-SITE NOTES:

- 1) DURING SHOP FABRICATION INSTALL WALL PENETRATION AND CONDUIT INTO DAY TANK PANEL. SEE ELEVATION 5/E3.2.
- 2) AS PART OF ON-SITE WORK INSTALL CONDUIT AND CONDUCTORS TO TANK FARM, SEE SHEET E2.
- 3) DURING SHOP FABRICATION INSTALL CEILING MOUNTED BOX ADJACENT TO DAMPER ACTUATOR AND TEMPORARILY CONNECT DAMPER TO VERIFY OPERATION.
- 4) AS PART OF ON-SITE WORK INSTALL CONDUIT AND CONDUCTORS TO DAMPER ACTUATOR. SEE SHEET M7.


MAKE THE FOLLOWING SETTINGS ON DIGITAL THERMOSTAT:
 APPLICATION = 0 (INTERNAL SENSOR)
 OUTPUT 1 = 0 (COOL/0-10V)
 OUTPUT 2 = 0 (NOT USED)
 OUTPUT 3 = 0 (NOT USED)
 OUTPUT 3 ACTIVATION = 0 (100%)
 NSB VALUE = 3 (6°F)
 OUTPUT 1 MIN = 0 (0%)
 MAX SETPOINT = 90°F
 MIN SETPOINT = 50°F




3 EXHAUST FAN WIRING DIAGRAM
E4.2 NO SCALE



2 STATION SERVICE PANEL "SS"
E4.2 NO SCALE



4 CUH-1 WIRING DIAGRAM
E4.2 NO SCALE




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
 STATION SERVICE PLAN, DETAILS, & PANEL

NO.	REVISION	DATE	BY
0	ISSUED FOR CONSTRUCTION	1/6/20	CWV

Plot Date: 1/6/20
 Designed: CWV/BCG
 Drawn: JTD
 Approved: CWV

1 INSTRUMENTATION & DATA PLAN
E5 3/8"=1'-0"



INSTRUMENTATION & DATA INSTALLATION & WIRING NOTES:

1. INSTALL CAMERA POE+ SWITCH INSIDE MASTER SECTION. CONNECT TO 120VAC CONTROL POWER AND TO ETHERNET SWITCH, SEE NOTE 10.
2. INSTALL ROUTER ON TOP OF MASTER SECTION IN RACK OR CABINET. CONNECT TO 120VAC UPS AND TO ETHERNET SWITCH, SEE NOTE 10.
3. LOW COOLANT LEVEL ALARM SWITCH INSTALLED AT EXPANSION TANK, SEE MECHANICAL. CONNECT TO N.C. SWITCH (WHITE & RED) AND ROUTE 2#14 TO SWITCHGEAR MASTER SECTION. SEE NOTE 10.
4. GLYCOL LEVEL SENSOR PROBE INSTALLED IN EXPANSION TANK, SEE MECHANICAL. ROUTE #18 SHIELDED PAIR TO SWITCHGEAR. SEE NOTE 10.
5. INSTALL TEMP TRANSMITTER IN EACH RADIATOR, SEE DETAIL 3/E3.3. ROUTE #18 SHIELDED PAIR FROM EACH TO SWITCHGEAR VFD SECTION, SEE NOTE 10.
6. INSTALL COOLANT RETURN TEMP TRANSMITTER IN PIPING MAIN WHERE SHOWN ON COOLING PIPING ISOMETRIC 1/M4.2. ROUTE #18 SHIELDED PAIR TO SWITCHGEAR MASTER SECTION, SEE NOTE 10.
7. INSTALL TWO TEMP TRANSMITTERS AND ONE PRESSURE TRANSMITTER FOR HEAT RECOVERY MONITORING WHERE SHOWN ON HEAT RECOVERY PIPING ISOMETRIC 2/M4.2. ROUTE #18 SHIELDED PAIR FROM EACH TO SWITCHGEAR MASTER SECTION. SEE NOTE 10.
8. INSTALL FLOW METER FOR HEAT RECOVERY MONITORING WHERE SHOWN ON HEAT RECOVERY PIPING ISOMETRIC. PROVIDE POWER FROM P-HR2B DISCONNECT. ROUTE #18 SHIELDED PAIR TO SWITCHGEAR MASTER SECTION. SEE NOTE 10.
9. ROUTE 2#14 FROM BATTERY CHARGER ALARM CONTACTS TO ASSOCIATED SWITCHGEAR GENERATOR SECTION, SEE NOTE 10 AND WIRING DIAGRAM 2/E5.
10. SEE SWITCHGEAR SHOP DRAWINGS FOR TERMINATION OF ALL INSTRUMENTATION AND DATA WIRING INCLUDING CONTROL POWER.
11. ROUTE GENERATOR CONTROL CONDUCTORS TO SWITCHGEAR IN 10x10 WIREWAY WITH POWER CONDUCTORS. SEE SHEETS E3.1, E6.3, AND NOTE 10.
12. SEE SHEETS E7.1-E7.3 FOR FUEL SYSTEM CONTROL PANEL DESIGN. ALL ACCESSORIES NOT SHOWN ON PLANS. SEE LOGIC DIAGRAMS FOR ADDITIONAL DETAIL.
13. ROUTE CAT5e CONDUCTORS FROM EACH CAMERA TO POE+ SWITCH IN MASTER SECTION. ROUTE CAT5e AND DEVICENET CONDUCTORS FROM FUEL SYSTEM PANEL TO ETHERNET SWITCH AND PLC IN MASTER SECTION. ROUTE CAT5e FROM RJ-45 JACK TO ETHERNET SWITCH IN MASTER SECTION. SEE NOTE 10. INSTALL ALL 300V CAT5e AND DEVICENET CONDUCTORS IN SEPARATE DEDICATED RACEWAYS - DO NOT ROUTE WITH STATION SERVICE OR POWER CONDUCTORS.
14. INSTALL CONTACTOR WITH TIMER RELAY FOR REMOTE LIGHTING CONTROL. OPERATE FROM DRY CONTACT ON CAMERA #1. TIMER TO TURN LIGHTS ON FOR 5 MINUTES EACH TIME CAMERA IS OPERATED. SEE SCHEMATIC 4/E4.1.
15. RTD TEMPERATURE SENSOR PROVIDED WITH SWITCHGEAR. ROUTE #18 SHIELDED PAIR TO SWITCHGEAR MASTER SECTION. SEE DETAIL 3/E5 AND NOTE 10.
16. ROUTE CAT5e FOR DATA AND 2#14 FOR GENERATOR SHUT DOWN FROM FIRE PANEL TO SWITCHGEAR MASTER SECTION, SEE NOTE 10. INSTALL IN SEPARATE DEDICATED RACEWAY - DO NOT ROUTE WITH STATION SERVICE OR POWER CONDUCTORS.

INSTRUMENTATION & DATA EQUIPMENT PROGRAMMING NOTES:

1. THE AUTHORITY WILL PROVIDE PROGRAMMING FOR THE CAMERAS FROM A RECENT PROJECT. UPLOAD PROGRAMMING AND REVISE AS REQUIRED TO PROVIDE FULL CAMERA FUNCTION.
2. THE AUTHORITY WILL PROVIDE PROGRAMMING FOR THE TANK LEVEL MONITOR (TLM) FROM A RECENT PROJECT. UPLOAD PROGRAMMING AND REVISE AS REQUIRED TO PROVIDE FULL LEVEL MONITORING FUNCTION.


INSTRUMENTATION & DATA SHOP/ON-SITE NOTES:

1. DURING SHOP FABRICATION INSTALL WALL PENETRATION AND CONDUIT INTO DAY TANK PANEL. SEE ELEVATION 5/E3.2.
2. AS PART OF ON-SITE WORK INSTALL CONDUIT AND CONDUCTORS TO TANK FARM, SEE SHEET E2.

DATA DEVICE SCHEDULE

DEVICE/FUNCTION	DESCRIPTION	MANUFACTURER/MODEL
ROUTER - HIGH SPEED INTERNET	4-PORT GIGABIT ROUTER, DUAL 2.4 AND 5 GHz WIFI WITH ADJUSTABLE ANTENNAS, 4 GIGABIT LAN, 1 GIGABIT WAN, USB 2.0 AND USB 4.0, MINIMUM 256 MB RAM	ASUS RT-ACI-900P OR APPROVED EQUAL
POE+ - POWER OVER ETHERNET CAMERA SWITCH	MINIMUM 4 PORT MANAGED GIGABIT SWITCH, MINIMUM 14 GBPS THROUGHPUT, MINIMUM 30W POWER OVER ETHERNET PER PORT, MINIMUM 130W TOTAL, 120VAC POWER	AXIS T8508 POE+ OR APPROVED EQUAL
CAMERAS	NETWORK CAMERA, HDTV 1080P RESOLUTION, 360 DEGREE PAN, MINIMUM 90 DEGREE TILT, 10X ZOOM, AUTO FOCUS, POWER OVER ETHERNET, WITH PROGRAMMABLE OUTPUT CONNECTIONS FOR EXTERNAL CONTROL OF LIGHTING	AXIS M5525-E PTZ OR APPROVED EQUAL


NOTE: SPECIFIC PARTS MANUFACTURER AND MODEL SELECTED NOT ONLY TO MEET PERFORMANCE FUNCTION BUT ALSO TO COORDINATE AND INTERFACE WITH OTHER DEVICES AND SYSTEMS. APPROVED EQUAL SUBSTITUTIONS WILL BE ALLOWED ONLY BY ENGINEER'S APPROVAL. TO OBTAIN APPROVAL, SUBMITTALS MUST CLEARLY DEMONSTRATE HOW SUBSTITUTE ITEM MEETS OR EXCEEDS SPECIFIED ITEM QUALITY AND PERFORMANCE CHARACTERISTICS AND ALSO COMPLIES WITH MECHANICAL AND/OR ELECTRICAL CONNECTIONS AND PHYSICAL LAYOUT REQUIREMENTS.




NOTE: PRIOR TO ENERGIZING MAKE THE FOLLOWING SETTINGS ON CHARGER:

- 1) AC LINE VOLTAGE SWITCH TO "115V".
- 2) AUTO BOOST JUMPER TO "NORM".
- 3) FLOAT VOLTAGE JUMPER TO "13.50/27.00" (FOR GEL CELL).
- 4) BATTERY RANGE JUMPER TO "24V".

2 BATTERY CHARGER ALARM WIRING DIAGRAM
E5 NO SCALE




3 AMBIENT AIR TEMP RTD TERMINATION
E5 NO SCALE




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
INSTRUMENTATION & DATA PLAN & DETAILS

NO.	REVISION	DATE	BY
0	ISSUED FOR CONSTRUCTION	1/6/20	CWV

Plot Date: 1/6/20
Designed: CWV/BCG
Drawn: JTD
Approved: CWV



1 SWITCHGEAR ENCLOSURE LAYOUT
E6.1 NO SCALE



INTERFACE CONTROLS LEGEND:

- P.B. PUSH BUTTON
- P.B.L. PUSH BUTTON WITH LIGHT
- SW.L. KNOB OPERATED SWITCH WITH LIGHT
- KEY SW. KEY OPERATED LOCKABLE SWITCH


2 GENSET CONTROL (GC) INTERFACE CONTROLS
E6.1 NO SCALE



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
SWITCHGEAR ENCLOSURE LAYOUT

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	CWV	1/6/20

Plot Date	1/6/20
Designed	CWV/BCG
Drawn	JTD
Approved	CWV




ONE-LINE GENERAL NOTES:

- 1) THE MODULE FLOOR IS MIN 1/4" PLATE STEEL CONTINUOUSLY WELDED TO STEEL BEAMS WHICH ARE FIELD BONDED TO THE GROUND GRID, SEE SHEET E2. BOND SWITCHGEAR AND GENERATOR GROUNDS TO STEEL FLOOR.
- 2) ISOLATE EACH GENERATOR NEUTRAL FROM MOUNTING SKID & GENERATOR FRAME. CONNECT NEUTRAL TO THE NEUTRAL BUS AT THE PARALLELING SWITCHGEAR. INDEPENDENTLY GROUND EACH GENERATOR FRAME TO SWITCHGEAR GROUND BUS & PROVIDE SECOND GROUND DIRECTLY TO PLANT FLOOR.
- 3) DO NOT BOND SWITCHGEAR NEUTRAL BUS TO THE SWITCHGEAR GROUND BUS. GROUND NEUTRAL AT THE STEP UP TRANSFORMER ONLY. FIELD INSPECT SWITCHGEAR FOR NEUTRAL-GROUND STRAP AND REMOVE IF INSTALLED.
- 4) FEEDER CONDUCTORS 150°C CABLE. TERMINATE WITH COPPER COMPRESSION LUGS RATED FOR THE FULL AMPACITY OF THE CABLE AT RATED TEMPERATURE. ALL STATION SERVICE CONDUCTORS MINIMUM 75°C.


1 SWITCHGEAR ONE-LINE DIAGRAM
E6.2 NO SCALE

NOTES:

- 1) PROVIDE 120VAC POWER FOR SERVER FROM UPS. ALL OTHER DEVICES 24VDC.
- 2) ASSIGN I.P. ADDRESSES IN ACCORDANCE WITH THE SCHEDULE.



I.P. ADDRESS SCHEDULE	
DEVICE	I.P. ADDRESS
SERVER	192.168.1.142
FPR	192.168.1.155
R1 VFD	192.168.1.171
R2 VFD	192.168.1.172
OIU	192.168.1.182
PLC CPU	192.168.1.183
PLC PROSOFT	192.168.1.187
BUS EPM	192.168.1.190
SS EPM	192.168.1.191
G1 EASYGEN XT	192.168.1.161
G2 EASYGEN XT	192.168.1.162
G3 EASYGEN XT	192.168.1.163
G1 EIU	192.168.1.151
G2 EIU	192.168.1.152
G3 EIU	192.168.1.153
ROUTER	192.168.1.1
CONTROL RM. CAMERA	192.168.1.104
GEN RM. CAMERA #1	192.168.1.105
GEN RM. CAMERA #2	192.168.1.106
SCADA NETBURNER	192.168.1.185
FUEL NETBURNER	192.168.1.199
FUEL PANEL	192.168.1.198
FIRE PANEL	192.168.1.110



SWITCHGEAR SHOP/ON-SITE NOTES:

- 1) DEVICES AND WIRING NOTED AS FIELD ARE EXTERNAL TO THE SWITCHGEAR BUT ARE INCLUDED IN THE MODULE SHOP FABRICATION WORK.
- 2) THE FEEDER, STEP UP TRANSFORMER, AND DISTRIBUTION ARE TO BE INSTALLED AS PART OF THE ON-SITE WORK AND ARE NOT PART OF THE MODULE SHOP FABRICATION WORK.

SWITCHGEAR SYMBOL LEGEND	
	TRANSFORMER
	PT=POTENTIAL XFRMR
	CPT=CONTROL POWER XFRMR
	CURRENT TRANSFORMER
	M.R. - INDICATES MULTIRATIO
	CT'S RATING FACTOR RF=2.0
	CIRCUIT BREAKER
	AT=AMP TRIP RATING
	AF=AMP FRAME RATING
	WOODWARD EASYGEN GENSET CONTROLLER
	FEEDER PROTECTION RELAY
	SHOP INSTALLED POWER WIRING/BUS
	FIELD INSTALLED POWER WIRING
	SHOP INSTALLED CONTROL WIRING

3 TYPICAL RADIATOR VFD LOGIC DIAGRAM
E6.2 NO SCALE

2 COMMUNICATION SCHEMATIC
E6.2 NO SCALE

ALASKA ENERGY AUTHORITY

CRW ENGINEERING GROUP LLC
PHONE: (907) 502-1222

Gray Sessel Engineering, Inc.
PHONE: (907) 349-0100

AKHIOK, ALASKA

POWER SYSTEM UPGRADE PROJECT

SWITCHGEAR ONE-LINE & SCHEMATICS

NO.	REVISION	DATE
0	ISSUED FOR CONSTRUCTION	1/6/20


Plot Date: 1/6/20

Designed: CWV/BCG


Drawn: JTD

Approved: CWV


Sheet No. **E6.2**




1 JUNCTION BOX FRONT PANEL LAYOUT
E6.3 NO SCALE




2 JUNCTION BOX SUB PANEL LAYOUT
E6.3 NO SCALE



4 CIRCUIT BREAKER CONNECTIONS
E6.3 NO SCALE



3 TERMINAL STRIP CONNECTIONS
E6.3 NO SCALE



NOTES: 1) ALL RESISTORS 0.25W.
2) REMOVE RESISTOR IF ENGINE WIRING HARNESS HAS 120 OHM END OF LINE RESISTOR.

5 TERMINAL STRIP CONNECTIONS
E6.3 NO SCALE


TAG	MANUFACTURER	MODEL	DESCRIPTION	NOTE: SPECIFIC PARTS MANUFACTURER AND MODEL SELECTED NOT ONLY TO MEET PERFORMANCE FUNCTION BUT ALSO TO COORDINATE AND INTERFACE WITH OTHER DEVICES AND SYSTEMS. APPROVED EQUAL SUBSTITUTIONS WILL BE ALLOWED ONLY BY ENGINEER'S APPROVAL. TO OBTAIN APPROVAL, SUBMITTALS MUST CLEARLY DEMONSTRATE HOW SUBSTITUTE ITEM MEETS OR EXCEEDS SPECIFIED ITEM QUALITY AND PERFORMANCE CHARACTERISTICS AND ALSO COMPLIES WITH MECHANICAL AND/OR ELECTRICAL CONNECTIONS AND PHYSICAL LAYOUT REQUIREMENTS.
ENCL.	HOFFMAN	A20H20ALP	20x20x8" NEMA 12 BACK PANEL	
VR	BASLER	DECS-150 5NS1V1N1S	DIGITAL VOLTAGE REGULATOR	
CBR	ALLEN-BRADLEY	1489-M1-C010	RAIL MOUNT CIRCUIT BREAKER, 1-POLE, 1A	
DC	JOHN DEERE	57M7919	DIAGNOSTIC CONNECTOR, 9-PIN, CAN-BUS	
	DEUTSCH	HD18-009	CONNECTOR STRAIN RELIEF	
	DEUTSCH	HDC16-9	CONNECTOR PROTECTIVE DUST CAP	
	DEUTSCH	HD10-9-GKT	CONNECTOR GASKET	
	DEUTSCH	JDLO62397	CONNECTOR LANYARD	
PV	MURPHY	PV101-C-MSTD	POWER VIEW W/HARNESS	
R1	ALLEN-BRADLEY	700HAB2Z24	DPDT RELAY, 24VDC COIL	
	ALLEN-BRADLEY	700HN101	8 PIN SOCKET BASE	
SS	CATERPILLAR	9X-8124	STARTER AUXILIARY SOLENOID, 24V	
TB-1	IDEC	BNH15LW	15A DIN RAIL-MOUNT TERMINAL BLOCK	
TB-2	IDEC	BNH50W	50A DIN RAIL-MOUNT TERMINAL BLOCK	

SHOP FABRICATION NOTES:


- PROVIDE ASSEMBLY WITH ALL DEVICES AND WIRING INDICATED.
- INSTALL IN A NEMA 12 ENCLOSURE WITH MOUNTING FLANGES AT BACK, A MIN 14 GAUGE INTERIOR BACK PANEL AND HINGED LOCKABLE DOOR. SIZE AS INDICATED.
- PROVIDE DIN RAIL, TERMINAL END PLATES, TERMINAL END STOPS, TERMINAL DUST COVERS AND OTHER MISCELLANEOUS HARDWARE AS REQUIRED TO MATCH TERMINALS. LABEL ALL TERMINALS EXACTLY AS INDICATED ON THE DETAILS.
- ALL WIRE #14AWG EXCEPT WHERE SPECIFICALLY INDICATED OTHERWISE. LABEL BOTH ENDS OF ALL JUMPERS WITH THE ENGINE PANEL TERMINAL NUMBER.
- PROVIDE MECHANICAL GROUND LUGS FASTENED TO BACK PANEL AND GROUNDED TO ENGINE-GENERATOR. GROUND ALL SHIELD DRAIN WIRES TO LUGS AT PANEL END ONLY.
- PROVIDE WIRING HARNESSES FOR CONNECTION TO GENERATOR AND TO ENGINE. INSTALL WIRES IN LIQUID TIGHT FLEX OR FLEXIBLE PLASTIC WIRE LOOM AND PROVIDE SERVICE LOOPS IN ACCORDANCE WITH SPECIFICATIONS.
- SHOP TEST EACH ENGINE-GENERATOR WITH ASSOCIATED JUNCTION BOX PERMANENTLY CONNECTED. UPON COMPLETION OF TESTING, COIL WIRING HARNESSES AND SECURE JUNCTION BOX TO GENERATOR FOR SHIPPING.

FIELD INSTALLATION NOTES:


- PERFORM ALL FIELD WIRING IN ACCORDANCE WITH SPECIFICATIONS. LABEL BOTH ENDS OF ALL FIELD WIRING WITH THE ENGINE PANEL TERMINAL NUMBER.
- ON SHIELDED CONDUCTORS GROUND ALL SHIELD DRAIN WIRES TO LUGS AT PANEL END ONLY.




6 IDLE RELAY R1 WIRING DIAGRAM
E6.3 NO SCALE




7 STARTER AUX SOLENOID SS WIRING
E6.3 NO SCALE



8 EXHAUST RTD CONNECTOR
E6.3 NO SCALE




9 DIAGNOSTIC CONNECTOR WIRING
E6.3 NO SCALE




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
24VDC ENGINE WIRING JUNCTION BOX

NO.	REVISION	DATE	BY	DATE
0	ISSUED FOR CONSTRUCTION	1/6/20	CWV	

Plot Date	1/6/20	Designed	CWV/BCG
Drawn	JTD	Approved	CWV



1 USED OIL BLENDER SYSTEM LOGIC DIAGRAM
NO SCALE



2 DAY TANK LOGIC DIAGRAM
NO SCALE

BILL OF MATERIALS

NOTE: SPECIFIC PARTS MANUFACTURER AND MODEL SELECTED NOT ONLY TO MEET PERFORMANCE FUNCTION BUT ALSO TO COORDINATE AND INTERFACE WITH OTHER DEVICES AND SYSTEMS. APPROVED EQUAL SUBSTITUTIONS WILL BE ALLOWED ONLY BY ENGINEER'S APPROVAL. TO OBTAIN APPROVAL, SUBMITTALS MUST CLEARLY DEMONSTRATE HOW SUBSTITUTE ITEM MEETS OR EXCEEDS SPECIFIED ITEM QUALITY AND PERFORMANCE CHARACTERISTICS AND ALSO COMPLIES WITH MECHANICAL AND/OR ELECTRICAL CONNECTIONS AND PHYSICAL LAYOUT REQUIREMENTS.

TAG	MANUFACTURER	MODEL	DESCRIPTION
AUX	ALLEN-BRADLEY	100SA11	AUXILIARY CONTACT FOR CONTACTOR, 2 POLE, NO, NC
C	ALLEN-BRADLEY	100C23D10	CONTACTOR, 120V COIL, 23A, 3 POLE WITH 1 NO AUX
CBR-1,2,3,4,5	ALLEN-BRADLEY	1489-M1-C010	RAIL-MOUNT CIRCUIT BREAKER, 1 POLE, 1A
CBR-6,7,11	ALLEN-BRADLEY	1489-M1-C050	RAIL-MOUNT CIRCUIT BREAKER, 1 POLE, 5A
CBR-8	ALLEN-BRADLEY	1489-M2-C150	RAIL-MOUNT CIRCUIT BREAKER, 2 POLE, 15A
CBR-9,10	ALLEN-BRADLEY	1489-M1-C150	RAIL-MOUNT CIRCUIT BREAKER, 1 POLE, 15A
DS	ALLEN-BRADLEY	194LE201753	DISCONNECT, 2 POSITION, 3 N.O., 20A, FACE MOUNT
	ALLEN-BRADLEY	194LHC4E1751	KNOB ACTUATOR FOR LOAD SWITCH, ON/OFF, LOCKABLE
LNG	ALLEN-BRADLEY	800HQRH2G	GREEN LED PILOT LIGHT, 12-130V, NEMA 4X
LNR	ALLEN-BRADLEY	800HQRH2R	RED LED PILOT LIGHT, 12-130V, NEMA 4X
LNA	ALLEN-BRADLEY	800HQRH2A	AMBER LED PILOT LIGHT, 12-130V, NEMA 4X
I/O	ALLEN-BRADLEY	1790D-T8A0	120VAC DEVICENET 8 INPUT BASE TERM. BLOCK
I/OEX	ALLEN-BRADLEY	1790D-T8A0X	120VAC DEVICENET 8 INPUT EXPANSION TERM. BLOCK
PBB	ALLEN-BRADLEY	800HAR2D2	MOMENTARY PUSH BUTTON, 1 NO, NEMA 4X, BLACK
PBB2	ALLEN-BRADLEY	800HAR2A2	MOMENTARY PUSH BUTTON, 2 NO, NEMA 4X, BLACK
PBG	ALLEN-BRADLEY	800HAR1D1	MOMENTARY PUSH BUTTON, 1 NO, NEMA 4X, GREEN
PP	PHOENIX CONTACTS	FLPPRJ45/RJ45	ETHERNET PATCH PANEL, RJ45xRJ45, DIN RAIL MOUNT
R	ALLEN-BRADLEY	700HA33A1	3PDT RELAY
	ALLEN-BRADLEY	700HN101	11 PIN SOCKET BASE
T	ALLEN-BRADLEY	700HT3	SERIES B TIMING MODULE
	ALLEN-BRADLEY	700HA33A1	3PDT RELAY
	ALLEN-BRADLEY	700HN205	11 PIN RELAY SOCKET BASE FOR TIMER
TB-1,2	ALLEN-BRADLEY	1492CAM1L	35A, 600V, LARGE-HEAD SCREW TERMINALS
*TLM	TANK LEVEL MONITOR	SEE INSTRUMENTATION SCHEDULE ON E1.1	

LEGEND




	PANEL WIRING		FIELD WIRING
	CONTROL RELAY		R#-# NORMALLY OPEN CONTACT
	TIME DELAY RELAY		2-POSITION SELECTOR SWITCH
	TIMER		R#-# NORMALLY CLOSED CONTACT
	CONTACTOR		O.L. OVERLOADS
	TERMINAL BLOCK		PB-# NORMALLY OPEN MOMENTARY PUSH BUTTON
	CIRCUIT BREAKER		PB-# NORMALLY CLOSED MOMENTARY PUSH BUTTON
	NORMALLY OPEN FLOAT SWITCH		SV# SOLENOID VALVE
	NORMALLY CLOSED FLOAT SWITCH		ASL-# ALARM & STROBE LIGHT



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
FUEL SYSTEM CONTROL PANEL
LOGIC DIAGRAM & BILL OF MATERIALS

NO.	REVISION	DATE	BY
0	ISSUED FOR CONSTRUCTION	1/6/20	CWV

Plot Date: 1/6/20
Designed: CWV/BCG
Drawn: JTD
Approved: CWV




- NOTES:
- INSTALL TERMINAL STRIP TB-2 AND ETHERNET PATCH PANEL PP-1 ON VERTICAL DIN RAIL AS SHOWN. LOCATE TERMINAL STRIP IN THE UPPER RIGHT CORNER OF PANEL TO ACCOMMODATE CONDUCTOR ENTRY THROUGH RIGHT SIDE OF PANEL, SEE SUB-PANEL LAYOUT.

1 FRONT PANEL LAYOUT
E7.2 NO SCALE

2 SUB PANEL LAYOUT
E7.2 NO SCALE

3 TB-2 TERM STRIP & PP-1 ETHERNET PANEL LAYOUT
E7.2 NO SCALE



- NOTES:
- INSTALL TERMINAL STRIP TB-1 ON HORIZONTAL DIN RAIL AS SHOWN. LOCATE TERMINAL STRIP BELOW PANEL DEVICES TO ACCOMMODATE CONDUCTOR ROUTING FROM CONDUITS CONNECTING TO BOTTOM OF PANEL, SEE SUB-PANEL LAYOUT.
 - IN ADDITION TO THE TERMINAL STRIPS SHOWN, PROVIDE 6 EACH 35A SCREW TERMINAL GROUNDING BUS.

4 TB-1 TERMINAL STRIP LAYOUT
E7.2 NO SCALE



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
FUEL SYSTEM CONTROL PANEL LAYOUT & TERMINAL STRIPS

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	CWV	1/6/20

Plot Date: 1/6/20
Designed: CWV/BCG
Drawn: JTD
Approved: CWV

PANEL NOTES:

- 1) PROVIDE COMPLETE LISTED PANEL ASSEMBLY WITH ALL DEVICES INDICATED IN LOGIC DIAGRAM EXCEPT FOR FIELD DEVICES. INSTALL IN A NEMA 12 ENCLOSURE WITH 4 EACH INTEGRAL MOUNTING LUGS AT BACK. SEE SHEET E7.2 FOR PANEL LAYOUT DETAILS.
- 2) USE MIN #12 WIRE FOR ALL CIRCUITS UP TO FIRST IN-LINE PANEL BREAKERS (FOR 20A FEED). USE MIN #16 AWG ON ALL 5 AMP CIRCUITS AND MIN #14 AWG WIRE ON ALL 15A CIRCUITS. TAG EACH END OF ALL JUMPERS WITH DEVICE OR TERMINATION DESIGNATOR OF LANDING OF OPPOSITE END OF JUMPER (REVERSE ADDRESS).
- 3) LABEL ALL PANEL DEVICES ON BASE OR BACK PANEL ADJACENT TO ITEM. LABEL REMOTE EQUIPMENT CONNECTIONS AT EACH TERMINAL BLOCK BY THE ITEM TITLE AS SHOWN ON THE FIELD SIDE OF THE TERMINAL STRIP DRAWING. PROVIDE BEVELED EDGE WHITE CORE NAMEPLATES AS SHOWN ON THE PANEL FACE LAYOUT AND SECURE TO PANEL FACE WITH A MINIMUM OF TWO STAINLESS STEEL MOUNTING SCREWS, COLOR AS INDICATED.
- 4) BENCH TEST COMPLETED UNIT. PROVIDE MIN 48 HOURS NOTICE TO ENGINEER TO SCHEDULE OBSERVATION OF BENCH TEST. PROVIDE SWITCHES AND LAMPS TO SIMULATE OPERATION OF ALL FIELD DEVICES.
- 5) DEVICES AND WIRING NOTED AS "FIELD" AND SHOWN WITH DASHED LINES WILL BE FIELD INSTALLED AND ARE NOT PART OF THE PANEL SHOP FABRICATION. FOR BENCH TEST, PROVIDE TEMPORARY DEVICES AND WIRING AS REQUIRED TO SIMULATE FIELD DEVICES.
- 6) POWER TO PANEL PROVIDED FROM DEDICATED 20A 2-POLE CIRCUIT BREAKER IN LISTED LOAD CENTER. SEE FIELD INSTALLATION NOTE #3.

FIELD INSTALLATION NOTES:


- 1) SEE MECHANICAL FOR DAY TANK INSTALLATION & PIPING. INSTALL CONTROL PANEL & FIELD DEVICES AS INDICATED TO PROVIDE REDUNDANT HIGH & LOW LIMIT CONTROLS & OVERFILL PROTECTION.
- 2) FIELD WIRING TO FLOAT SWITCHES, SOLENOID VALVES, ACTUATOR VALVE, & ALARM HORN #14 AWG. ALL OTHER FIELD WIRING #12 AWG. LABEL BOTH ENDS OF ALL CONDUCTORS WITH CONTROL PANEL TERMINAL BLOCK TERMINATION NUMBERS. WHEN NOT IN CONDUIT, MAKE JACKETED COM CABLE ENCLOSURE ENTRIES WITH CABLE GLAND CONNECTORS.
- 3) PERFORM ALL FIELD WIRING IN ACCORDANCE WITH ELECTRICAL SPECIFICATIONS ON SHEET E2. PROVIDE POWER TO DAY TANK PANEL FROM DEDICATED 20A 2-POLE CIRCUIT BREAKER IN STATION SERVICE PANELBOARD.
- 4) VERIFY THAT ALL DAY TANK FLOAT SWITCHES ARE ORIENTED FOR N.C. (OPEN ON RISE) OPERATION PRIOR TO INSTALLATION. ALL FLOATS SHOWN ON LOGIC DIAGRAM WITH TANK AT FULL (PUMP STOP) LEVEL. VERIFY THAT THE HOPPER FLOAT SWITCH IS ORIENTED FOR N.O. (CLOSE ON RISE) OPERATION.
- 5) FILL PUMP CAVITIES WITH LUBE OIL PRIOR TO INITIAL OPERATION. VERIFY PROPER ROTATION OF PUMPS. PRIME SYSTEM WITH HAND PRIMING PUMP PRIOR TO BEGINNING DAY TANK FILL.
- 6) FIELD TEST COMPLETED UNIT TO VERIFY ALL CONTROL AND ALARM FUNCTIONS. MANIPULATE FLOAT SWITCHES BY REACHING IN THROUGH ADJACENT 4" BUNG. TEMPORARILY SET TIMING RELAY TO 30 SECONDS TO VERIFY TIME-OUT AND RESET FUNCTIONS.
- 7) SET TIMING RELAY TIME DELAY TO 30 MINUTES (APPROX. 55 GALS. REQUIRED FROM PUMP START TO PUMP STOP LEVEL @ APPROX. 4 GPM). ON THE INITIAL TANK FILL, THE PUMP TEST/RESET BUTTON MAY HAVE TO BE MANUALLY RESET IN ORDER TO GET THE FUEL LEVEL TO WITHIN THE NORMAL OPERATING RANGE. SEE SEQUENCE OF OPERATIONS.

DAY TANK FILL SEQUENCE OF OPERATIONS:


- 1) WHEN THE DAY TANK CIRCUIT BREAKER AND CONTROL POWER SWITCH ARE CLOSED, THE POWER LIGHT IS ON AND POWER IS PROVIDED TO THE REMOTE ACTUATOR VALVE HEATER/OPEN LIGHT CIRCUIT.
- 2) WHEN THE DAY TANK IS NOT CALLING FOR FUEL, POWER IS PROVIDED TO THE REMOTE ACTUATOR VALVE CLOSE CIRCUIT. WHEN THE ACTUATOR IS IN THE FULLY CLOSED POSITION, THE CLOSING CIRCUIT IS BROKEN BY INTERNAL ACTUATOR LIMIT SWITCH #2 AND THE REMOTE ACTUATOR VALVE "OPEN" LIGHT IS OFF.
- 3) NORMAL FILL OPERATION - WHEN THE FUEL LEVEL DROPS TO THE "PUMP START" SWITCH, THE TIMER IS STARTED, THE N.C. DAY TANK SOLENOID VALVE OPENS, THE REMOTE ACTUATOR VALVE OPENS & THE VALVE "OPEN" LIGHT TURNS ON, THE DAY TANK PUMP IS ENERGIZED, THE PUMP "ON" LIGHT TURNS ON, AND THE USED OIL BLENDER RUN SIGNAL DRY CONTACT CLOSURES. WHEN THE ACTUATOR IS IN THE FULLY OPEN POSITION, THE OPENING CIRCUIT IS BROKEN BY INTERNAL ACTUATOR LIMIT SWITCH #7 AND THE REMOTE ACTUATOR VALVE "OPEN" LIGHT REMAINS ON. WHEN FUEL REACHES THE "PUMP STOP" FLOAT SWITCH BEFORE THE TIMER TIMES-OUT, THE TIMER IS RESET, THE N.C. DAY TANK SOLENOID VALVE AND REMOTE ACTUATOR VALVE CLOSE, THE REMOTE ACTUATOR VALVE "OPEN" LIGHT TURNS OFF, THE PUMP DE-ENERGIZES, THE PUMP "ON" LIGHT TURNS OFF, AND THE USED OIL BLENDER RUN SIGNAL DRY CONTACT OPENS.
- 4) TIMER OPERATION - IF THE TIMER TIMES-OUT THE N.C. DAY TANK SOLENOID VALVE AND REMOTE ACTUATOR VALVE CLOSE, THE REMOTE ACTUATOR VALVE "OPEN" LIGHT TURNS OFF, THE PUMP DE-ENERGIZES, THE PUMP "ON" LIGHT TURNS OFF, THE USED OIL BLENDER RUN SIGNAL DRY CONTACT OPENS, THE "TIME-OUT" ALARM LIGHT TURNS ON, AND THE TIME-OUT ALARM HORN SOUNDS. PRESSING THE "TIME-OUT ALARM SILENCE / PUMP RESTART" BUTTON RESETS THE TIMER, SILENCES THE ALARM HORN, AND STARTS THE NORMAL FILL OPERATION. SEE FIELD INSTALLATION NOTES FOR TIMER SETTING.
- 5) OVERFILL FUEL LEVEL - IF THE TANK OVERFILLS AND THE FUEL LEVEL REACHES THE "OVERFILL" FLOAT SWITCH, THE N.O. DAY TANK SOLENOID VALVE CLOSURES, THE "OVERFILL LEVEL" ALARM LIGHT TURNS ON, THE N.C. DAY TANK SOLENOID VALVE AND REMOTE ACTUATOR VALVE AND REMOTE ACTUATOR VALVE CLOSE, THE VALVE "OPEN" LIGHT TURNS OFF, THE PUMP DE-ENERGIZES, THE PUMP "ON" LIGHT TURNS OFF, THE USED OIL BLENDER RUN SIGNAL DRY CONTACT OPENS, THE "OVERFILL LEVEL" ALARM LIGHT TURNS ON, AND THE ALARM HORN SOUNDS. PRESSING THE LEVEL ALARM HORN "SILENCE" BUTTON SILENCES THE ALARM HORN WHILE LEAVING THE "OVERFILL LEVEL" ALARM LIGHT ON. WHEN THE FUEL LEVEL FALLS BELOW THE "OVERFILL" FLOAT SWITCH, THE "OVERFILL LEVEL" ALARM LIGHT TURNS OFF, THE N.O. DAY TANK SOLENOID VALVE OPENS AND THE ALARM HORN TURNS OFF (IF NOT PREVIOUSLY SILENCED). WHEN THE FUEL LEVEL REACHES THE "PUMP START" FLOAT SWITCH, THE NORMAL FILL OPERATION IS REPEATED.
- 6) LOW FUEL LEVEL - IF THE FUEL LEVEL FALLS BELOW THE "LOW ALARM" FLOAT SWITCH, THE "LOW FUEL LEVEL" ALARM LIGHT TURNS ON, THE ENGINE RUN-DRY PREVENTION DRY CONTACT OPENS, AND THE ALARM HORN SOUNDS. THE LEVEL ALARM HORN "SILENCE" BUTTON SILENCES THE ALARM HORN WHILE LEAVING THE "LOW FUEL LEVEL" ALARM LIGHT ON. WHEN THE FUEL LEVEL RISES ABOVE THE "LOW ALARM" FLOAT SWITCH THE "LOW FUEL LEVEL" ALARM LIGHT TURNS OFF, THE ENGINE RUN-DRY PREVENTION DRY CONTACT CLOSURES, AND THE ALARM HORN TURNS OFF (IF NOT PREVIOUSLY SILENCED).
- 7) PUMP & HORN TEST - MOMENTARY CONTACT BUTTONS ARE PROVIDED TO TEST FUNCTION OF THE DAY TANK PUMP AND ALARM HORN. PRESSING THE "PUSH TO TEST DAY TANK PUMP" BUTTON STARTS THE TIMER, MOMENTARILY OPENS THE N.C. DAY TANK SOLENOID VALVE & ACTUATED BALL VALVE, ENERGIZES THE DAY TANK PUMP, TURNS ON THE DAY TANK PUMP "RUNNING" LIGHT AND CLOSURES THE USED OIL BLENDER RUN SIGNAL DRY CONTACT. THE "PUSH TO TEST DAY TANK PUMP" BUTTON IS LOCKED OUT IF THE DAY TANK IS AT THE OVERFILL LEVEL. PRESSING THE "PUSH TO TEST DAY TANK ALARM" BUTTON MOMENTARILY ENERGIZES THE ALARM HORN/STROBE.

USED OIL BLENDER SYSTEM SEQUENCE OF OPERATIONS:


- 1) WHEN THE BLENDER CIRCUIT BREAKER AND CONTROL POWER SWITCH ARE CLOSED; THE GREEN POWER LIGHT IS ON AND POWER IS PROVIDED TO ALL CONTROL DEVICES.
- 2) NORMAL OPERATION - WHENEVER THE DAY TANK FILL SEQUENCE IS INITIATED, BOTH THE DIESEL CIRCULATING PUMP P-DF2 AND THE USED OIL INJECTION PUMP P-U02 RUN AND THE ASSOCIATED GREEN PUMP RUNNING LIGHTS ARE ON.
- 3) PLUGGED FILTER - IF THE DIFFERENTIAL PRESSURE ACROSS A FILTER REACHES THE ALARM SETPOINT, BOTH PUMPS STOP RUNNING AND THE RED FILTER PLUGGED LIGHT FOR THE ASSOCIATED FILTER TURNS ON. THE ALARM LATCHES AND THE SYSTEM WILL NOT OPERATE UNTIL THE PROBLEM IS CORRECTED. AFTER THE FILTER ELEMENT HAS BEEN CHANGED THE BLACK RESET BUTTON MUST BE PRESSED TO RESUME NORMAL OPERATION.
- 4) HOPPER LOW OIL LEVEL - WHEN THE OIL LEVEL FALLS BELOW THE LOW LEVEL FLOAT SWITCH, BOTH PUMPS STOP RUNNING AND THE AMBER HOPPER LOW OIL LEVEL LIGHT TURNS ON. THE SYSTEM WILL NOT OPERATE UNTIL THE USED OIL LEVEL IN THE HOPPER RISES ABOVE THE LOW LEVEL. RESET IS NOT REQUIRED.




1 TANK LEVEL MONITOR (TLM) CONSOLE CONNECTIONS
E7.3 NO SCALE



2 DAY TANK CONTROL PANEL & DEVICE INSTALLATION
E7.3 NO SCALE




3 DEVICENET TERMINAL BLOCKS (I/O & I/OEX) CONNECTIONS
E7.3 NO SCALE




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
FUEL SYSTEM CONTROL PANEL
SEQUENCE OF OPERATIONS & DETAILS

NO.	REVISION	DATE	BY
0	ISSUED FOR CONSTRUCTION	1/6/20	CWV

Plot Date	1/6/20	Designed	CWV/BCG
Drawn	JTD	Approved	CWV



1 FLOOR PLAN
A1 3/8"=1'-0"



2 REFLECTED CEILING PLAN
A1 3/8"=1'-0"

CODE ANALYSIS – 2012 EDITION INTERNATIONAL BUILDING CODE

OCCUPANCY CLASSIFICATION		REF: IBC-2012, SEC. 306.2
GROUP F-1: FACTORY INDUSTRIAL MODERATE HAZARD – ELECTRIC GENERATION PLANT		
TYPE OF CONSTRUCTION		REF: IBC-2012, TABLE 601
TYPE V-B (NON-RATED)		REF: IBC-2012, SEC. 602.5
BUILDING HEIGHTS AND AREAS		REF: IBC-2012, TABLE 503
ALLOWED 40'-0" 1 STORY 8,500 S.F.	PROVIDED: 17'-0" 1 STORY 610 S.F.	
FIRE RESISTANCE RATING REQUIREMENTS FOR BUILDING ELEMENTS		REF: IBC-2012, TABLE 601
STRUCTURAL FRAME 0 HR BEARING WALLS 0 HR INTERIOR PARTITIONS 0 HR FLOOR 0 HR ROOF 0 HR		
FIRE RESISTANCE RATING REQUIREMENTS FOR EXTERIOR WALLS		REF: IBC-2012, TABLE 602
EXTERIOR WALLS 10' ≤ X ≤ 30' 0 HR		
FIRE PROTECTION SYSTEM		REF: IBC-2012, SEC. 903.2.4
FIRE PROTECTION NOT REQUIRED. WATER MIST FIRE SUPPRESSION SYSTEM PROVIDED (SEE MECHANICAL).		
OCCUPANT LOAD		REF: IBC-2012, TABLE 1004.1.2
MECHANICAL/STORAGE = 300 S.F./PERSON 610 S.F./300 S.F. PER OCCUPANT = 2 OCCUPANTS		
MEANS OF EGRESS – TRAVEL DISTANCE		REF: IBC-2012, TABLE 1016.2
REQUIRED 200' PROVIDED 20'		

ARCHITECTURAL GENERAL NOTES:

- 1) SEE CIVIL SITE PLAN FOR LOCATION AND LAYOUT. PROVIDE SEPARATION TO PROPERTY BOUNDARIES IN ACCORDANCE WITH CODE ANALYSIS.
- 2) PROVIDE A COMPLETE AND OPERATIONAL FACILITY. ALL WORK TO BE IN ACCORDANCE WITH CURRENT APPROVED EDITIONS OF THE IBC, IMC, IFC, AND NEC INCLUDING STATE OF ALASKA AMENDMENTS.
- 3) SEE SHEET A2 FOR DOOR AND WINDOW DETAILS AND SCHEDULE. SEE SHEETS A3 AND A4 FOR DESCRIPTION OF FIELD INSTALLED ROOF SYSTEM.
- 4) INSULATE ALL WALLS, FLOORS, AND CEILINGS WITH HIGH TEMPERATURE MINERAL FIBER ACOUSTICAL FIRE BATT INSULATION, MIN R VALUE 4 PER INCH, MIN 2000F MELTING TEMP. ROXUL AFB OR EQUAL. FILL ALL PANEL VOIDS OR PROVIDE THICKNESS AS INDICATED ON DRAWINGS. MECHANICALLY FASTEN FLOOR INSULATION TIGHT TO FLOOR.
- 5) UPON COMPLETION OF FABRICATION ROUND ALL CORNERS AND GRIND EDGES SMOOTH AND PAINT ALL INTERIOR AND EXTERIOR EXPOSED STEEL. PERFORM ALL PAINTING IN A WARM DRY ENVIRONMENT IN ACCORDANCE WITH MANUFACTURER'S INSTRUCTIONS INCLUDING DRYING TIME TO RE-COAT.
- 6) SANDBLAST EXTERIOR SURFACE TO SSPC-SP-10. PRIME WITH ONE COAT OF REINFORCED INORGANIC ZINC PRIMER, DEVCO CATHA-COAT 302 OR APPROVED EQUAL, COLOR GREEN, TO 3 MILS DRY FILM THICKNESS. COVER WITH TWO COATS OF EPOXY, DEVCO BAR-RUST 236 OR APPROVED EQUAL, TO 12 MILS DRY FILM THICKNESS. FIRST COAT COLOR GRAY, SECOND COAT COLOR WHITE.
- 7) FINISH EXTERIOR WALLS AND SKIDS (ALL EXPOSED VERTICAL EXTERIOR SURFACES) WITH ONE COAT OF ALIPHATIC URETHANE ENAMEL, DEVCO DEVTHANE 389 OR APPROVED EQUAL, COLOR WHITE, TO 3 MILS DRY FILM THICKNESS.
- 8) SANDBLAST INTERIOR SURFACE TO SSPC-SP-6. PRIME AND FINISH WITH TWO COATS OF EPOXY, SHERWIN WILLIAMS MACROPOXY 646 OR APPROVED EQUAL, TO 8 MILS TOTAL DRY FILM THICKNESS. CEILING COLOR WHITE. WALL AND FLOOR COLOR STRUCTURAL GRAY 4031. NOTE THAT FIRST COAT ON WALLS AND FLOOR MAY BE WHITE.


NOTE: THIS DRAWING INCLUDES DETAILS THAT ARE NOT PART OF THE MODULE ASSEMBLY SCOPE AND IS PROVIDED STRICTLY FOR IDENTIFYING LOCATIONS, INSTALLATION DETAILS, AND SPECIFICATIONS FOR DOORS AND WINDOWS.




AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
FLOOR PLAN, REFLECTED CEILING PLAN,
CODE ANALYSIS, & GENERAL NOTES

NO.	REVISION	BY	DATE
0	ISSUED FOR CONSTRUCTION	BCG	11/1/19
1	REVISED PAINT SPECIFICATIONS	BCG	11/5/19


Plot Date	11/5/19	Designed	DGT/BCG	Drawn	JTD	Approved	DGT
-----------	---------	----------	---------	-------	-----	----------	-----



1 FRONT WALL INTERIOR ELEVATION
3/8"=1'-0"




2 PARTIAL GENERATOR ROOM BACK WALL INTERIOR ELEVATION
3/8"=1'-0"



3 CONTROL ROOM WALL INTERIOR ELEVATION
3/8"=1'-0"

FRAMED OPENING NOTES:

- FABRICATE FRAMED OPENINGS FOR DOORS, WINDOWS, ETC, WITH MITERED CORNERS AND FULL PENETRATION GROOVE WELDS. GRIND OUT INSIDE OF MITERED CORNERS TO PROVIDE FULL CLEAR OPENING.
- FABRICATE TO FINISHED INSIDE (CLEAR) DIMENSIONS INDICATED AND LOCATE TO INSIDE EDGE OR CENTERLINE AS INDICATED.



4 TYPICAL DOOR THRESHOLD
NO SCALE

DOOR CONSTRUCTION							FRAME CONSTRUCTION						
DOOR NO.	WIDTH	HEIGHT	THICKNESS	MATERIAL	CORE	REMARKS	WALL THICK.	MATERIAL	TYPE	PROFILE	PREP.	FIRE RATING	HDWR. GROUP
101	3'-0"	6'-8"	1-3/4"	16 GA. H.M.	POLYURETHANE	24"x24" RE-LIGHT {4}	N/A	16 GA. H.M.	WELDED	SINGLE RABBETED	DIMPLE & PUNCH	NONE	HW-1
102	3'-0"	6'-8"	1-3/4"	16 GA. H.M.	POLYURETHANE	24"x24" RE-LIGHT {4}	N/A	16 GA. H.M.	WELDED	SINGLE RABBETED	DIMPLE & PUNCH	NONE	HW-2
103	3'-6"	6'-8"	1-3/4"	16 GA. H.M.	POLYURETHANE		N/A	16 GA. H.M.	WELDED	SINGLE RABBETED	DIMPLE & PUNCH	NONE	HW-3
104	3'-6"	6'-8"	1-3/4"	16 GA. H.M.	POLYURETHANE		N/A	16 GA. H.M.	WELDED	SINGLE RABBETED	DIMPLE & PUNCH	NONE	HW-3
105	3'-0"	6'-8"	1-3/4"	16 GA. H.M.	POLYURETHANE	24"x24" RE-LIGHT {4}	N/A	16 GA. H.M.	WELDED	SINGLE RABBETED	DIMPLE & PUNCH	NONE	HW-1


DOOR HARDWARE:			DOOR FRAME PROFILE:		
HW-1	3 EA HINGES	HAGER BB1191 4.5 x 4.5NRP x 630	HW-3	3 EA HINGES	HAGER BB1191 4.5 x 4.5NRP x 630
1 EA EXIT DEVICE	PRECISION 2108 x 4908AX3 x 630	1 EA EXIT LOCK	SCHLAGE ND25D x RHODES x 626	1 EA OVERHEAD STOP	ROCKWOOD OH1004M x US32D
1 EA CORE	BEST BROWN CONSTRUCTION CORE	1 EA WEATHER STRIP	PEMCO 2891AS x 42 (HEAD)	2 EA WEATHER STRIP	PEMCO 290AS x 80 (SIDE JAMBS)
1 EA DOOR CLOSER	LCN 4040 x CUSH x 689	1 EA THRESHOLD	HAGER 580S x 42		
1 EA KICK PLATE	ROCKWOOD K1050 10 x 34 x 630				
1 EA WEATHER STRIP	PEMCO 2891AS x 36 (HEAD)				
2 EA WEATHER STRIP	PEMCO 290AS x 80 (SIDE JAMBS)				
1 EA THRESHOLD	HAGER 580S x 36				
HW-2	3 EA HINGES	HAGER BB1191 4.5 x 4.5 x 630			
1 EA EXIT DEVICE	PRECISION 2108 x 4908AX3 x 630				
1 EA DOOR CLOSER	LCN 4040 x CUSH x 689				
1 EA KICK PLATE	ROCKWOOD K1050 10 x 34 x 630				
1 EA MOP PLATE	ROCKWOOD K1050 10 x 35 x 630				
1 EA SOUND SEAL	PEMCO 2891AS x 36 (HEAD)				
2 EA SOUND SEAL	PEMCO 290AS x 80 (SIDE JAMBS)				
1 EA THRESHOLD	HAGER 580S x 36				

WINDOW TYPES:


- {1} OPERABLE SLIDER WITH WHITE VINYL FRAME & 1" INSULATED GLAZING
- {2} FIXED SINGLE RABBET HOLLOW METAL FRAME WITH 2 PANES OF 1/4" LAMINATED SAFETY GLASS

NOTES:

- {1} DOORS AND HOLLOW METAL FRAMES GALVANIZED AND FACTORY PRIMED. ALL FRAMES WELDED CONSTRUCTION, DIMPLED AND PUNCHED.
- {2} DOORS TO HAVE SOLID POLYURETHANE INSULATION CORE WITH TOPS INVERTED AND CAULKED WATER TIGHT.
- {3} FINISH ALL DOORS AND HOLLOW METAL FRAMES WITH TWO COATS OF PAINT IDENTICAL TO INTERIOR WALLS AND FLOORS AS SPECIFIED ON SHEET A1.
- {4} INSTALL INSULATED RE-LIGHT WITH TWO PANES OF 1/4" LAMINATED SAFETY GLASS WITH 1/2" AIR GAP IN EACH DOOR PANEL, 24"x24" OR 24"x18" AS INDICATED.



5 INTERIOR DOOR AND WINDOW JAMB/HEAD
3/8"=1'-0"



6 TYPICAL EXTERIOR DOOR AND WINDOW JAMB/HEAD
3/8"=1'-0"

NOTE: THIS DRAWING INCLUDES DETAILS THAT ARE NOT PART OF THE MODULE ASSEMBLY SCOPE AND IS PROVIDED STRICTLY FOR IDENTIFYING LOCATIONS, INSTALLATION DETAILS, AND SPECIFICATIONS FOR DOORS AND WINDOWS.



AKHIOK, ALASKA
POWER SYSTEM UPGRADE PROJECT
INTERIOR ELEVATIONS & SCHEDULE
DOOR/WINDOW DETAILS & SCHEDULE

NO.	REVISION	DATE
0	ISSUED FOR CONSTRUCTION	11/1/19
1	REVISED DOOR PAINT NOTE	11/5/19

Plot Date: 11/5/19
Designed: DGT/BCG
Drawn: JTD
Approved: DGT

POWER SYSTEM UPGRADE PROJECT

AKHIOK, ALASKA

GENERAL NOTES:

STRUCTURAL STEEL

- 1.) THE DESIGN, FABRICATION, AND ERECTION OF ALL STRUCTURAL STEEL SHALL COMPLY WITH THE CODE OF STANDARD PRACTICE OF THE AMERICAN INSTITUTE OF STEEL CONSTRUCTION.
- 2.) ALL STEEL PLATE, SHAPES AND ROLLED SECTIONS SHALL BE ASTM A36. ALL STEEL TUBING SHALL BE ASTM A500, GRADE B.
- 3.) ALL METAL TO METAL CONNECTIONS SHALL BE EQUAL TO STANDARD CONNECTION, OR AS DETAILED USING A325 BOLTS (BEARING TYPE CONNECTIONS). TIGHTEN HIGH STRENGTH BOLTS WITH PROPERLY CALIBRATED WRENCHES, BY TURN-OF-THE-NUT METHOD, OR BY LOAD WASHERS. ALL CONNECTIONS UNLESS OTHERWISE DETAILED, SHALL HAVE THE MAXIMUM NUMBER OF 3/4" BOLTS USING STANDARD GAUGES AND CLEARANCES.
- 4.) ALL WELDING SHALL BE DONE IN ACCORDANCE WITH THE CURRENT CODE OF THE AMERICAN WELDING SOCIETY. USE AWS 5.1 E70XX ELECTRODES. MINIMUM FILLET WELDS SHALL BE 3/16" EXCEPT FOR SEAL WELDS TO GAUGE METAL AS INDICATED.

FINISH

- A.) INSULATE ALL WALLS, FLOORS, AND CEILINGS WITH HIGH TEMPERATURE MINERAL FIBER ACOUSTICAL FIRE BATT INSULATION, MIN. R VALUE 4 PER INCH, MIN. 2000F. MELTING TEMP, ROXUL AFB OR EQUAL. FILL ALL PANEL VOIDS OR PROVIDE THICKNESS AS INDICATED ON DRAWINGS. MECHANICALLY FASTEN FLOOR INSULATION TO TIGHT FLOOR.
- B.) UPON COMPLETION OF FABRICATION ROUND ALL CORNERS AND GRIND EDGES SMOOTH AND PAINT ALL INTERIOR AND EXTERIOR EXPOSED STEEL. PERFORM ALL PAINTING IN A WARM, DRY ENVIRONMENT IN ACCORDANCE WITH MANUFACTURER'S INSTRUCTIONS INCLUDING DRYING TIME TO RE-COAT.
- C.) SANDBLAST EXTERIOR SURFACE TO SSPC-SP-10. PRIME WITH ONE COAT OF REINFORCED INORGANIC ZINC PRIMER, DEVOE CATHA-COAT 302, NO SUBSTITUTES, COLOR GREEN, TO 3 MILS DRY FILM THICKNESS. COVER WITH TWO COATS OF EPOXY, DEVOE BAR-RUST 236, NO SUBSTITUTES, TO 12 MILS DRY FILM THICKNESS. FIRST COAT COLOR GRAY, SECOND COAT COLOR WHITE.
- D.) FINISH EXTERIOR WALLS AND SKIDS (ALL EXPOSED VERTICAL EXTERIOR SURFACES) WITH ONE COAT OF ALIPHATIC URETHANE ENAMEL, DEVOE DEVTHANE 389, NO SUBSTITUTES, COLOR WHITE, TO 3 MILS DFT.
- E.) SANDBLAST INTERIOR SURFACE TO SSPC-SP-6. PRIME AND FINISH WITH TWO COATS OF EPOXY, SHERWIN WILLIAMS MACROPOXY 646, NO SUBSTITUTES, TO 8 MILS TOTAL DRY FILM THICKNESS. CEILING COLOR WHITE. WALL AND FLOOR COLOR STRUCTURAL GRAY 4031. NOTE THAT FIRST COAT ON WALLS AND FLOOR MAY BE WHITE.

NOTE: THIS DRAWING AND THE ELEVEN SHEETS WHICH FOLLOW SHOW WORK THAT WAS PERFORMED BY OTHERS AS PART OF THE FABRICATION OF THE OWNER FURNISHED MODULE STRUCTURE AND IS PROVIDED FOR REFERENCE ONLY.

<input type="checkbox"/>	APPROVED
<input checked="" type="checkbox"/>	APPROVED WITH CORRECTIONS NOTED
<input type="checkbox"/>	REJECTED
<input type="checkbox"/>	REVISE AND RESUBMIT
<input type="checkbox"/>	SUBMIT SPECIFIED ITEM

Submittal review is only for ascertaining general conformance with the Contract Documents. Approval does not relieve the Contractor of responsibility for full compliance with the Contract Documents.


By: Date: 12/17/19

PO Box 111405
Anchorage, AK
P (907) 349-0100
F (907) 349-8001


NOTE: SEE MINOR CORRECTIONS ON SHEETS E4 & E5.

0	12/13/19	DWH	ISSUED FOR APPROVAL		
REV. No.	DATE	BY	DESCRIPTION		
		WEONA CORPORATION			
10501 OLIVE LANE ANCHORAGE, AK 99515		PHONE: (907) 344-1921 FAX: (907) 344-8244			
PROJECT		CUSTOMER			
AKHIOK POWER SYSTEM UPGRADE		ALASKA ENERGY AUTHORITY			
TITLE COVER SHEET		DATE	JOB No.	DWG. NO.	
		12/9/19		T1	


Structural Detailing Services of Alaska 907-336-2220 Fax: 907-336-2231 dhaland@pci.net




FRONT ELEVATION
@ GRID 'B'




REAR ELEVATION
(EXTERIOR & INTERIOR)



END ELEVATION
@ GRID '2'



END ELEVATION
@ GRID '1'




REV. No.	DATE	BY	DESCRIPTION
0	12/13/19	DWH	ISSUED FOR APPROVAL


WEONA CORPORATION
10501 OLIVE LANE ANCHORAGE, AK 99515
PHONE: (907) 344-1921 FAX: (907) 344-8244

CLEANING PAINT BLAST & PAINT PER SPECS.	PROJECT AKHIOK POWER SYSTEM UPGRADE		CUSTOMER ALASKA ENERGY AUTHORITY	
	WELDS 3/16" FILLET U.N.O.		DATE 12/9/19	JOB No. DWG. NO. E3
OPEN HOLES 13/16" U.N.O.	EXTERIOR ELEVATIONS			


Structural Detailing Services of Alaska 907-336-2220 Fax: 907-336-2231 dholland@pci.net




FLOOR PLAN




A INTERIOR WALL SECTION



B SECTION



TYP. CORRUGATION



TYP. WALL SECTION


SHOP NOTES:
 1.) MAKE ALL JOINTS WITH CONTINUOUS GROOVE OR FILLET WELDS.
 2.) SLOT FLOOR PLATE 3 SIDES THEN WELD PEDESTAL TO TOP OF BEAM AND SEAL WELD TO FLOOR PLATE ALL AROUND.

0	12/13/19	DWH	ISSUED FOR APPROVAL
REV. No.	DATE	BY	DESCRIPTION


WEONA CORPORATION
 10501 OLIVE LANE ANCHORAGE, AK 99515
 PHONE: (907) 344-1921 FAX: (907) 344-8244

CLEANING PAINT	BLAST & PAINT PER SPECS.	PROJECT	AKHIOK POWER SYSTEM UPGRADE		
WELDS	3/16" FILLET U.N.O.	CUSTOMER	ALASKA ENERGY AUTHORITY		
OPEN HOLES	13/16" U.N.O.	FLOOR PLAN	DATE	JOB No.	DWG. NO.
			12/9/19		E4

Structural Detailing Services of Alaska 907-336-2220 Fax: 907-336-2231 dtholland@aci.net




CEILING PLATE LAYOUT



FLOOR PLATE LAYOUT


Revise floor plate sizes so that all joints are backed by joists or purlins.

SHOP NOTES:
 1.) FABRICATE FLOOR AND PAN DECK DECKS USING 5' AND 6' WIDE SHEETS WITH ALL JOINTS CENTERED ON PURLINS & JOISTS.
 2.) FABRICATE CEILING ASSEMBLY (FLAT & CORRUGATED) USING 5' AND 6' WIDE SHEETS WITH ALL JOINTS CENTERED ON JOISTS & PURLINS.




TYP. CEILING SECTION

TYP. CORRUGATION




SECTION J




SECTION K


ALIGN CORRUGATED PL SO STRUT MOUNTS TO FLAT SECTION




SECTION H




SECTION G




SECTION D




SECTION F




SECTION A




SECTION B




SECTION C

0	12/13/19	DWH	ISSUED FOR APPROVAL
REV. No.	DATE	BY	DESCRIPTION
 WEONA CORPORATION 10501 OLIVE LANE ANCHORAGE, AK 99515 PHONE: (907) 344-1921 FAX: (907) 344-8244			


CLEANING PAINT	PROJECT	CUSTOMER	
BLAST & PAINT PER SPECS.	AKHIOK POWER SYSTEM UPGRADE	ALASKA ENERGY AUTHORITY	
WELDS 3/16" FILLET U.N.O.	DECK & CEILING PLATES	DATE	JOB No.
OPEN HOLES 13/16" U.N.O.		12/9/19	
			DWG. No. E5




RADIATOR SUPPORTS FRAMING PLAN



SECTION A



STAIR/PLATFORM FRAMING PLAN




STAIR/PLATFORM FRAMING PLAN

REV. No.	DATE	BY	DESCRIPTION
0	12/13/19	DWH	ISSUED FOR APPROVAL

WEONA CORPORATION
 10501 OLIVE LANE
 ANCHORAGE, AK 99515
 PHONE:(907)344-1921
 FAX:(907)344-8244

CLEANING PAINT	PROJECT	CUSTOMER
BLAST & PAINT PER SPECS.	AKHIOK POWER SYSTEM UPGRADE	ALASKA ENERGY AUTHORITY
WELDS 3/16" FILLET U.N.O.	RADIATOR SUPPORTS & STAIR FRAMING PLANS	DATE 12/9/19
OPEN HOLES 13/16" U.N.O.		JOB No.
		DWG. NO. E6

Structural Detailing Services of Alaska 907-336-2220 Fax: 907-336-2231 dholland@pci.net



ONE ~ MAIN BEAM ~ 1A







PLATE ~ 'ab1'




ONE ~ MAIN BEAM ~ 1B



BENT PL ~ 'aa1L' (AS SHOWN)
BENT PL ~ 'aa1R' (OPP. HAND)



SECTION A



SECTION B

1AA	3'-10 1/2"
1AB	3'-8 1/2"
1AC	3'-7 1/2"
1AD	3'-6 1/2"
1AF	2'-7 1/2"
1AG	2'-2 1/2"

- 8 ea. ~ ANGLES ~ 1AA
- 4 ea. ~ ANGLES ~ 1AB
- 4 ea. ~ ANGLES ~ 1AC
- 16 ea. ~ ANGLES ~ 1AD
- 8 ea. ~ ANGLES ~ 1AF
- 12 ea. ~ ANGLES ~ 1AG

1BA	3'-10 1/2"
1BB	3'-8 1/2"
1BC	3'-7 1/2"
1BD	3'-6 1/2"
1BF	2'-7 1/2"
1BG	2'-2 1/2"

- 8 ea. ~ ANGLES ~ 1BA
- 4 ea. ~ ANGLES ~ 1BB
- 4 ea. ~ ANGLES ~ 1BC
- 16 ea. ~ ANGLES ~ 1BD
- 8 ea. ~ ANGLES ~ 1BF
- 12 ea. ~ ANGLES ~ 1BG

BILL OF MATERIAL

FIELD MARK	SHOP MARK	NO. PCS	SECTION	LENGTH	REMARKS	WT
1A		ONE	MAIN BEAM			
1A		ONE	W21 x 44	44'-0"		
aa1L		2	PL 1/2 x 6 1/2 BENT	1'-9 1/4"	1 LEFT/1 RIGHT	
ab1		2	PL 3/4 x 6	10	RADIUS	
ac1		2	PL 1/2 x 3 1/8	1'-7 1/2"	STIFF. PL	
1B		ONE	MAIN BEAM			
1B		ONE	W21 x 44	44'-0"		
aa1L		2	PL 1/2 x 6 1/2 BENT	1'-9 1/4"	1 LEFT/1 RIGHT	
ab1		2	PL 3/4 x 6	10	RADIUS	
ac1		2	PL 1/2 x 3 1/8	1'-7 1/2"	STIFF. PL	
ad1		3	PL 1/2 x 3 1/8	1'-7 1/2"	CONN. PL	
1C		14	CROSS BEAMS			
1C		14	W12 x 14	13'-11 1/8"	COPE ENDS	
			ANGLES			
1AA		8	L3 x 3 x 1/4	3'-10 1/2"	COPE ENDS	
1AB		4	L3 x 3 x 1/4	3'-8 1/2"	do	
1AC		4	L3 x 3 x 1/4	3'-7 1/2"		
1AD		16	L3 x 3 x 1/4	3'-6 1/2"		
1AF		8	L3 x 3 x 1/4	2'-7 1/2"		
1AG		12	L3 x 3 x 1/4	2'-2 1/2"		
1BA		8	L1 1/2 x 1 1/2 x 3/16	3'-10 1/2"	COPE ENDS	
1BB		4	L1 1/2 x 1 1/2 x 3/16	3'-8 1/2"	do	
1BC		4	L1 1/2 x 1 1/2 x 3/16	3'-7 1/2"		
1BD		16	L1 1/2 x 1 1/2 x 3/16	3'-6 1/2"		
1BF		8	L1 1/2 x 1 1/2 x 3/16	2'-7 1/2"		
1BG		12	L1 1/2 x 1 1/2 x 3/16	2'-2 1/2"		

SHOP NOTE:
DO NOT SHEAR STIFFENER PLATES.
CUT WITH WATER JET, TORCH, OR SAW.




PLATE ~ 'ac1'





PLATE ~ 'ad1'



14 ea. ~ CROSS BEAMS ~ 1C

0	12/13/19	DWH	ISSUED FOR APPROVAL
REV. No.	DATE	BY	DESCRIPTION
PROJECT		CUSTOMER	
AKHIOK POWER SYSTEM UPGRADE		ALASKA ENERGY AUTHORITY	
CLEANING PAINT		DATE	
BLAST & PAINT PER SPECS.		12/9/19	
WELDS		JOB No.	
3/16" FILLET U.N.O.		DWG. No.	
OPEN HOLES		D1	
13/16" U.N.O.			

PROJECT
AKHIOK POWER SYSTEM UPGRADE

CUSTOMER
ALASKA ENERGY AUTHORITY

DATE
12/9/19

JOB No.
DWG. No.
D1

BASE BEAM DETAILS


10501 OLIVE LANE
ANCHORAGE, AK 99515

PHONE: (907) 344-1921
FAX: (907) 344-8244


Structural Detailing Services of Alaska 907-336-2220 Fax: 907-336-2231 dholland@pci.net

BILL OF MATERIAL


FIELD MARK	SHOP MARK	NO. PCS	SECTION	LENGTH	REMARKS	WT
2A		6	TS POSTS			
	2A	6	TS4 x 4 x 1/4	10'-0 1/4		
2B		8	TS POSTS			
	2B	8	TS6 x 2 x 3/16	10'-0 1/4		
2C		ONE	TS POST			
	2C	ONE	TS6 x 4 x 1/4	10'-0 1/4		
2D		2	TS POSTS			
	2D	2	TS4 x 2 x 3/16	10'-0		
2F		56	CHANNELS			
	2F	56	C2 x 1 x 3/8	10'-0		
2G		2	TS HEADER			
	2G	2	TS6 x 2 x 3/16	3'-10 3/8		
2H		2	TS HEADER			
	2H	2	TS6 x 2 x 3/16	3'-4 3/8		
2J		2	WINDOW TUBE			
	2J	2	TS6 x 2 x 3/16	3'-0 1/4		
2K		ONE	TS HEADER			
	2K	ONE	TS4 x 2 x 3/16	3'-4 3/8		
2L		2	WINDOW TUBE			
	2L	2	TS4 x 2 x 3/16	3'-0 1/4		




6 ea. ~ TS POSTS ~ 2A




8 ea. ~ TS POSTS ~ 2B




ONE ~ TS POST ~ 2C




2 ea. ~ TS POSTS ~ 2D




56 ea. ~ CHANNELS ~ 2F




2 ea. ~ HEADER TUBE ~ 2G




2 ea. ~ WINDOW TUBE ~ 2J



2 ea. ~ WINDOW TUBE ~ 2L



2 ea. ~ HEADER TUBE ~ 2H



ONE ~ HEADER TUBE ~ 2K

CLEANING PAINT	BLAST & PAINT PER SPECS.
WELDS	3/16" FILLET U.N.O.
OPEN HOLES	13/16" U.N.O.

0	12/13/19	DWH	ISSUED FOR APPROVAL
REV. No.	DATE	BY	DESCRIPTION


WEONA CORPORATION
 10501 OLIVE LANE ANCHORAGE, AK 99515
 PHONE: (907) 344-1921 FAX: (907) 344-8244

PROJECT	CUSTOMER	
AKHIOK POWER SYSTEM UPGRADE	ALASKA ENERGY AUTHORITY	
WALL FRAMING DETAILS	DATE	JOB No.
	12/9/19	
		DWG. NO.
		D2


Structural Detailing Services of Alaska 907-336-2220 Fax: 907-336-2220 Email: dholland@pci.net

BILL OF MATERIAL


FIELD MARK	SHOP MARK	NO. PCS	SECTION	LENGTH	REMARKS	WT
3A		ONE	CEILING TUBE			
	3A	ONE	TS6 x 4 x 1/4	42'-0"	MC2E	
3B		ONE	CEILING TUBE			
	3B	ONE	TS6 x 4 x 1/4	42'-0"	MC2E	
3C		2	CEILING TUBE			
	3C	2	TS6 x 4 x 1/4	14'-6"	MC2E	
3D		ONE	CEILING TUBE			
	3D	ONE	TS6 x 4 x 1/4	13'-10"		
3F		6	CEILING BEAM			
	3F	6	W4 x 13	13'-10"		
			SUPPORT ANGLES			
	3AA	14	L1 1/2 x 1 1/2 x 3/8	4'-11 11/16"	COPE 2 ENDS	
	3AB	8	L1 1/2 x 1 1/2 x 3/8	5'-7 13/16"	COPE 1 END	
	3AC	4	L1 1/2 x 1 1/2 x 3/8	4'-7 13/16"	COPE 1 END	
	3AD	4	L1 1/2 x 1 1/2 x 3/8	4'-11 11/16"	COPE 1 END	
			SUPPORT CHANNEL			
	3BB	6	C3 x 4.1	4'-11 11/16"		




2 ea. ~ CEILING TUBE ~ 3C




ONE ~ CEILING TUBE ~ 3D




ONE ~ CEILING TUBE ~ 3A




ONE ~ CEILING TUBE ~ 3B




6 ea. ~ CEILING BEAM ~ 3F



6 ea. ~ CHANNELS ~ 3BB




14 ea. ~ ANGLES ~ 3AA



8 ea. ~ ANGLES ~ 3AB

4 ea. ~ ANGLES ~ 3AC



4 ea. ~ ANGLES ~ 3AD

0	12/13/19	DWH	ISSUED FOR APPROVAL
REV. No.	DATE	BY	DESCRIPTION


WEONA CORPORATION
 10501 OLIVE LANE ANCHORAGE, AK 99515
 PHONE: (907) 344-1921 FAX: (907) 344-8244

CLEANING PAINT	BLAST & PAINT PER SPECS.
WELDS	3/16" FILLET U.N.O.
OPEN HOLES	13/16" U.N.O.


PROJECT
AKHIOK POWER SYSTEM UPGRADE
 CEILING TUBE DETAILS

CUSTOMER ALASKA ENERGY AUTHORITY		
DATE 12/9/19	JOB No.	DWG. NO. D3


Structural Detailing Services of Alaska 907-336-2220 Fax: 907-336-2231 dhaland@pci.net




ONE ~ RADIATOR SUPPORT FRAME ~ 4A




SECTION A




2 ea. ~ PIPE NIPPLES ~ 4J




2 ea. ~ WALL FRAMES ~ 4B




3 ea. ~ CEILING FRAMES ~ 4C




2 ea. ~ PIPE SLEEVES ~ 4H




12 ea. ~ ANGLE MOUNTS ~ 4D




3 ea. ~ WALL FRAMES ~ 4F



ONE ~ WALL FRAME ~ 4G



ONE ~ SUPPORT ANGLE ~ 4L



4 ea. ~ PIPE SLEEVES ~ 4K

BILL OF MATERIAL						
FIELD MARK	SHOP MARK	NO. PCS	SECTION	LENGTH	REMARKS	WT
4A		ONE	RADIATOR SUPPORT			
	a	3	C15 x 33.9	3'-6		
	b	ONE	C15 x 33.9	5'-2 3/8	COPE 1 END	
	c	ONE	C15 x 33.9	4'-11 3/8	COPE 1 END	
	d	2	L3 x 3 x 3/8	5'-2 3/8	COPE 1 END	
	f	2	L3 x 3 x 3/8	4'-11 3/8	COPE 1 END	
4B		2	WALL FRAMES			
		4	TS4 x 2 x 3/16	1'-10 1/2	MC1E	
		2	TS4 x 2 x 3/16	2'-0 1/2	MC2E	
4C		3	CEILING FRAMES			
		6	TS6 x 2 x 3/16	2'-0 1/2	MC2E	
		6	TS6 x 2 x 3/16	2'-4 1/2	MC2E	
4D		12	ANGLE MOUNTS			
		12	L6 x 4 x 3/8	1'-4		
		24	PL 3/8" x 4	6		
4F		3	WALL FRAMES			
		6	TS4 x 2 x 3/16	1'-10 1/2	MC1E	
		3	TS4 x 2 x 3/16	2'-0 1/2	MC2E	
		3	L8 x 8 x 1/2	1'-10		
4G		ONE	WALL FRAME			
		4	TS4 x 2 x 3/16	1'-2 1/2	MC2E	
4H		2	PIPE SLEEVE			
		2	4" SCH. 40 PIPE	4		
4J		2	PIPE NIPPLE			
		2	3" SCH. 40 PIPE	8	THREADED BOTH ENDS	
4K		4	PIPE SLEEVE			
		4	3" SCH. 40 PIPE	4		
4L		ONE	SUPPORT ANGLE			
		ONE	L3 x 3 x 1/4	4'-0		

0	12/13/19	DWH	ISSUED FOR APPROVAL
REV. No.	DATE	BY	DESCRIPTION

WEONA CORPORATION
 10501 OLIVE LANE ANCHORAGE, AK 99515
 PHONE: (907) 344-1921 FAX: (907) 344-8244


CLEANING PAINT	BLAST & PAINT PER SPECS.	PROJECT	AKHIOK POWER SYSTEM UPGRADE	CUSTOMER	ALASKA ENERGY AUTHORITY
WELDS	3/16" FILLET U.N.O.	MISCELLANEOUS DETAILS		DATE	12/9/19
OPEN HOLES	13/16" U.N.O.			JOB No.	
				DWG. NO.	D4

SHOP NOTES:
 1.) FABRICATE RADIATOR FRAME WITH MITERED CORNERS AND FULL PENETRATION GROOVE WELDS.
 2.) GRIND OUT INSIDE OF MITERED CORNERS OF WALL & CEILING FRAMES TO PROVIDE FULL CLEAR OPENING.

Structural Detailing Services of Alaska 907-336-2220 Fax: 907-336-2231 dholland@pci.net


BILL OF MATERIAL

FIELD MARK	SHOP MARK	NO. PCS	SECTION	LENGTH	REMARKS	WT
5A		2	STAIR ASSEMBLY			
	a _h	4	C10 x 15.3	3'-3 ⁵ / ₈	2 LEFT/2 RIGHT	
	b _h	4	C10 x 15.3	4'-2 ¹ / ₄	2 LEFT/2 RIGHT	
	c	2	C10 x 15.3	3'-5 ¹ / ₂		
	d	4	L3 x 3 x ³ / ₈	11 ¹ / ₈		
	f	4	PL ³ / ₈ " x 5	5		
	g	4	PL ¹ / ₂ " x 2 ⁵ / ₈	5 ³ / ₈		
	h	4	L3 x 3 x ³ / ₈	3		
			GRIP STRUT		GALVANIZED	
		14	2"x12ga.x11 ³ / ₄	3'-0	TREAD	
5B		4	ANCHOR PL ASS'Y			
		4	PL ³ / ₄ " x 7	10		
		4	PL ¹ / ₂ " x 4	8 ¹ / ₂		
		4	PL ¹ / ₂ " x 6	8 ¹ / ₂		
5C		4	SHIM PACKS			
		4	PL 1" x 8	1'-0	RADIUS CORNERS	
		8	PL ¹ / ₂ " x 8	1'-0	RADIUS CORNERS	
		12	PL ¹ / ₂ " x 8	1'-0	RADIUS CORNERS	




4 ea. ~ FOUNDATION ANCHORS ~ 5B


4 ea. ~ SHIM PACKS ~ 5C



2 ea. ~ STAIR ASSEMBLIES ~ 5A



SECTION B



SECTION A

0	12/13/19	DWH	ISSUED FOR APPROVAL
REV. No.	DATE	BY	DESCRIPTION

WEONA CORPORATION
 10501 OLIVE LANE ANCHORAGE, AK 99515
 PHONE:(907)344-1921 FAX:(907)344-8244

CLEANING PAINT HOT DIP GALVANIZE AFTER FAB.	PROJECT AKHIOK POWER SYSTEM UPGRADE	CUSTOMER ALASKA ENERGY AUTHORITY
WELDS 3/16" FILLET U.N.O.	DATE 12/9/19	JOB No. D5
OPEN HOLES 13/16" U.N.O.	STAIR ASSEMBLY DETAILS	