

**ALASKA ENERGY AUTHORITY
VILLAGE POWER SYSTEM ASSESSMENT**

Community: Savoonga
Evaluation Date: Sept 20, 2012 Time Started 10:00a Completed 5:00p
Evaluator(s): Kris Tolson

*** Indicates that only one from the group shall be chosen. Otherwise choose all that apply**

Powerhouse Building

Site Location

- ☒ Site suitable for powerhouse
- ☐ < 100 feet from a public well
- ☐ < 25 feet from an eroding bank or beach, or in a flood plain

*** Foundation**

- ☐ Powerhouse on acceptable foundation (pad & post, piling, concrete, etc.)
- ☒ Powerhouse directly on gravel pad or light timbers (raised timbers, on permeable gravel)
- ☐ Powerhouse directly on tundra or natural soils (no foundation)
- ☐ Powerhouse leaning considerably or unstable foundations (seismic hazard)

*** Flooring**

- ☒ Welded steel deck plate or concrete (sealed)
- ☐ Steel deck plate or concrete (unsealed)
- ☐ Wood (sealed or painted)
- ☐ Wood (non-sealed or bare)

*** Interior Walls**

- ☒ Concrete or metal skin
- ☐ Fiberglass reinforced paneling (FRP)
- ☐ Gypsum board
- ☐ Wood (painted or sealed)
- ☐ Wood (non-painted or bare)

*** Exterior Walls**

- ☒ Concrete or metal siding
- ☐ Wood (painted or sealed)
- ☐ Wood (non-painted or bare)

* Roof Penetration

- ☒ None
- ☐ Properly installed (rain tight)
- ☐ Minor leaks (repairable)
- ☐ Major leaks (not repairable)

* Ventilation

- ☐ Proper ventilation (air intake & exhaust fans, louvers & hoods)
- ☒ Adequate ventilation (air intake & exhaust fans)
- ☐ Minimum ventilation (air intake)
- ☐ No ventilation (doors or windows have to be left open)

* Lighting

- ☐ Excellent lighting
- ☒ Adequate lighting
- ☐ Poor lighting
- ☐ No lighting

Security

- ☒ Powerhouse fenced in & door locks
- ☐ Door locks
- ☐ No fence
- ☐ No door locks

Generator Equipment and Installation

Diesel Engines

	Unit #15	Unit #16	Unit #12	Unit #14	Unit # 18
kW	363kW	500kW	660kW	_____	_____
Hours of Operation	15178	16718	5613	_____	_____

* Generator Condition

	Unit #15	Unit #16	Unit #12	Unit #14	Unit #18
Good, like new	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Fair	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Poor, guards/covers missing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Load Sizing

- ☒ Properly sized generation to meet the community loads
- ☐ Undersized generation to meet the community loads
- ☐ Oversized generation to meet the community loads

* Load Balance

- ☒ <10% Imbalance
- ☐ 10% to 25% Imbalance
- ☐ >25% Imbalance

* Control Switchgear

- ☒ Fully automatic synchronizing switchgear
- ☐ Semi-automatic synchronizing switchgear
- ☐ Manually synchronizing switchgear
- ☐ Manual transfer switches
- ☐ Manual mounted breakers

* Electrical

- ☒ Wiring appears appropriate
- ☐ Exposed wiring, improper grounding, missing covers etc.

* Fuel System Inside Powerhouse

- ☐ Welded piping
- ☒ Welded & threaded piping
- ☐ Threaded piping
- ☐ Rubber hose

Fuel System Appurtenances

- ☐ No day-tank
- ☐ Additional for active leaks

Totalizing & Station Service Meter

- ☒ Properly installed and working totalizing & station service meter
- ☐ No totalizing meter
- ☐ No station service meter

*** Fuel Meter**

- ☒ Properly installed & working fuel meter
- ☐ No fuel meter

Environmental

Interior of Powerhouse

- ☒ Clean, well-kept
- ☐ Old generator part stored inside facility
- ☐ Waste oil stored inside facility
- ☐ Apparent oil spills

Under Facility

- ☒ Clean, well-kept
- ☐ Old generator part stored under facility
- ☐ Waste oil stored under facility
- ☐ Apparent oil spills

Surrounding of Powerhouse

- ☒ Clean, well-kept
- ☐ Old generator part stored on site
- ☐ Waste oil stored on site
- ☐ Apparent oil spills

*** Waste Oil Disposal**

- ☐ Waste oil blending system
- ☒ Waste oil incinerator
- ☐ Drum or tank storage for waste oils

*** Life, Health, & Safety**

- ☒ Code Compliant
- ☐ Low risk
- ☐ Medium risk
- ☐ High risk
- ☐ Potential for loss of life

Electrical Distribution Line Evaluation

Overhead Distribution System

* Pole type

- ☒ Fully treated poles
- ☐ Butt treated poles
- ☐ Native pole (trees)

* Pole installation

- ☐ Proper depth (can be determined by the manufacture's mark or button on pole)
- ☐ Within 12 inches of recommended depth
- ☒ Within 24 inches of recommended depth
- ☐ Greater than 24 inches of recommended depth

* Pole alignment

- ☐ Poles straight
- ☐ Poles leaning less than 10°
- ☒ Poles leaning greater than 10°

* Distribution voltage

- ☒ =>7200 volts
- ☐ 2400 volts
- ☐ 480/277 volts
- ☐ 208/120 volts

* Anchors

- ☒ Properly installed (<12 inches of the anchor rod exposed)
- ☐ 12 - 24 inches of the anchor rod exposed
- ☐ >24 inches of the anchor rod exposed

* Primary conductor

- ☒ Appears properly installed (sag, conductor size, etc)
- ☐ Improperly installed (conductor needs resagging, etc)

* Service conductor

- ☒ Appears properly installed (sag, conductor size, etc)
- ☐ Improperly installed (conductor needs resagging, etc)

*** Meter installation**

- ☒ Appears to be properly installed (height, grounding, etc)
- ☐ Improperly installed (height, no ground, etc)

*** Meter Condition Residential & Commercial**

- ☐ Good (appears in good condition)
- ☒ Fair (minor corrosion)
- ☐ Poor (major corrosion, needs replacing)

*** Over all condition of the system**

- ☒ Excellent (no repairs needed)
- ☐ Good (minor repairs, re-sag guys, re-sag service drops, etc.)
- ☐ Poor (major repairs needed, pole, guy, conductor, meter replacement, etc)

Underground Distribution System

*** Primary conductor**

- ☒ Appears to be properly installed
- ☐ Exposed conductor

*** Transformers**

- ☒ Appears to be properly installed
- ☐ Improperly installed (no pad, leaning, etc)

*** Service conductor**

- ☒ Appears to be properly installed
- ☐ Exposed conductor

Operator Proficiency

* Meter Reading

- ☒ Excellent
- ☐ Good
- ☐ Acceptable
- ☐ Unacceptable

* Daily Logs

- ☒ Excellent
- ☐ Good
- ☐ Acceptable
- ☐ Unacceptable

* Routine Maintenance

- ☒ Excellent
- ☐ Good
- ☐ Acceptable
- ☐ Unacceptable

* Scheduled Maintenance

- ☒ Excellent
- ☐ Good
- ☐ Acceptable
- ☐ Unacceptable

* Maintenance Planning

- ☒ Excellent
- ☐ Good
- ☐ Acceptable
- ☐ Unacceptable

Waste Heat Recovery

* Waste Heat Recovery Operational

- ☒ Yes
☐ No

List current users

Living Quarters and Storage

* BTU/Hr Meter

- ☐ Yes
☒ No

* Additional Waste Heat Available

- ☒ No
☐ Yes

List Potential New Users

System Information

Supply / Return Delta T **10 deg F**

Estimate of current annual heating fuel gallons displaced

Unknown

Estimate of potential annual heating fuel gallons displaced

Unknown

Existing Heat Sales Agreement(s)

Unknown

General Questions

Use separate sheet(s) to answer these questions.

1. If records are available, indicate the number, duration, and causes of all forced outages during the last 12 months. If records are not available, provide whatever reasonable estimates available from utility personnel regarding outages number, duration, and causes. **No total outages. Partial outages due to transformer corrosion**

ALASKA ENERGY AUTHORITY

VILLAGE POWER SYSTEM INVENTORY

DATE	Sept 20, 2012	TIME START	10:00a	TIME END	5:00p
COMMUNITY	Savoonga	UTILITY	AVEC		
OWNERSHIP	AVEC	CONTACT	Sheldon Mokiuk		
OPERATOR	Sheldon Mokiuk	PHONE	907-984-6315		

	G-1	G-2	G-3	G-4	G-5
ENGINE MAKE	Detroit Diesel	Cummins	Cummins		
ENGINE MODEL	Series 60	QSK15-G9	QSK23-G1		
ENGINE RPM	1800	1800RPM	1800RPM		
SERIAL NUMBER	06R0820210	79093731	314549		
GOVERNOR TYPE	DDEC Electronic	Cummins Electronic	Cummins Electronic		
MODEL ACTUATOR	--	--	--		
MODEL SPEED CONTROL	--	--	--		
DC VOLTAGE	24VDC	24VDC	24VDC		
UNIT CIRCUIT BREAKER	Square D	Square D	Square D		
TYPE/AMP/VOLT	800A / 480V	800A / 480V	1600A / 480V		
CURRENT HOURS	15178	16718	5613		
GENERATOR MAKE	Marathon	Stamford	Stamford		
GENERATOR MODEL #	572RSL4027	5072338-02	HC64J		
GENERATOR SERIAL #	WA-542890-0205	M05B07233802	0131162/01		
GENERATOR CAPACITY (kW)	363kW	500kW	660kW		
GENERATOR VOLTAGE	480	480	480		
VOLTAGE REGULATOR, MAKE & MODEL	Basler DECS 100	Basler DECS 100	Basler DECS 100		
PARALLEL SWITCH GEAR (Y or N)	Yes	Yes	Yes		
kWh METER(Yes or No)	Yes				
POWERHOUSE kWh METER TYPE	Yokogawa				
CATALOG # or TYPE	No Data				
DEMAND ?					
CT RATIO	No Access				
STATION SERVICE METER (Yes or No)	Yes				
STATION SERVICE METER TYPE	Elster				
CATALOG # or TYPE	05322280				
BATT. CHARGER/TYPE/MODEL	Saft SLRF24-60				
FUEL DAY TANK TYPE	400gal Custom				
PUMP #	No Data				
MOTOR #	Dayton 1K08213				
FUEL DAY TANK METER	AVG EZ-420				
FIRE PROTECTION TYPE/OPERATIONAL?	Fenwal Clean Fire Agent / ABC Extinguishers - Functional				
ORIGINAL CONTRACTOR					