

ALASKA ENERGY AUTHORITY
VILLAGE POWER SYSTEM ASSESSMENT

Community: Pilot Point
Evaluation Date: Sept 25, 2012 Time Started 1:00pm Completed 4:00p
Evaluator(s): Jesse Walty

*** Indicates that only one from the group shall be chosen. Otherwise choose all that apply**

Powerhouse Building

Site Location

- ☒ Site suitable for powerhouse
- ☐ < 100 feet from a public well
- ☐ < 25 feet from an eroding bank or beach, or in a flood plain

*** Foundation**

- ☒ Powerhouse on acceptable foundation (pad & post, piling, concrete, etc.)
- ☐ Powerhouse directly on gravel pad or light timbers (raised timbers, on permeable gravel)
- ☐ Powerhouse directly on tundra or natural soils (no foundation)
- ☐ Powerhouse leaning considerably or unstable foundations (seismic hazard)

*** Flooring**

- ☒ Welded steel deck plate or concrete (sealed)
- ☐ Steel deck plate or concrete (unsealed)
- ☐ Wood (sealed or painted)
- ☐ Wood (non-sealed or bare)

*** Interior Walls**

- ☒ Concrete or metal skin
- ☐ Fiberglass reinforced paneling (FRP)
- ☐ Gypsum board
- ☐ Wood (painted or sealed)
- ☐ Wood (non-painted or bare)

*** Exterior Walls**

- ☒ Concrete or metal siding
- ☐ Wood (painted or sealed)
- ☐ Wood (non-painted or bare)

* Roof Penetration

- ☒ None
- ☐ Properly installed (rain tight)
- ☐ Minor leaks (repairable)
- ☐ Major leaks (not repairable)

* Ventilation

- ☒ Proper ventilation (air intake & exhaust fans, louvers & hoods)
- ☐ Adequate ventilation (air intake & exhaust fans)
- ☐ Minimum ventilation (air intake)
- ☐ No ventilation (doors or windows have to be left open)

* Lighting

- ☒ Excellent lighting
- ☐ Adequate lighting
- ☐ Poor lighting
- ☐ No lighting

Security

- ☐ Powerhouse fenced in & door locks
- ☒ Door locks
- ☒ No fence
- ☐ No door locks

Generator Equipment and Installation

Diesel Engines

	Unit #1	Unit #2	Unit #3	Unit #4	Unit # 5
kW	101kW	78kW	67kW	_____	_____
Hours of Operation	15359	12410	255		

* Generator Condition

	Unit #1	Unit #2	Unit #3	Unit #4	Unit #5
Good, like new	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Fair	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Poor, guards/covers missing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Load Sizing

- ☒ Properly sized generation to meet the community loads
- ☐ Undersized generation to meet the community loads
- ☐ Oversized generation to meet the community loads

* Load Balance

- ☐ <10% Imbalance
- ☐ 10% to 25% Imbalance
- ☒ >25% Imbalance

* Control Switchgear

- ☒ Fully automatic synchronizing switchgear
- ☐ Semi-automatic synchronizing switchgear
- ☐ Manually synchronizing switchgear
- ☐ Manual transfer switches
- ☐ Manual mounted breakers

* Electrical

- ☒ Wiring appears appropriate
- ☐ Exposed wiring, improper grounding, missing covers etc.

* Fuel System Inside Powerhouse

- ☒ Welded piping
- ☐ Welded & threaded piping
- ☐ Threaded piping
- ☐ Rubber hose

Fuel System Appurtenances

- ☐ No day-tank
- ☐ Additional for active leaks

Totalizing & Station Service Meter

- ☒ Properly installed and working totalizing & station service meter
- ☐ No totalizing meter
- ☐ No station service meter

*** Fuel Meter**

- ☒ Properly installed & working fuel meter
- ☐ No fuel meter

Environmental

Interior of Powerhouse

- ☒ Clean, well-kept
- ☐ Old generator part stored inside facility
- ☐ Waste oil stored inside facility
- ☐ Apparent oil spills

Under Facility

- ☒ Clean, well-kept
- ☐ Old generator part stored under facility
- ☐ Waste oil stored under facility
- ☐ Apparent oil spills

Surrounding of Powerhouse

- ☒ Clean, well-kept
- ☐ Old generator part stored on site
- ☐ Waste oil stored on site
- ☐ Apparent oil spills

*** Waste Oil Disposal**

- ☐ Waste oil blending system
- ☒ Waste oil incinerator
- ☐ Drum or tank storage for waste oils

*** Life, Health, & Safety**

- ☒ Code Compliant
- ☐ Low risk
- ☐ Medium risk
- ☐ High risk
- ☐ Potential for loss of life

Electrical Distribution Line Evaluation

Overhead Distribution System

* Pole type

- ☒ Fully treated poles
- ☐ Butt treated poles
- ☐ Native pole (trees)

* Pole installation

- ☒ Proper depth (can be determined by the manufacture's mark or button on pole)
- ☐ Within 12 inches of recommended depth
- ☐ Within 24 inches of recommended depth
- ☐ Greater than 24 inches of recommended depth

* Pole alignment

- ☐ Poles straight
- ☐ Poles leaning less than 10°
- ☒ Poles leaning greater than 10°

* Distribution voltage

- ☒ =>7200 volts
- ☐ 2400 volts
- ☐ 480/277 volts
- ☐ 208/120 volts

* Anchors

- ☐ Properly installed (<12 inches of the anchor rod exposed)
- ☒ 12 - 24 inches of the anchor rod exposed
- ☐ >24 inches of the anchor rod exposed

* Primary conductor

- ☒ Appears properly installed (sag, conductor size, etc)
- ☐ Improperly installed (conductor needs resagging, etc)

* Service conductor

- ☒ Appears properly installed (sag, conductor size, etc)
- ☐ Improperly installed (conductor needs resagging, etc)

*** Meter installation**

- ☒ Appears to be properly installed (height, grounding, etc)
- ☐ Improperly installed (height, no ground, etc)

*** Meter Condition Residential & Commercial**

- ☒ Good (appears in good condition)
- ☐ Fair (minor corrosion)
- ☐ Poor (major corrosion, needs replacing)

*** Over all condition of the system**

- ☐ Excellent (no repairs needed)
- ☒ Good (minor repairs, re-sag guys, re-sag service drops, etc.)
- ☐ Poor (major repairs needed, pole, guy, conductor, meter replacement, etc)

Underground Distribution System

*** Primary conductor**

- ☒ Appears to be properly installed
- ☐ Exposed conductor

*** Transformers**

- ☒ Appears to be properly installed
- ☐ Improperly installed (no pad, leaning, etc)

*** Service conductor**

- ☒ Appears to be properly installed
- ☐ Exposed conductor

Operator Proficiency

* Meter Reading

- ☐ Excellent
- ☒ Good
- ☐ Acceptable
- ☐ Unacceptable

* Daily Logs

- ☐ Excellent
- ☒ Good
- ☐ Acceptable
- ☐ Unacceptable

* Routine Maintenance

- ☒ Excellent
- ☐ Good
- ☐ Acceptable
- ☐ Unacceptable

* Scheduled Maintenance

- ☐ Excellent
- ☒ Good
- ☐ Acceptable
- ☐ Unacceptable

* Maintenance Planning

- ☐ Excellent
- ☒ Good
- ☐ Acceptable
- ☐ Unacceptable

Waste Heat Recovery

* Waste Heat Recovery Operational

- ☒ Yes
☐ No

List current users

School.

* BTU/Hr Meter

- ☒ Yes
☐ No

* Additional Waste Heat Available

- ☐ No
☒ Yes

List Potential New Users

City and tribal offices are in the plans for the near future.

System Information

Supply / Return Delta T **12deg F**

Estimate of current annual heating fuel gallons displaced

Unknown

Estimate of potential annual heating fuel gallons displaced

Unknown

Existing Heat Sales Agreement(s)

Unknown

General Questions

Use separate sheet(s) to answer these questions.

If records are available, indicate the number, duration, and causes of all forced outages during the last 12 months. If records are not available, provide whatever reasonable estimates available from utility personnel regarding outages number, duration, and causes. **Was told that AEA has the trending software for this power plant and that they should have all the records on file. The main cause for outages is from an unbalanced load. The legs are so unbalanced causing the system to fail during automated switchin**

ALASKA ENERGY AUTHORITY

VILLAGE POWER SYSTEM INVENTORY

DATE	Sept 25, 2012	TIME START	1:00pm	TIME END	4:00pm
COMMUNITY	Pilot Point	UTILITY	Pilot Point Electric		
OWNERSHIP	City of Pilot Point	CONTACT	Steve Kramer		
OPERATOR	Steve Kramer	PHONE	907-797-4141		

	G-1	G-2	G-3	G-4	G-5
ENGINE MAKE	John Deere	John Deere	John Deere		
ENGINE MODEL	6068TFM76	4045TFM75	4045TFM75		
ENGINE RPM	1800	1800	1800		
SERIAL NUMBER	PE6068T636209	PE4045T68258	PE4045T683261		
GOVERNOR TYPE	JD Electronic	JD Electronic	JD Electronic		
MODEL ACTUATOR	--	--	--		
MODEL SPEED CONTROL	--	--	--		
DC VOLTAGE	12V	12V	12V		
UNIT CIRCUIT BREAKER	GE SGLA36AT0400	GE SGLA36AT0400	GE SGLA36AT0400		
TYPE/AMP/VOLT	400A/600V	400A/600V	400A/600V		
CURRENT HOURS	15359	12410	255		
GENERATOR MAKE	STAMFORD	STAMFORD	STAMFORD		
GENERATOR MODEL #	UCI274E1L-1766	UCI274C1L-1766	UCI274C1L-1766		
GENERATOR SERIAL #	M08B301878-01	M08B301875-03	M08B301875-02		
GENERATOR CAPACITY (kW)	101kW	78kW	67kW		
GENERATOR VOLTAGE	480	480	480		
VOLTAGE REGULATOR, MAKE & MODEL	MX341-2	MX341-2	MX341		
PARALLEL SWITCH GEAR (Y or N)	Y	Y	Y		
kWh METER(Yes or No)	Y				
POWERHOUSE kWh METER TYPE	SATEC				
CATALOG # or TYPE	PM172E				
DEMAND ?					
CT RATIO	100:5				
STATION SERVICE METER (Yes or No)	Y				
STATION SERVICE METER TYPE	SATEC				
CATALOG # or TYPE	PM172E				
BATT. CHARGER/TYPE/MODEL	CHARLES 93-AA1220 HLPR				
FUEL DAY TANK TYPE	100 GAL.				
PUMP #	OBERDORFER T02462				
MOTOR #	DAYTON 1TMW3				
FUEL DAY TANK METER	AMCO #19813 154619 GALLONS PUMPED				
FIRE PROTECTION	Y				
TYPE/OPERATIONAL?	HI FOG WATER MIST SYSTEM				
ORIGINAL CONTRACTOR					